

ANNUAL REPORT FOR THE YEAR 2016-17
LOWER INDRA CANAL DIVISION, KHARIAR

Brief Note on activities of Division:

Lower Indra Canal Division is at Khariar of Nuapada District and under Administrative control of the Chief Engineer, Lower Indra Irrigation Project, Nuapada till 31.07.2017 and then under Administrative control of the Chief Construction Engineer, Lower Indra Irrigation Project, camp office, Khariar. Total Culturable Command Area of the project is 29,900 Ha out of which 13538 Ha. is under jurisdiction of this Division. There is a canal network of 251.50km with Main canal 2 Nos. 28.22 Km long, distributaries 4 Nos. 48.73 Km long, minors 28 Nos. 75.80Km long and sub-minors 82 Nos. 98.72 Km long to feed a total ayacut of 13538Ha under this Division. Construction of Left and Right Main Canal of 28.22 km, distributaries of 35.13km, minors of 45.12km and sub-minors of 54.19km under this Division completed. Some of balance lengths are being executed through open channel and rest will be executed through under ground pipe line canal system (UGPL). The irrigation potential has been created/under progress is 8544 Ha. and balance 4994 Ha. will be created by UGPL canal network. The detailed status on canals is enclosed as Annexure- 1.

The main hurdles in excavation and execution of canals and structures are delay in payment of Land Acquisition Compensation. During Khariff 2016 an ayacut of 5051 Ha was supplied with canal water. 53 Nos of villages under Khariar and Boden blocks of Nuapada district and Bangamunda Block of Balangir District were benefitted. It is expected to supply canal water to 6727 Ha. during Khariff 2017 so that 60 Nos. of villages of above three blocks of Nuapada & Balangir districts will be benefitted.

Staff:

There are three Sub-Divisions with each sub-division having three nos. of Junior Engineers/ Assistant Engineers under this Division. Total staff available in the Division against the sanctioned strength as follows.

Sl No.	Name of the Post	Sanctioned strength	Men in position	Vacancy	Remarks
1.	Executive Engineer (Civil)	1	1	-	
2.	Deputy Executive Engineer (Civil)	1	1	-	

3.	Assistant Executive Engineer (Civil)	2	2	-	
4.	Assistant Engineer (Civil)	6	5	1	
5.	Assistant Engineer Estimator	1	1	-	
6.	Junior Engineer (Civil)	6	3	3	
7.	Divisional Accountant	1	-	1	
8.	Head clerk	1	1	-	
9.	Sr. Clerk	2	2	-	
10.	Jr. Clerk	7	2	5	
11.	Jr. Stenographer	1	-	1	
12.	Draughtsman	1	1	-	
13.	Tracer	1	-	1	
14.	Daftary	1	1	-	
15.	Peon	10	8	2	
16.	NWM Cum Sweeper	4	2	2	
17.	Contigent Khalasi	5	5	-	
18.	Amin(Regular wages)	2	1	1	
19.	Khalasi(Regular wages)	6	4	2	

Land Acquisition:

Total land required for construction of canals under this Division is 1794.78 Acre. out of which 1450.08 Ac. is acquired so far and balance is under process. Details of ongoing L.A cases are annexed as Annexure- II

Works:

During the year 2016-17, 51 Nos. of works are taken for execution. The details on work status as on 31.03.2017 is enclosed as Annexure- III

Physical and Financial Achievement:

Physical: Physical progress during the year is

Canal 2.80 Km

Structure 52 Nos.

Lining 5.00 Km.

Financial: Financial progress during the year is

Canal & Branches Rs. 780.25 Lakhs

U- Distributary & Minors and Sub-Minors Rs. 1686.49 Lakhs

Quality Control Monitoring:

The project has a Quality Control and Research Division at Khariar and involves in testing of all construction materials frequently. Staff of this Division also take care of good workmanship of the works. Executive Engineer and AEE of QC Division and this Division monitor on quality control aspect frequently. This year staff from State Quality Monitoring Cell have visited two times for quality assurance.


27-04-17
Executive Engineer

Lower Indra Canal Division,
Khariar

DETAILS ON CANAL SYSTEM OF L.I.CANAL DIVISION, KHARIAR (LMC SYSTEM)

Sl. No.	Name of Canal	Offtaking RD	Total Length (Km.)	Executed Length (Km.)	Balance Length (Km.)	Missing Link		To be executed by Open Channel		To be Executed by UGPL		Designed CCA	Khariff water supplied in 2016	Khariff water to be supplied in 2017	Remarks / Action to be taken
						R.D (From - To)	Length (Km.)	Length (Km.)	CCA (Ha.)	Length (Km.)	CCA (Ha.)				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	LMC 00-20 Km.	511 m of Dyke No. III	20.000	20.00		Nil						478.00	450.880	478.000	Work Completed
2	Badamaheswar Minor	1110 m of LMC	0.80	0	0.80					0.80	40.32	40.32	0	0	included in UGPL
3	Tikhali minor	3810 m of LMC	6.65	6.65								289.92	289.920	289.920	Work Completed
4	Ghardhara Sub-Minor	1555 m of Tikhali S/M	2.22	2.22								142.80	142.800	142.800	Work Completed
5	Ghardhara Minor	4930 m of Tikhali S/M	2.74	2.74								165.04	150.840	165.040	Work Completed
6	Deobahal Sub-Minor	4260 m of LMC	1.79	1.79								74.08	74.080	74.080	Work Completed
7	Baragaon Minor	5884 m of LMC	2.28	2.28								108.48	108.480	108.480	Work Completed
8	Baragaon Sub-Minor	600 m of Bargaon Minor	1.84	0.80	1.04			1.040	116.40			116.40	0	116.400	Work in progress
9	Kikiribeda Disty.	7115m of LMC	5.98	5.98								283.68	283.680	283.680	Work Completed
10	Khudpej Minor	460 m of Kikeribeda Disty.	4.495	4.495								125.40	125.400	125.400	Work Completed
11	Khudpej Minor I	1470 m of Khudpej Minor	1.890	0.80	1.09	800-1890	1.09			1.09	135.12	135.12	20.00	20.00	included in UGPL.
12	Kudpej S/m II	290 m of Khudpej Minor - I	1.530	1.35	0.18	360-390, 900-1020, 1200-1230	0.180	0.180	50.00			128.56	65.000	100.000	Missing Link to be Taken up after LA payment & closing of work.
13	Kudpej S/m III	1365 m of Khudpej Minor - I	1.680	1.02	0.66	150-270, 1140-1680	0.66			1.68	67.66	67.66	0	0	included in UGPL.
14	Kudpej S/M I	1980 m of Khudpej Minor	2.220	0.55	1.67	00-90, 180-640, 1100-2220	1.67			2.22	66.00	66.00	0	0	included in UGPL from 00 to 2.22km
15	DarlipadaSub- Minor	2700 m of Kikeribeda Disty.	0.76	0.76								25.04	25.040	25.040	Work Completed
16	Thagapali Sub-Minor	3750 m of Kikeribeda Disty.	0.60	0.60								24.24	24.240	24.240	Work Completed
17	Chindaguda Sub-Minor	3805 m of Kikeribeda Disty.	0.91	0.91								25.04	25.040	25.040	Work Completed
18	Chindaguda Minor	4110 m of Kikeribeda Disty.	1.77	1.77								63.12	63.120	63.120	Work Completed

Sl. No.	Name of Canal	Offtaking RD	Total Length (Km.)	Executed Length (Km.)	Balance Length (Km.)	Missing Link		To be executed by Open Channel		To be Executed by UGPL		Designed CCA	Khariff water supplied in 2016	Khariff water to be supplied in 2017	Remarks / Action to be taken
						R.D (From - To)	Length (Km.)	Length (Km.)	CCA (Ha.)	Length (Km.)	CCA (Ha.)				
20	Kikiribeda Sub-Minor No-I	4880 m of Kikeribeda Disty.	1.11	1.11								67.44	67.440	67.440	Work Completed
21	Kikiribeda Sub-Minor No-II	5873 m of Kikeribeda Disty.	1.167	1.167								31.54	31.540	31.540	Work Completed
22	Chalanpada Minor	8670 m of LMC	3.000	2.94	0.06	1200-1260	0.06	0.06	17.68			187.68	170.00	187.68	Missing Link to be Taken up after LA payment / Civil deposit and included in lining tender.
23	Chanabeda S/m I	10340 m of LMC	1.320	1.02	0.30	1020-1320	0.30	0.30	16.16			36.16	31.00	31.00	RD 1020-1320 m to be included in UGPL
24	Chanabeda S/m II	11120 m of LMC	0.960	0.96								23.04	18.00	23.04	Work completed
25	Loharapali Minor	11724 m of LMC	1.200	1.20								111.44	108.000	111.440	Work completed
26	Khariar Distributary	13010 m of LMC	10.260	10.150	0.11	7560-7625, 7800-7845	0.11	0.11				345.21	45.50	117.88	Work in Progress. RD 7560-7625 & 7800-7845 Land problem in Chicher Village. LA to be Civil deposited.
27	Chalanpada S/M	1817 m of Khariar Disty.	0.420	0	0.42			0.42				34.40	0	34.40	Work in progress
28	Sagundungri Minor	2269 m of Khariar Disty.	1.360							1.36	102.40	102.40	0	0	RD 00-Tail in UGPL
29	Mandosil Minor	4590m of Khariar Disty.	3.030	1.20	1.830							137.60	0	0.00	RD 1200-3030 to be included in UGPL. (RD 1200-3030 m)
30	Gordhuapadar Minor	420 m of Mandosil Minor	2.046	0.85	1.196	1050-1450	0.35					82.40	0.00	14.80	RD 850-2046 to be included in UGPL. (RD 850-2046 m) Area 67.20 Ha.
31	Gordhuapadar S/M - I	535 m of Gordhuapadar Minor	0.990	0.25	0.74	280-420	0.14			0.74	36.80	60.00	0.00	23.20	UGPL RD 250-990 m
32	Gordhuapadar S/M - II	930 m of Gordhuapadar Minor	0.780	0	0.78					0.78	41.60	41.60	0	0	RD 00-Tail in UGPL
33	Mandosil S/M - II	1080 m of Gordhuapadar Minor	1.510	0	1.51					0.76	27.60	47.60	0	30.40	To be included in UGPL RD 00-Tail. Previously included in UGPL 760-1510 m. Extra CCA in UGPL= 20 Ha.
34	Gordhuapadar S/M - III	2046 m of Gordhuapadar Minor	0.630	0	0.63					0.63	44.80	44.80	0	0	RD 00-Tail in UGPL
35	Gordhuapadar S/M - IV	2046 m of Gordhuapadar Minor	0.720	0	0.72					0.72	85.60	85.60	0	0	RD 00-Tail in UGPL
36	Mandosil S/M - I	1685 m of Mandosil Minor	0.970	0	0.97					0.97	62.40	62.40	0	0	RD 00-Tail in UGPL
37	Hiramunda S/M	4830 m of Khariar Disty.	0.540	0.42	0.12	420-540	0.12					32.80	0	32.80	RD 420-540 to be supplied in CAD UGPL
38	Khariar S/M	6158 m of Khariar Distv.	0.700					0.56	39.52			39.52	0	39.52	Work in Progress. Tail 560-700 m to be supplied in CAD UGPL.

Sl. No.	Name of Canal	Offtaking RD	Total Length (Km.)	Executed Length (Km.)	Balance Length (Km.)	Missing Link		To be executed by Open Channel		To be Executed by UGPL		Designed CCA	Khariff water supplied in 2016	Khariff water to be supplied in 2017	Remarks / Action to be taken
						R.D (From - To)	Length (Km.)	Length (Km.)	CCA (Ha.)	Length (Km.)	CCA (Ha.)				
39	Bijepur S/M	6512m of Khariar Disty.	1.260	0.81	0.45			0.45				46.40	0	8.80	LA to be Civil Deposited (RD 1080-1260) / CAD UGPL
40	Putupada S/M	6512m of Khariar Disty.	0.780	0.75	0.03							36.80	0	36.80	TAIL to be supplied through CAD UGPL
41	Chicher Minor	7041 m of Khariar Disty.	1.330	0.40	0.93			0.93				61.60	0	30.40	Work in Progress
42	Mandosil S/M - III	7155 m of Khariar Disty.	1.980					1.98				51.16	0	30.00	Work in Progress. RD 425-955, 1605-1980 LA in 6(1) village - Gordhuapadar
43	Torli Minor	8419 m of Khariar Disty.	1.530							1.53	84.40	84.40	0	0	RD 00-Tail in UGPL
44	Nehena S/M	8544 m of Khariar Disty.	1.680	1.16	0.52	1160-1215, 1330-1560						108.40	0	50.00	1160-1680 to be included in UGPL.
45	Torli Sub Minor	9653 m of Khariar Disty.	0.510							0.51	44.48	44.48	0	0	RD 00-Tail in UGPL
46	Bichhnapali S/M - I	10400 m of Khariar Disty.	0.840							0.84	70.40	70.40	0	0	RD 00-Tail in UGPL
47	Bichhnapali S/M - II	10400 m of Khariar Disty.	0.660							0.66	35.20	35.20	0	0	RD 00-Tail in UGPL
48	Bichhnapali S/M - III	10260 m of Khariar Disty.	0.420	0.36	0.06			0.06				42.40	0	30.00	Work in Progress
49	Khariar Minor	1350 m of LMC	2.020							4.02	261.62	261.62	0	0	RD 00-Tail in UGPL
50	Tukula distributary	15528 m of LMC	11.880	10.07	1.81	8640-9120, 10550-11880	1.810			3.38	200.00	390.51	137.88	190.51	RD 8500-11880 in UGPL.
51	Badi S/M	120 m of Tukla Disty.	1.230	0.775	0.455	00-75, 360-480, 750-1010	0.455	0.455	64.69			64.69	0	50	Missing Link to be taken up after LA payment / Civil deposit for RD 00-75 m. Balance area paid. Included in lining tender
52	Padampur S/M	1020 m of Tukla Disty.	1.380	0.40	0.98					1.17	62.00	62.00	25.00	25.00	RD 210-1380 to be in UGPL
53	Sandohel Minor	2700 m of Tukla Disty.	5.400	0	5.40					5.40	263.92	263.92	0	0	RD 00-Tail in UGPL
54	Ranipur S/m I	2610 m of Sandohel Minor.	0.990	0	0.99					0.99	89.80	89.80	0	0	RD 00-Tail in UGPL
55	Ranipur S/m II	3347 m of Sandohel Minor.	0.955	0	0.96					0.955	90.44	90.44	0	0	RD 00-Tail in UGPL
56	Junen Minor	3120 m of Tukla Disty.	2.400	2.335	0.065	1355-1420	0.065	0.065	58.00			158.00	125.00	158.00	Missing Link to be Taken up after LA payment / Civil deposit Included in Lining tender
57	Sandhibahali S/M	5110 m of Tukla Disty.	0.870	0	0.87					0.87	70.00	70.00	0	0	RD 00-Tail in UGPL
58	Boldha S/M	6360m of Tukla Disty.	1.830	0	1.83			1.83	184.00			184.00	0	0	Work in Progress. LA invalid. To be acquired through direct purchase.

Sl. No.	Name of Canal	Offtaking RD	Total Length (Km.)	Executed Length (Km.)	Balance Length (Km.)	Missing Link		To be executed by Open Channel		To be Executed by UGPL		Designed CCA	Khariff water supplied in 2016	Khariff water to be supplied in 2017	Remarks / Action to be taken
						R.D (From - To)	Length (Km.)	Length (Km.)	CCA (Ha.)	Length (Km.)	CCA (Ha.)				
59	Lachhipur Minor	7170 m of Tukla Disty.	4.170	0	4.17					4.17	273.88	273.88	0	0	RD 00-Tail in UGPL
60	Lachhipur S/M	1740 m of Lachhipur Minor.	2.790	0	2.79					2.79	174.58	174.58	0	0	RD 00-Tail in UGPL
61	Pakhansor S/M	2640m of Lachhipur Minor.	3.900	0	3.90					3.90	311.84	311.84	0	0	RD 00-Tail in UGPL
62	Narsinghpur S/M	7500 m of Tukla Disty.	1.050	0	1.05					1.05	58.40	58.40	15.00	15.00	RD 00-Tail in UGPL
63	Sindhighbadi S/M - I	8500 m of Tukla Disty.	1.890	0.99	0.90					1.89	120.40	120.40	20.00	20.00	RD 00-Tail in UGPL
64	Rishigaon Minor	9040 m of Tukla Disty.	2.340	0.34	2.00	00-870, 1410-2340	1.80			2.34	228.40	228.40	0	0	RD 00-Tail in UGPL
65	Tukula Minor	9210 m of Tukla Disty.	5.400	0	5.40					5.40	322.88	322.88	0	0	RD 00-Tail in UGPL
66	Sindhighbadi S/M II	1320 m of Tukla Minor.	1.035	0	1.04					1.035	69.12	69.12	0	0	RD 00-Tail in UGPL
67	Tukula S/M III	2050 m of Tukla Minor.	1.105	0	1.11					1.105	111.60	111.60	0	0	RD 00-Tail in UGPL
68	Bhaludungri S/M	1441 m of Tukla Minor.	0.700	0	0.70					0.70	55.28	55.28	0	0	RD 00-Tail in UGPL
69	Tukula S/M I	10400 m of Tukla Disty.	2.760	0	2.76					2.76	211.84	211.84	0	0	RD 00-Tail in UGPL
70	Tukula S/m IV	75m of Tukla S/M - I	0.540	0	0.54					0.54	34.90	34.90	0	0	RD 00-Tail in UGPL
71	Tukula s/M II	11775m of Tukla Disty.	1.080	0	1.08					1.08	78.40	78.40	0	0	RD 00-Tail in UGPL
72	Badi Minor	16609 m of LMC	0.885	0.885	0.00							56.32	56.32	56.32	completed
73	Sanmula Minor	17252 m of LMC	5.450	5.45	0.00							546.32	342.96	546.32	completed
74	Arada S/M	2440 m of Sanmula Minor	1.590	1.59	0.00							98.40	98.40	98.40	completed
75	Sanmula S/M	3530 m of Sanmula Minor	2.400	2.1	0.30							82.40	82.40	82.40	Tail 300 m to be supplied through CAD UGPL.
76	Kotenmunda Minor	20955 m of LMC	2.081	2.081	0.00							136.00	79.20	136.00	completed
77	Kotenmunda S/M - I	910 m of Kotenmunda Minor	0.480	0.42	0.06							67.60	67.60	67.60	Tail 60 m to be supplied through CAD UGPL.
78	Kotenmunda S/M - II	1375 m of Kotenmunda Minor	2.370	1.37	1.00			1.00				142.40	0	142.40	Work in Progress
79	Nuapada S/M - I	23185 m of LMC	0.810	0.81	0.00							38.40	38.40	38.40	completed
80	Nuapada S/M - II	23195 m of LMC	0.840	0.69	0.15							34.00	22.00	22.00	RD 690-840 (T) to be included in UGPL
81	Kutrabeda S/M - I	24930 m of LMC	0.490	0.49	0.00							30.16	30.16	30.16	completed

Sl. No.	Name of Canal	Offtaking RD	Total Length (Km.)	Executed Length (Km.)	Balance Length (Km.)	Missing Link		To be executed by Open Channel		To be Executed by UGPL		Designed CCA	Khariff water supplied in 2016	Khariff water to be supplied in 2017	Remarks / Action to be taken
						R.D (From - To)	Length (Km.)	Length (Km.)	CCA (Ha.)	Length (Km.)	CCA (Ha.)				
83	Badamula Minor	25340 m of LMC	2.870	2.47	0.40	2470-2870	0.40					200.40	85.76	200.40	RD 2470-2870 (T) to be included in UGPL. Extra CCA - 10.72 Ha.
84	Badamula S/M - I	1400 m of Badmula Minor	1.440	1.44	0.00							75.20	75.20	75.20	completed
85	Badamula S/M - II	1400 m of Badmula Minor	0.930	0.93	0.00							54.40	54.40	54.40	completed
86	Badamula S/M - III	2240 m of Badmula Minor	0.740	0.74	0.00							57.68	0.00	57.68	completed
87	Tureikela Minor	25505 m of LMC	1.670	1.67	0.00							91.92	91.92	91.92	completed
	Total:-		189.299	120.188						60.835	4034.080	10085.790	3941.520	5304.410	

DETAILS ON CANAL SYSTEM OF L.I.CANAL DIVISION , KHARIAR (RMC SYSTEM)

1	RMC	1920 m of Earth Dam	8.22	8.22								145.28	145.28	145.28	Work Completed
2	Dargaon S/M I	360 m of RMC	2.72	2.72								143.36	140.00	143.36	Work Completed
3	Dargaon S/M II	2070 m of RMC	0.840	0	0.84					0.84	45.20	45.20	0	0	00-Tail in UGPL
4	Damjhar S/M II	7080 m of RMC	2.580	0	2.58					2.58	256.08	256.08	0	0	00-Tail in UGPL
5	Damjhar S/M III	8010m of RMC	3.080	3.08								176.40	170.00	176.40	Work Completed
6	Margaon Minor	8220 m of RMC	3.150	3.15								204.08	170.000	204.080	Work Completed
7	Palsada S/M I	1380 m of Margaon Minor	1.140	1.14								77.60	70.000	77.600	Work Completed
8	Palsada S/M II	1830m of Margaon Minor	0.630	0.63								62.40	60.000	62.400	Work Completed
9	Palsada S/M III	2100 m of Margaon Minor	0.420	0.42								50.80	30.000	50.800	Work Completed
10	Duajhar Disty	8220 m of RMC	20.610	8.93	11.68	8615-8715, 8840-8860	0.120	0.120	210.69	11.560	400.000	610.96	100.000	210.960	Missing Link up to 9.05 km. in Progress. Balance from 9.05-20.61 km. in UGPL.
11	Margaon S/M I	570 m of Duajhar Disty.	0.990	0.99								33.60	30.000	33.600	Work completed
12	Margaon S/M II	810 m of Duajhar Disty.	0.960	0.96								29.84	25.000	29.840	Work completed
13	Margaon S/M III	870 m of Duajhar Disty.	0.540	0.54								15.20	15.000	15.200	Work completed
14	Dudukamunda I	2160 m of Duajhar Disty.	0.990	0.99								36.72	30.000	36.720	Work completed

Sl. No.	Name of Canal	Offtaking RD	Total Length (Km.)	Executed Length (Km.)	Balance Length (Km.)	Missing Link		To be executed by Open Channel		To be Executed by UGPL		Designed CCA	Khariff water supplied in 2016	Khariff water to be supplied in 2017	Remarks / Action to be taken
						R.D (From - To)	Length (Km.)	Length (Km.)	CCA (Ha.)	Length (Km.)	CCA (Ha.)				
15	Dudukamunda II	2790 m of Duajhar Disty.	1.050	0.99	0.100	197-227, 780-850	0.100	0.100	31.44			31.44	21.720	22.000	Missing Link 197m to 227m is under progress rest will be supplied from CAD UGPL. Included in Lining tender
16	Dudukamunda III	4185 m of Duajhar Disty.	1.350	1.35								65.00	43.000	65.000	Work completed
17	Kendupati S/M R	5130m of Duajhar Disty.	0.630	0.63								18.00	10.000	18.000	Work completed
18	Palsada S/M L	6015m of Duajhar Disty.	0.870	0.87								40.16	30.000	40.160	Work completed
19	Kendupati Minor	6300 m of Duajhar Disty.	2.070	1.414	0.656	974-1090, 1530-2070	0.656			1.170	65.160	65.16	10.000	20.000	RD 900-2070 m to be in UGPL
20	Kendupati S/M 1 L	247 m of Kendupati Minor	0.780	0.78	0							55.12	10.000	55.120	Work completed
21	Kendupati S/M 2 R	1013 m of Kendupati Minor	0.360	0	0.36	00-360	0.360			0.360	25.120	25.12	0	0	RD 00-Tail in UGPL
22	Lanji S/M	8760 m of Duajhar Disty.	0.377	0.377	0							16.00	0	16.000	Work completed
	Dumerjore MIP	10320 m of Dujhar Disty.										360.00	0	0	To be supplied through CAD UGPL
23	Kusmal S/m	12930 m of Duajhar Disty.	0.980	0.81	0.17							33.68	0	0	Tail 810-980 m to be included in CAD UGPL
24	Jharsaram S/M	14900 m of Duajhar Disty.	1.020	1.02	0							70.48	0	0	Work completed
25	Birighat S/M I	15225 m of Duajhar Disty.	0.720	0.52	0.20	520-720	0.200	0.200	12.80			42.80	0	0	Tail 520-720 m to be included in CAD UGPL
26	Birighat S/M II	16350 m of Duajhar Disty.	0.810	0.74	0.07	500-570	0.070	0.070	17.12			47.12	0	0	EOT sanctioed up to 30.06.17 to complete the work after LA payment/ negotiation. In progress
27	Birighat S/M III	17080 m of Duajhar Disty.	0.450	0	0.450					0.450	29.040	29.04	0	0	RD 00-Tail in UGPL
28	Birighat Minor	17280 m of Duajhar Disty.	1.770	0	1.770					1.770	139.120	139.12	0	0	RD 00-Tail in UGPL
29	Bhairajpur S/M	18540 m of Duajhar Disty.	2.070	1.20	0.870	1200-2070	0.870	0.870	128.48			128.48	0	0	1250-2070 m to be included in UGPL
	Rajamunda MIP	20610 m of Duajhar Disty.										397.76	0	0	
	Total:		62.177	42.471	19.746		2.376	1.360	400.53	18.730	959.720	3452.00	1110.00	1422.52	
	G.Total:		251.476	162.659	19.746					79.565	4993.80	13537.79	5051.52	6726.93	

27-4-17
Executive Engineer
L.I. Canal Division
Khariar

STATUS OF LAND ACQUISITION
LOWER INDRA CANAL DIVISION, KHARIAR

Name of the village	Name of the Canal	Area in Ac	RD in Mtr	Submitted by E.E to Spl. L.A.O. Lr. No & Date	Submitted to Rev. Deptt. for U/S 4(I). Lr. No. & Date of Spl. LAO.	4(1) Notification by Rev Deptt. Lr. No.& date	Estimate submitted by Spl. L.A.O Lr.No & Date	Estimate Submitted by RDC to DOWR Lr No & Date	Estimate sanctioned by DOWR . Lr. No & Date	6(1) Notification by Rev Deptt. Lr. No & Date	Declaration on U/S 7 by Rev deptt. Lr.No& Date	Remarks
2	3	4	5	6	7	8	9	10	11	12	13	14
Lower Indra Left Main Canal System:												
Tukula	Tukula disty.	9.81	10535-11890	Re-submitted in 11(i)								
Padampur	Padampur S/M	5.03	00-1380	2421/17.8.07	2139/06.12.08	6092/12.02.09	1875/22.12.09	5888/02.03.10	12979/03.04.10	40283/29.09.10	Payment in progress LA case no. 49/08
Kotenmunda	KotenmundaS/M- II	3.20		675/23.02.08	1721/11.11.08	20259/20.05.09	1004/16.07.10		19358/08.08.10	32607/13.08.10	2947/18.01.11	Payment in progress
Damapala	Sandungri MR	12.69	0-1370	1628/24.05.08	2127/06.12.08	26761/4.7.09	107/27.01.10		9143/30.03.10	33973/21.08.10	1256/10.01.11	
	Mandosil MR		1200-1700									
	Goddhuapadar SM		0-960									
Torli	Torli Minor, Torli S/M, Nehna S/M	9.98		3268/19.9.08	965/06.08.09	42370/05.11.09	1269/7.8.2012		24766/11.9.12	48536/27.11.10	53857/13.12.12	
Risigaon	Tukla Disty	0.12	Addl	Re-submitted in 11(i)								Resubmitted in 11(i) - area 0.12/6.49
Goddhuapadar	Modosil S/M-III	5.00	325-955 & 1605-Tail	2003/11.08.09	1295/23.09.09	40319/04.9.12	601/8.7.2015			42390/8.11.13	14362/21.5.14	
Sandhibahli	Sandhibahli S/M	4.96		Re-submitted in 11(i)								Resubmitted in 11(i)
Tukula	Tukula S/M-II	5.69		Re-submitted in 11(i)								Resubmitted in 11(i) Area 5.69/42.69
Baldha	Sindhivhadi S/M	1.61	850-1190	911/29.03.10	1229/08.09.10	43050/26.10.10	130/25.1.2014				23293/7.8.2014	pending in WR for sanction order
Barlabahali	Sandhibahli S/M	4.61	00-850	903/29.03.10	1233/8.9.10							pending in Rev for issue of 6(i) declaration.
Tukla	Tukla S/M-I	27.19	130-2760	Re-submitted in 11(i)								Resubmitted in 11(i)Area 27.19/42.69
Narsinghpur	Narsinghpur S/M	6.95	00-1050	1341/11.05.10	1225/08.09.10	42330/20.10.10			1864/27.1.12016			pending in Rev for issue of order u/s 7
Bhanpur	Sandohel MR	2.03	3634-3890	2549/24.08.10	1218/18.11.11	3473/24.1.12	643/30.5.13		28637/29.12.15		14366/21.5.14	LA 30/11 , pending in Rev for issue of order u/s 7
	Lachhipur MR		3990-4170	818/15.04.11								
Khariar	Sandohel MR	16.52	980-2570	2525/24.08.10	1206/18.11.11	4605/3.2.2012				17344/10.5.13		LA 29/11, pending in WR for sanction order
Padampur	Sandohel MR	9.71	00-981	Re-submitted in 11(i)								Re-submitted in 11(i)
Risigaon	Risigaon MR	16.45	00-2340	2703/18.09.10	1083/19.10.11	22401/08.5.2012	503/2.5.2013		29342/16.11.13	47948/13.12.13	14369/21.5.14	LA 25/11, pending in WR for sanction order
	Tukla MR		00-780	2986/25.10.10								
Barlabahali	Lachhipur MR	1.59	00-180	2802/24.09.10	1198/18.11.11	4599/3.2.2012	809/20.6.12				23289/7.8.2014	pending in Rev for issue of order u/s 7
Narsinghpur	Lachhipur Minor & S/M	21.68	180-2190, 00-720	Re-submitted in 11(i)								Resubmitted in 11(i)

Name of the village	Name of the Canal	Area in Ac	RD in Mtr	Submitted by E.E to Spl. L.A.O. Lr. No & Date	Submitted to Rev. Deptt. for U/S 4(I). Lr. No. & Date of Spl. LAO.	4(1) Notification by Rev Deptt. Lr. No. & date	Estimate submitted by Spl. L.A.O Lr.No & Date	Estimate Submitted by RDC to DOWR Lr No & Date	Estimate sanctioned by DOWR . Lr. No & Date	6(1) Notification by Rev Dept. Lr. No & Date	Declaration on U/S 7 by Rev deptt. Lr.No& Date	Remarks
2	3	4	5	6	7	8	9	10	11	12	13	14
Tukula	Tukula MR	64.49	800-5400	Re-submitted in 11(i)								Award & Enq. Stage
	Tukula S/M-III		00-1105									
	Tukula S/M-IV		00-450									
	Bhaludungri S/M		00-290									
	Sindhbhadi S/M		00-150									
Sindhbhadi	Tukula MR	9.55	1470-1630	3127/12.11.10	1330/8.8.12							pending in Rev for issue of order u/s 7
	Sindhbhadi S/M		150-1035									
	Bhaludungri SM		290-700									
Lachhipur	Lachhipur MR & Pakhansar SM	29.36		3508/27.12.10	1318/8.8.12	35913/20.9.2013				35465/25.11.2014		pending in Rev for issue of order u/s 7
Badadohel	Lachhipur S/M	18.93	2370-2770	1206/18.05.11	1326/8.8.12	45424/10.10.12					7978/13.3.14	pending in Rev for issue of order u/s 7
	Pokhansor S/M		1470-2790									
Pakhansar	Pakhansar SM	3.49	2850-3300	3025/28.10.10	1067/19.10.11	50181/7.12.2011	507/2.5.2013		29046/07.12.2016	2522/21.1.13		pending in WR for sanction order
Sargadi	Lachhipur SM	12.65	720-2370	Re-submitted 2350/21.10.11	1310/8.8.12	43319/25.9.12			2614/4.2.2016	15946/03.6.14		pending in WR for sanction order
Baldha	Baldha S/M	15.11	00-1830	428/23.2.12	186/18.2.13							pending in Rev for issue of 6(i) declaration.
Nehena	Sandohel MR	3.35	4840-5400	Re-submitted in 11(i)								Re-submitted in 11(i)
Nehena	Sandohel MR	0.18	4800-4840									pending in Rev for issue of order u/s7
Chicher	Khariar disty.	0.34				1024/07.10.2016						
Bedapara(Addl.)	Kotenmuda S/M-II	0.26	806-858	85/24.2.2016	869/19.09.2016							
Kotenmud(Addl.)	L.M.C.	0.19				1036/19.10.2016						
Khaipadar(Addl.)	Kikiribeda Disty.	0.43				3187/22.10.2016						
	Total=	321.93										Direct Purchase
Lower Indra Right Main Canal System:												
Kendupati	Kendupati MR & S/M	5.58		2935/04.11.09	326/06.03.10	17926/04.05.10	891/20.6.12		19922/20.7.2012	29854/13.07.11	53046/7.12.12	Pending in WR for issue of sanction order
Birighat	Birighat Minor & its S/ms	15.87		981 / 05.04.10		43560/28.10.10	451/31.3.2012		13078/09.5.2012		49072/8.11.12	Payment in progress
Palsada(Addl.)	Margaon minor & Duajhar Distry.	0.37		2386/29.10.11	1322/08.08.2012	43325/25.9.12	1282/9.10.13		27305/23.11.2016	48047/16.12.13	14373/21.5.14	Pending in WR for issue of sanction order
Dudukamunda (Addl.)	Duajhar Distry.	0.95							1866/27.1.2016	61/02.01.2015	8720/17.09.201	Award & enq.
Total (Ac.) =		22.77										


27/11/17
Executive Engineer
L.I.Canal Division Khariar

**LIST OF WORKS EXECUTED DURING 2016-17
LOWER INDRA CANAL DIVISION, KHARIAR**

Sl. No.	Name of the work.	Agreement No.	Agt. Amount in lakhs	Expenditure incurred upto 31.03.2016	Expenditure during 2016-17.
1	2	3	4	5	6
	Main Canal & Branches				
1	Concrete lining in vulerable reaches from RD-1.00km to 6.00km of L.M.C.of LIIP.	02F2/14-15	646.33	499.32	147.01
2	Construction of additional VRB at R.D.760m of L.M.C.of LIIP	36F2/14-15	33.13	27.88	5.25
3	Construction of C.R.at RD.7115m of LMC of LIIP	32P1/15-16	82.95	47.65	35.30
4	Slope protection of LMC	30F2/09-10	528.95	355.26	138.97
5	Construction of HR of LMC & Excavation of LMC from RD 00-1.00 km	22F2/03-04	502.97	476.63	10.00
6	Excavation and construction of L.MC.From1.00Km to 20.04Km including structures of of LIIP.	13F2/05-06	3312.74	3157.28	122.13
7	Excavation and Construction of escape channel at RD 21890m of LMC of LIIP.	03F2/13-14	193.95	178.51	8.96
8	Excavation of Balance work of L.M.C from RD 20.04-29.00 km.	MOU No. 02/16-17	896.00	0.00	295.68
9	Construction of six nos of outlet along RD.2.50Km to 11.00Km of L.M.C.of LIIP.	12P1/16-17	18.63	0.00	16.95
		Total	6215.65	4742.53	780.25
	Distributaries, Minors & Sub Minors				
1	Concrete lining to Kikiribeda Distry Offtaking at RD-7115m including service road of L.M.C.of LIIP.	04F2/14-15	410.75	275.72	135.03
2	Excavation and construction of Deobahal S/M (Balance work) offtaking at RD.4260m of LMC of LIIP.	34P1/15-16	14.85	8.27	6.58
3	Excavation and construction of Darlipada S/M (Balance work) offtaking at RD.2700m Kikiribeda Distry. of LIIP.	35P1/15-16	9.81	8.35	1.46
4	Construction of inside guard wall in Tikhali Minor from RD.35m to 500m and from RD.2490m to 2690m of L.M.C.of LIIP	4P1/16-17	92.35	0.00	92.35
5	Construction of extended portion of return walls of VRB No.1 at RD.350m of Khudpej Minor offtaking at RD.460m of Kikiribeda Distry. Of LMC of LIIP.	39P1/15-16	14.15	0.00	14.15
6	Construction of inside guard wall & Addl. CD of Bargaon Minor	5P1/16-17	62.04	0.00	17.67

Sl. No.	Name of the work.	Agreement No.	Agt. Amount in lakhs	Expenditure incurred upto 31.03.2016	Expenditure during 2016-17.
1	2	3	4	5	6
7	Excavation and construction of Bargaon SM offtaking at RD.600m of Bargaon Minor including structures of L.M.C.of LIIP.	09P1/16-17	203.70	0.00	37.66
8	Excavation and construction of Ghardhara S/M of L.M.C.of LIIP.	31F1/08-09	60.45	58.03	2.42
9	Excavation and construction of Khairpadar S/M of L.M.C.of LIIP.	03F1/10-11	29.82	25.55	4.27
10	Construction of cut & cover at D/S of VRB No.8 at RD.4908m of Kikiribeda Distry. Of LIIP.	14P1/16-17	18.63	0.00	18.63
11	Excavation of Missing Link of Tikhali Minor	1P1/15-16	4.97	3.35	1.62
12	Construction of Wing wall of Aqueduct at RD 3420 m of Tikhali Minor	06F2/14-15	30.33	20.04	10.29
13	Excavation and construction of Duajhar Distry. from RD.3.50Km to 9.05km including structures of R.M.C.of LIIP.(Balance work)	7P1/16-17	181.70	0.00	142.83
14	Excavation and construction of Risigaon Minor including structures Tukula Distry.of L.M.C.of LIIP.	5F2/13-14	103.22	55.14	13.14
15	Excavation and construction of Birighat S/M including structures of R.M.C.of LIIP.	49F2/13-14	176.76	78.55	34.95
16	Excavation and construction of Bhairjpur S/M including structures of R.M.C.of LIIP.	50F2/13-14	158.50	67.20	9.21
17	Excavation and construction of Badi S/M & Sandhibahali S/M including structures of Tukula Distry.L.M.C.of LIIP.	24F2/14-15	48.14	45.07	3.07
18	Construction of Aqueduct of Duajhar Disty of RMC	55F2/13-14	849.09	663.04	179.03
19	Construction of additional VRB at RD.8225m of Tukula Distry. Of LIIP.	2P1/16-17	22.01	0.00	21.01
20	Balance work of Damjhar S/M--III	3P1/16-17	46.23	0.00	46.18
21	Construction of slope protection wall near CD at RD 135m to 360m of Kendupati SM (R) of Duajhar Distry.	13P1/16-17	10.75	0.00	10.75
22	Excavation and construction of Damjhar S/M-II of RMC including structures of LIIP.	39F2/08-09	29.92	28.55	1.37
23	Excavation and construction of Jharsaram S/M & Kusmal S/M including structures offtaking at RD.14900m & 12930m Duajhar Distry.of R.M.C.of LIIP.	5F2/14-15	70.92	23.00	21.48
24	Excavation and construction of Baldha S/M of Tukula Distributary of LMC including structures of LIIP.	16P1/16-17	87.15	0.00	22.96
25	Excavation and construction of Duajhar Distributary from R.D.00 to tail of RMC including structures of LIIP.	9F2/10-11	1165.80	1161.16	4.64

Sl. No.	Name of the work.	Agreement No.	Agt. Amount in lakhs	Expenditure incurred upto 31.03.2016	Expenditure during 2016-17.
1	2	3	4	5	6
26	Construction of additional VRB at RD 1920m of Damjhar S/M-III of RMC of LIIP.	43P1/15-16	11.73	0.00	11.73
27	Construction of additional VRB at RD 900m of Junen Minor of LMC of LIIP.	44F2/15-16	1.99	0.00	1.99
28	Breach closing Damjhar S/M-III	18F2/16-17	1.00	0.00	1.00
29	Construction of Padampur S/M of Tukla Disty of LMC of LIIP.	10F2/11-12	57.40	2.55	20.43
30	Excavation and Construction of Kotenmunda minor system off taking from RD 20955m of LMC of LIIP	01F2/10-11	197.67	140.38	73.39
31	Excavation and Construction of Nuapada S/M-I & II of LMC of LIIP.	09F2/11-12	80.39	57.42	3.32
32	Excavation and Construction of Katurabeda S/M-II of LMC of LIIP.	02F2/12-13	66.50	62.00	8.50
33	Excavation and Construction of Badamula minor of LMC of LIIP.	61F2/13-14	137.41	101.39	22.58
34	Excavation and Construction of Badamula S/M-I,II,III of LMC of LIIP.	25F2/11-12	66.54	50.31	5.08
35	Excavation and Construction of Tureikela minor of LMC of LIIP.	05F2/12-13	89.98	89.98	14.45
36	C.C.Linig with service road & Construction of C.R ,R.D.00 to 1590m of Khariar Distributary.of L.M.C.of LIIP.	54F2/2013-14	208.80	203.84	12.15
37	Excavation & Construction of Mondasil Minor and Mondasil S/M-I of Khariar Distry.of L.M.C.of LIIP.	01.F2/12-13	155.32	68.62	7.35
38	Excavation & Construction of Godhuapadar Minor of Khariar Distry.of L.M.C.of LIIP.	08F2/11-12	85.96	53.16	9.80
39	Excavation & Construction of Godhuapadar S/M-I,II,III,IV & Mondasil S/M-II of Khariar Distry.of L.M.C.of LIIP.	07F2/12-13	172.39	15.95	7.56
40	Excavation & Construction of Nehna S/M of Khariar Distry.of L.M.C.of LIIP.	05F2/11-12	104.16	57.58	8.10
41	Excavation & Construction of Chicher Mr,Mondosil S/m III and Khariar S/M of Khariar Distry.of L.M.C.of LIIP.	15P1/16-17	202.81	36.31	36.31
42	Cement concrete Lining & Service Road from RD 1625-10260 m of Khariar Disty.	MOU No. 01/16-17	863.83	0.00	590.00
		Total	6405.92	3460.51	1686.49
		G. Total	12621.57	8203.04	2466.74


 27-4-17
 Executive Engineer
 L.I.Canal Division
 Khariar