

ANNUAL ACTIVITIES REPORT OF ANANDAPUR CANAL DIVISION, SALAPADA UNDER ANANDAPUR BARRAGE PROJECT FOR THE YEAR 2017 -18

The Anandapur Canal Division, Salapada under Anandapur Barrage Project has been functioning since January 2017 under the control of Chief Construction Engineer, Anandapura Barrage Project, Salapada.

Jurisdiction :- Out of total length of 28.50Km of the Baitarani Left Bank Canal, the BLBC from RD 24.08Km to RD 28.50Km is under the jurisdiction of this Division. In addition to this the total 14.40Km length of Baitarani Right Bank Canal (BRBC) along with its 2nos. of Distributaries, 1no. Minor and four nos. of Sub-Minors to irrigate 5998.08 ha. of CCA are under the jurisdiction of this Division.

ANNUAL REPORT 2017 – 18

ONGOING WORKS

(A) Excavation and Cement Concrete Lining of Baitarani Left Bank Canal (BLBC) from RD 24.08Km to RD 28.50Km including construction of structures and service road :-

This work has been entrusted to ARSS Infrastructure Projects Limited with date of commencement and stipulated date of completion as 05.12.2017 & 04.03.2019 respectively at an agreement value of Rs 49,36,71,123/- The excavation and C.C. lining of the BLBC from RD 24.08Km to RD 28.50Km along with construction of 6 nos. of Village Road Bridge (VRB) and 3 nos. of Cross Drainage structures (CD) are within the scope of this work. The agency has executed the work of value Rs 87,03,274/- up to March 2018.

(B) Construction of Out falling structure at RD 28.279Km of Baitarani Left Bank Canal (BLBC) :-

This work has been entrusted to Sri Sushil Kumar Hota, 'A' Class Contractor with date of commencement and stipulated date of completion as 27.12.2017 & 26.04.2018 respectively at an agreement value of Rs 2,94,97,829/- The construction of the out falling-cum-regulating structure at the tail end of the BLBC is within the scope of this work. The agency has executed the work of value Rs 66,99,163/- up to March 2018.

STATUS OF LAND ACQUISITION :-

The BLBC under the jurisdiction of this Division is passing through 5 nos. of village namely Kaniari, Dhenka, Sangam, Balibarei and Bidyadharpur. The lands have been acquired in all the five nos. of villages.

The BRBC is passing through 18nos. of villages, out of which possession has been received in two villages. The 11(1) have already been completed for 15nos. of villages. Although L.A. compensation has been awarded for 1 village (Kumunia village) on 29.11.11, but all the land losers have not received the L.A. compensation. Two nos. under section – 30 of L.A. Act are under the sub-judice in the court of Civil Judge (Senior Division) Anandapur for apportionment of the awarded amount between the co-shares.

DESIGN & ESTIMATE OF BRBC :-

After survey and drilling works, the data for design of structures have been submitted to C.E., Designs, Water Resources, BBSR up to 8.88Km length of BRBC out of total length of 14.40Km. This includes 13 nos. of C.D., 6 nos. of VRBs and Cut & Cover of BRBC. Out of these, the approved drawings for 5nos. of C.D. have been received in the month of March 2018. So estimate will be framed for excavation and C.C. lining of BRBC from RD 00Km to RD 3.00Km. in the coming financial year 2018 – 19.

Executive Engineer
Anandapur Canal Division
Salapada