

## REPORT

The Quality Control Division ,Bariniput is entrusted to look after the Quality control aspects of the ongoing works under Upper Kolab Project ,Bariniput. The major works are being executed under the Telengiri Medium Irrigation Project consisting of three nos of Divisions ,namely (1) Telengiri Head Works Division, Ambaguda (2) Telengiri Canal Division ,Bariniput and ( 3 ) Telengiri Canal Division No II ,Ambaguda .The detail of ongoing works of these above three Divisions are enclosed separately . The Maintenance Divisions such as Upper Kolab Head Works Division Kolabnagar and Upper Kolab Irrigation Division ,Boriguma are also comes under U.K.Project . DRIP works are being executed by U.K.H.W. Division Kolab nagar and Flood Control works are being executed by the U.K.I.Division Boriguma in addition to maintenance of Jeypore Main Canal with distribution system. All efforts are being taken for the monitoring and testing of quality control measures by the available staff under this Division.

*Sharma*  
01/06/2016

EE. Q.C.D. Bariniput .

**ON-GOING WORKS UNDER TELLINGIRI HEADWORKS DIVISION, AMBAGUDA**

Sl no	Name of work	Agt no	Agency	Agt amount Rs in lakh	Executed amount Rs in lakh	Deviation , E.O.T etc	Remark
1	Construction of Periphery Road from RD 00mtr. to 6850mtr. Excluding High level bridge (Relocation of SH-48) CCEUKP-02/2014-15(SI no-1)	09P1/15-16	M/s SEW Infrastructure Ltd.	2536.28	236.26		Work is in progress. Quality control monitoring and testing measures are being checked by the available staff.
2	Construction of Spillway of Telengiri Irrigation Project.	38F2/03-04	M/s OCC Ltd.	6354.96	5254.00 (excluding escalation)	Deviation amount Rs 6780.11. 3 <sup>rd</sup> spell EOT up to 30.6.2017 & 4 <sup>th</sup> price escalation from 7 <sup>th</sup> RA to 21 <sup>st</sup> RA bill for Rs 5,33,91,989.00 have been approved by DOWR(O).	Work is in progress. Quality control monitoring and testing measures are being checked by the available staff.
3	Construction of earth Dam of Telengiri Irrigation Project.	71F2/04-05	M/s OCC Ltd.	5314.75	4771.00	6498.21	Work is in progress. Quality control monitoring and testing measures are being checked by the available staff.

**ON-GOING WORKS UNDER TELANGIRI CANAL DIVISION, BARANIPUT**

Sl no	Name of work	Agt no	Agency	Agmt amount/ Deviated amount	Executed amount	Deviation, E.O.T etc	Remark
1	Construction of Dangarkarchi Gujuniguda Disly . from RD 00 m to 8640 m including all structures of Telengiri Medium Irrigation Project. CCEUKP-02/2014-15(SI no-2)	1F2/15-16	M/s Ratna Infrastructure	Rs in lakh 1079.96	Rs in lakh 634.51		Work is in progress. Quality control monitoring and testing measures are being checked by the available staff
2	Construction of Head Regulator of Telengiri Main Canal including ancillary works of Right Dyke of T.M.I.P.	42F2/13-14	M/s D.D Builders Ltd.	2162.19 2371.29	829.00	1st interim Deviation for Rs 2367.94 Lakh have been approved by CCE UKP. Baraniput	Work is in progress. Quality control monitoring and testing measures are being checked by the available staff
3	Construction of all Minors & Sub-Minors including all structures of Dangarkarchi Gujuniguda Disly. Of Telengiri Medium Irrigation Project	35F2/15-16	M/s Ratna Infrastructure	1176.37	50.76		Work is in progress. Quality control monitoring and testing measures are being checked by the available staff
4	Providing 12 mm thick steel liner including fabrication, erection and commissioning of Head Regulator, SH crossing at RD 120m and Cross Drainage Structures at Rd 11055m & 11730m of Telengiri Main canal	28 F2/15-16		1990.34	101.59		Work is in progress. Quality control monitoring and testing measures are being checked by the available staff

ON GOING WORKS UNDER TELENGIRI CANAL DIVISION NO.II AMBAGUDA .

Sl no	Name of work	Agf no	Agency	Agmt amount Rs in lakh	Executed amount Rs in lakh	Deviation, E.O.T	Remark
1	Construction of Ranaspur Semelaguda Disty and Rampatraput Ratali Disty including all structures of Telengiri Medium Irr. Project.	1F2/15-16	M/s Ratna Infrastructure Pvt. Ltd.	2295.32	581.06		Work is in progress. Quality control monitoring and testing measures are being checked by the available staff.
2	Construction of CD no 32,34,44 &49 at RD 17230m, RD 17870m, and RD 24090m respectively of Telengiri Main canal.	02 P1/2015-16	Sri Chandra Sekhar Mohapatra	313.56	23.72		Work is in progress. Quality control monitoring and testing measures are being checked by the available staff.

*Shri*  
*of 10/10/2016*  
 EE- & CD