

Office of the Engineer-in-Chief,
Water Resources, Odisha, Bhubaneswar.

Memo .No. MON-COMP-07/2016

/ Dated

Copy alongwith copy of the proceedings of the review meeting held on 20.7.2017 at 12.00 Noon forwarded to the Project Director-cum-Chief Engineer Mega lift Projects, Bhubaneswar for information and necessary action. You are requested to circulate the same to all concerned under your control and furnish the compliance of review meeting to this office immediately by fax/e-mail/Special Messenger positively for sending to Govt. in DoWR by 20.08.2017.

Encl: As above


Director, M&E 16.8.17

Memo .No. 25745/WF

/ Dated 18.08.17

Copy along with copy of the proceeding of the review meeting held on 20.7.2017 at 12.00 Noon forwarded to the FA & CAO of this office/ Asst. to EIC, WR/ Asst. to EIC, P&D/ Deputy Director, MIS/ Er. Ananta Kumar Mohanty, DEE for information and necessary follow up action of their schemes/works for appropriate action of EIC WR and report compliance.

Encl: As above


Director, M&E 16.8.17

Minutes of the review meeting on Mega Lift Projects on 20.07.2017 at 12.00 Noon taken by Principal Secretary, DoWR in his conference hall at Rajiv Bhawan, Bhubaneswar.

Principal Secretary, DoWR reviewed the programme and progress of Mega Lift projects on 20.07.2017 at 12.00 Noon in his conference hall. The members present in the meeting is at Annexure -I.

Initiating the discussion Principal Secretary desired to know the programme and progress of the projects. The status of the Project was explained through power point presentation by Mega Lift wing.

The details of package wise discussion along with the instruction of Principal Secretary is as follows.

The total expenditure of Mega Lift wing up to June'2017 is Rs.636.56 Cr. against the annual plan outlay of Rs.1343.82 Cr. which is 47.37% of the total allotment.

Cluster-XIV & XV : The works are awarded to M/s. L&T Ltd. Works almost completed. There is problem for power supply connection from Tushura Grid to different Mega Lift Schemes under Cluster-XV. The local people did not allow erection of 48 Nos. of electric poles in their field and demanded to divert the electric line in some other way which involves extra length of 2 Km. So it will take little more time for functioning of all the 15 schemes. As it is a EPC contract, L & T should take all necessary steps to complete the schemes in all respect by 31.07.2017.

Cluster-III : The works are almost 70 % completed. Two of the Schemes were commissioned as Pilot Project. The stipulated date of commencement and completion is 18.03.2015 and 17.09.2017 respectively. It is decided to complete the work within the stipulated date of completion.

Cluster-I & II : The works are awarded to M/s. GVPR Engineers Ltd. The commencement and completion for Cluster - I is 24.09.2015 and 23.3.2018 respectively and Cluster-II is 24.09.2015 and 23.09.2018 respectively. The EPC Contractor is directed to complete and commission the schemes within the schedule time.

