

By fax / e-mail

GOVERNMENT OF ODISHA  
DEPARTMENT OF WATER RESOURCES

No. Mon-SE-6/2015 18360 /WR Date. 31/2/17

From

Er.P.K.Satpathy,  
EIC-cum-Special Secretary to Govt

To

Engineer-in-Chief, Water Resources, Odisha,  
Secha Sadan, Bhubaneswar,  
Engineer-in-Chief, P&D,  
Secha Sadan, Bhubaneswar,  
Chief Construction Engineer,  
Lower Suktel irrigation Project, Bolangir.



Mon.  
1/8/17  
K.S.  
1/8

**Sub :-** Minutes of review meeting on Lower Suktel Irrigation Project, Bolangir on 20.07.2017 at 10.30 A.M taken by Principal Secretary, Department of Water Resources in his conference hall, at Rajiv Bhawan, Bhubaneswar.

Sir,

I am directed to enclose herewith the Minutes of review meeting on Lower Suktel Irrigation Project, Bolangir on 20.07.2017 at 10.30 A.M taken by Principal Secretary, Department of Water Resources in his conference hall, at Rajiv Bhawan, Bhubaneswar. for your information & necessary action.

You are requested to circulate the same to all concerned under your control & furnish the compliance by Fax & e-mail ([mon\\_dowr@yahoo.com](mailto:mon_dowr@yahoo.com)) latest by 8.08.2017 positively.

Encl:- As above.

Yours faithfully,

Memo No. 18361 / Date: 31/2/17  
EIC-cum-Special Secretary to Govt

Copy with copy of enclosure forwarded to Pr. P.S to Principal Secretary to Govt, DoWR for kind information of Principal Secretary.

Encl:- As above

Memo No. 18362 / Date: 31/2/17  
EIC-cum-Special Secretary to Govt

Copy with copy of enclosure forwarded to the Special Secretaries, DoWR / Additional Secretaries, DoWR/ FA-cum-Jt. Secretaries, DoWR / Director, R & R-cum-Jt. Secretary, DoWR for information and necessary action.

Encl:- As above


EIC-cum-Special Secretary to Govt

M.S.  
1/8/17  
P.R. Nayak  
3/8

Memo No. 18363 / Date: 31/2/12

Copy with copy of enclosure forwarded to the CE, Designs / CE, Monitoring / M.D, O.C.C Ltd. for information and necessary action.

Encl:- As above

  
EIC-cum-Special Secretary to Govt

Memo No: 18364 / Dated 31/2/12

Copy with copy of enclosure forwarded to Major / Medium / FC& Drainage /MI /CAD branch of this Department for information and necessary action.

Encl:- As above

  
EIC-cum-Special Secretary to Govt

**Minutes of the review meeting on Lower Suktel Irrigation Project ,Bolangir taken by Principal Secretary, held on 20/07/2017 at 10.30 A.M in his Conference Hall , Rajiv Bhawan, Bhubaneswar.**

\*\*\*\*\*

Principal Secretary DoWR reviewed the programme & progress of Lower Suktel Irrigation Project ,Bolangir on 20.07.2017 at 10.30A.M in his conference hall. Members present in the meeting is at Annexure-I.

At the outset, a 10 minutes' documentary film on Lower Suktel Irrigation Project followed by a Power Point presentation on physical and financial progress was presented by the CCE in the meeting.

The following discussions are made in the meeting & instructions of Principal Secretary, is as follows.

The expenditure for the 1<sup>st</sup> quarter ending June is Rs.111.59 Cr. against the annual plan outlay of Rs. 202.12 Cr. which is 55.21 %.

The Chief Construction Engineer apprised that the Project work has been stopped since 01.06.2017 due to obstruction by some D.Ps of dam based village. Necessary negotiation are being done with D.Ps of dam based villages with a commitment to make early payment of balance L.A. & R.R. amounts and expected to resume the work from 21.07.2017.

So far progress of work of Spillway is concerned, the CCE further apprised that the work is going on as per schedule and can be completed by June 2019 as programmed.

The Earth Dam work has been stopped since Feb'2015 due to obstruction by the dam based villages for non disbursal of balance payment including ex-gratia. It has been decided that all balance payment of the three dam based villages namely Pardhiapali, Koindapali & Khuntпали would be made by Sept'2017, so that Dam work can be resumed after monsoon.

In order to clear all balance payment by end of Sept'2017, the Principal Secretary instructed that the progress of L.A. & R.R. work should be closely monitored on weekly basis at Project level and on monthly basis with the District Administration. Principal Secretary instructed that CCE,EE, Spl LAO ,zone officers should move to the villages together, sort out the problems and find the solution in land acquisition process. The evacuation process should be completed in the two dam based villages of Pardhiapali & Koindapali by Dec'2017. The evacuation process in the other dam based village of Khuntпали should be completed by Dec'2018.




The Project work has been targeted for completion by June 2020 which includes al completion of L.A. & R.R. activities by December 2019.

The Chief Construction Engineer stated that WAPCOS Ltd have been requested for their expert opinion on feasibility report on UGPL Irrigation system for Lower Suktel Irrigation Project to which they have submitted their techno economic offer which is under scrutiny at Govt. level.

The meeting ended with vote of thanks to the chair.

  
**Principal Secretary to Govt.,  
Department of Water Resources.**

Review of Lower Suktel Irrigation Project, Bolangir taken by Principal Secretary, DoWR on 20.07.2017 at 10.30 A.M in his Conference Hall, Rajiv Bhawan, Bhubaneswar

SL.No.	Member Present	Designation	Contact Address	No.& E-mail	Signature
1	2	3	4	5	
1	Sri P. K. Jena, IAS	Principal Secretary, DoWR			
2	Sri P. K. Satapathy	ETC cum Spl. Secy.			
3	Sri G. R. Mohanty.	EIC, WR			
4	Sri B. B. Panda.	EIC, P.D.			
5	Sri J. P. Das	Dir. R&R			
6	Sri S. K. Pattanik	Consultant Adviser.	9937113832		
7	Sri S. Das	Consultant Adviser.			
8	J. P. Das	Director RL-m-JS	9937169280		
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					