

By fax / e-mail

GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCES


No. Mon-SE-13 /2015 18355 MWR Date: 31/7/17

From

Er.P.K.Satpathy,
EIC-cum-Special Secretary to Govt

To

Engineer-in-Chief, Water Resources, Odisha,
Secha Sadan, Bhubaneswar,
Engineer-in-Chief, P&D,
Secha Sadan, Bhubaneswar,
Chief Construction Engineer,
Rengali Right Irrigation Project. Dhenkanal.



Mon.
1/8/17

Sub :- Minutes of review meeting on Rengali Right Irrigation Project taken by Principal Secretary, Department of Water Resources on 18.07.2017 at 12.00 Noon in his conference hall, Rajiv Bhawan, Bhubaneswar.

Sir,

I am directed to enclose herewith the Minutes of review meeting on Rengali Right Irrigation Project taken by Principal Secretary, Department of Water Resources on 18.07.2017 at 12.00 Noon in his conference hall, Rajiv Bhawan, Bhubaneswar for your information & necessary action.

12
1/8

You are requested to circulate the same to all concerned under your control & furnish the compliance by Fax & e-mail (mon_dowr@yahoo.com) latest by 8.08.2017 positively.

Encl:- As above.

Yours faithfully,

Memo No. 18356 / Date: 31/7/17
EIC-cum-Special Secretary to Govt
Copy with copy of enclosure forwarded to Pr. P.S to Principal Secretary to Govt, DoWR for kind information of Principal Secretary.

Encl:- As above

Memo No. 18357 / Date: 31/7/17
EIC-cum-Special Secretary to Govt
Copy with copy of enclosure forwarded to the Special Secretaries, DoWR / Additional Secretaries, DoWR/ FA-cum-Jt. Secretaries, DoWR / Director, R & R-cum-Jt. Secretary, DoWR for information and necessary action.

Encl:- As above

[Handwritten signature]

P. R. Nayak, Sr
27/8

[Handwritten signature]
EIC-cum-Special Secretary to Govt

Memo No. 18358 / Date: 31/2/12

Copy with copy of enclosure forwarded to the CE, Designs / CE, Monitoring / M.D, O.C.C Ltd. for information and necessary action.

Encl:- As above


EIC-cum-Special Secretary to Govt

Memo No: 18359 / Dated 31/2/12

Copy with copy of enclosure forwarded to Major / Medium / FC& Drainage /MI /CAD branch of this Department for information and necessary action.

Encl:- As above


EIC-cum-Special Secretary to Govt

MINUTES OF THE REVIEW MEETING ON RENGALI RIGHT IRRIGATION PROJECT TAKEN BY PRINCIPAL SECRETARY , DEPARTMENT OF WATER RESOURCES, GOVT OF ODISHA, ON 18.07.2017, AT 12:00 NOON IN HIS CONFERENCE HALL AT RAJIV BHAWAN, BHUBANESWAR

Principal Secretary, Department of Water Resources , reviewed the programme and progress of Rengali Right Main Canal on 18.7.2017 at 12.00 Noon in his Conference hall. The members present in the meeting is at Annexure –I.

Initiating the discussion Principal Secretary DoWR desired to know the programme and upto date progress of the project.

Chief Construction Engineer, RRIP informed the following information through power point presentation as follows.

1. The project envisages creation of irrigation potential of 84,406 ha in 4 Districts ie Angul, Dhenkanal, Cuttack & Jajpur. The Revised cost of the Project is Rs 1962.33 Cr. as per 2013 price level. The present expenditures up to June 2017 is Rs. 1503.06 Cr . CCE intimated that the revised cost may be increased to Rs 3204.06 Cr. as per present price level.
2. CCE presented that almost all of the Packages of the Right Bank Canal up to 95 Km are completed except some rectification work of canal syphon at N.H crossing at RD. 59.73 KM and re-sectioning of outer slope at the high filling zone of Gondia Aqueduct.

The construction of Retaining Walls taken up in the deep cutting zone of RBC from RD 88.700 Km to 91.500 Km are being executed by M/s OCC Ltd. The progress is poor with an achievement of 6.00 % of the contract amount. Principal Secretary instructed that the work of RBC from RD 88.700 Km to 91.500 Km executed by M/s OCC Ltd may be rescinded as the progress is very poor.

3. The Distribution system of Gondia Branch Canal is to be completed before next khariff season.If possible the Tail portion of Mandar Distributary which is in high cutting zone having 1400 Ha ayacut and very close to river Brahmani may be consider for lift ayacut for economical execution .
4. The Narsinghpur branch Canal is under execution for reaches from RD 00 Km to 6 Km and from 12 Km to 15 Km , i.e for a length of 9 Km. The works for 0 to 6 Km are ready for catering trial Khariff Irrigation during current season and trial irrigation water shall be released very soon. The Land acquisition proposals are already submitted by EEs up to RD 46.850 Km. Out of these, the L.A. cases up to 23 Km are in advanced stages. Hence Tenders can be invited up to RD 23 Km matching with parallel progress of LA cases.
5. The command area of Narsinghpur Branch Canal from RD 46.85 Km up to 67 Km (tail) is intercepting with the command area of 3 numbers of River Mega Lift Projects, which are presently under construction stage. Hence it was proposed by CCE that the Narsinghpur Branch Canal construction may be

restricted up to RD 46.85 Km so as to avoid superimposition and doubling of command area.

6. The Athagarh Branch Canal off-takes from Narsinghpur Branch Canal at RD 11.40 km and runs for a length of 24.26 Km. The LA proposals are submitted by EE upto 24.60 km and the LA cases up to RD 11.820 km are in advanced stages. The Athagarh Branch Canal is a Contour Canal upto RD 11.82 Km & there after it is a Ridge-Canal up to Tail at 24.60 Km. It was submitted by CCE that the Athagarh Branch Canal may be constructed as an open canal upto 11.82 Km & thereafter, it can be constructed with Under Ground Pipe Line (UGPL) along with its complete distribution system. As the LA cases are in advanced stages, tenders may now be invited up to RD 11.82 km.
7. The Darpani Branch Canal is 97 Km long. As the main command area of this Branch Canal lies in the 'tail zone', the design discharge at RD 90 Km is large as 14 cumecs. Hence it is proposed that the Branch Canal shall be 'open canal' up to tail. The LA cases are already submitted by EEs for entire length of 97 Km. The LA cases are in various advance stages up to RD 41.488 km. Presently the Branch Canal is under execution upto 2.90 km. The Tenders as received from RD 2.90 Km up to 8.12 Km are in stages of approval by the Tender Committee.
8. CCE proposed that the Distribution system of Narsinghpur Branch Canal ,Athagarh Branch canal & Darpani Branch Canal may be considered to be taken up by Under Ground Pipe Line (UGPL) networks. This will accelerate the progress of work and savings shall be occurred as regards to cost of land acquisition.
9. National Highway & Railway Crossings of Darpani Branch Canal :
CCE presented the status of the 2 nos of NH crossings and 1 no of Railway crossing over Darpani Branch Canals. The NHAI has approved the General Arrangements Drawings of the 2 nos of NH crossings and as per their request, the detail designs & estimates are under preparation by the Department. The same shall be submitted to NHAI for approval very soon.

The E.Co Railways Authorities have approved the details design & estimate of the structure. Rs 15.09 Cr have already been deposited with them to construct the structure. The tender for the work shall be invited by E.Co Railways very soon.

10. Land Acquisition issues :

Special Land Acquisition Officer, Rengali Right Canal System, explained the status of Land Acquisition of the Project. But hindrance is felt due to vacancies of Zone Officers. Out of 4 nos of Zone Officers, 3 posts are vacant & the only post is being held by a retired ZO working on re-deployment and he has also opted for discontinuation of his services from this month. Hence posting of Zone officers are essential for achieving progress in L.A. Cases.

Principal Secretary instructed that the proposal of posting of Zone Officers may be seriously looked into. Director (R&R) was instructed to move to Rev Deptt for relief of officers , who are posted as Zone Officers in DoWR at once.

11. CADA Works :

CCE presented that CADA works are done for 5 nos of Pani Panchayats. There are total 30 nos of Pani Panchayats in total out of which only 5 nos are created so far. Delineation has been approved by CCE for balance 25 nos of Pani Panchayats. Executive Engineer, RRC Division-II is on the assignment to form these PPs during current season.

As CADA works are being executed by EE, CADA Division through Pani Panchayats, the same are getting delayed.

CCE presented that the CAD Works including Water Courses and Field Channels alternatively can be constructed with UGPL in the same manner as successfully implemented in Narmada Project, Gujarat, the execution will be much quicker.

12. Requirement of Additional funds :

Chief Construction Engineer presented the status of expenditures of RRIP during 2017-18 as stated below :

- | | |
|--|-----------------------|
| 1. Budgetary Allotment during 2017-18 | : Rs. 170.93 Cr |
| 2. Expenditures made by 30.6.2017 in 1 st Qtr | : Rs. 93.23 Cr(55 %) |
| 3. Balance Amount to be spent from Budget in 17-18 | : Rs. 77.70 Cr. |

Proposed (appx) Additional Requirement of Funds :

- | | |
|--|------------------------|
| 1. Addl Requirement of funds for Civil Works | : Rs. 35.21 Cr. |
| 2. Addl requirement for 2 Nos Mega-Lift Works | : Rs. 50.00 Cr. |
| Tenders shall be invited soon by CE, Mega-lift | |
| 3. Addl requirement for Deposit with NHAI if the NH Crossings works will be executed by NHAI | : Rs. 13.00 Cr. |
| <u>TOTAL Addl Requirement proposed (appx)</u> | <u>: Rs. 98.21 Cr.</u> |


After detail discussions in the meeting the following instructions were given to CCE by the Principal Secretary :

- The retaining walls taken up in the deep cutting zone of RBC from RD. 88.70KM to 91.50KM by M/S. OCC Ltd is to be rescinded as the progress is very poor.
- The left over works of Gondia Branch Canal and its distribution system should be completed during the financial year 2017-18.
- Narsinghpur Branch Canal is to be restricted at RD 46.85 Km and the overlapping of command area beyond RD 46.85 Km is to be covered by 3 nos of the River Mega-Lift Projects which are under construction now one M.I. project exist in between RD. 46.85KM to 67.00KM of Narsinghpur Branch Canal. Ayacut if any beyond the ayacut of Hadua Irrigation Project will be covered by separate Mega Lift Project by drawing water from Hadua Project .

All possibilities should be examined by Chief Engineer, Brahmani Basin, samal , CCE, Rengali Right Irrigation Project, Executive Engineer, Hadua Irrigation Project and concerned E.E, M.I. Project to avoid any over lapping of ayacut. A detail report is to be submitted jointly . The report should reach EIC,WR by 15th August ,2017 for onward submission to Govt. with his considered views at the earliest .

















- iv) As suggested by CCE the proposal for construction of distribution system of Athagarh Branch Canal beyond 11.40 KM may be surveyed to explore possibilities for UGPL Scheme.
- v) It is instructed by Principal Secretary that the proposal for Construction of NH crossing and Railway crossing to be expedited .
- vi) Principal Secretary instructed that the CAD works can be executed by the Executive Engineers of the Project, without fully depending upon the Executive Engineer, CAD Division. The CAD works should be completed early for which close co-ordination and frequent monitoring of CAD works are to be made.
- vii) Principal Secretary instructed that works should continue in full swing. The additional funds if any required during 2017-18 shall be considered by the Department.

The meeting ended with vote of thanks to Chair.













**Principal Secretary to Govt.
Department of Water Resources.**

Review meeting of Rengali Right Irrigation Project taken*by Principal Secretary, DoWR on 18.07.2017 at 12.00 Noon in his Conference Hall, Rajiv Bhawan, Bhubaneswar

SL.No.	Member Present	Designation	Signature with Mob. No.
1	2	3	4
1	Sri P. K. Jena, IAS	Principal Secretary, DoWR	
2	Sri G. R. Mohanty	ETC, WR.	
3	Sri P. K. Satapathy	ETC cum sp. Secy.	
4	Sri B. B. Panda.	ETC, PD.	
5	Mr. J. P. Das	Director-in-CH	
6	Mr. S. K. Pattanayak	Cons. Advisor	
7	P. K. Rout	EB M&E	
8	S. S. Sahu	GM, OCELD.	
9	Dhaneswar Sha.	G.M. OCELD (HO)	
10	Jugal Kishore Prapaty	CCO, Rengali Reser	
11	Madan Mohan Dhal.	JPL LAO, RRCs, DML	 18.7.17
12	P. K. Nanda.	SE, Monitoring, DoWR	 18/7/17.
13	A. K. Banerjee	CE., Designs	
14	Bejoya Krishna Das	EE, RRC DIV-II DML	 18.7.17
15	Chittarajin Nain	EE- RRC DIV-I, Khuntal	 18/7/17 943737968
16	Manoj Ranjan Dash	Liaison Officer, RRTD.	 18.7.17
17	Prasant Kumar Swain	E.E. RRTD Division-VII Cunderkhal	 18/7-943905401
18	Bipin Bihari Sahoo	E.E., RRC DIV NO-V Attagarh	 18.7.17 7540936071
19	Karuna Kes Sahoo	E.E., RRC DIV NO-III, Khuntal	 18.7.17 9437138795

Annexure-I

Sl.No.	Member Present	Designation	Signature
1	2	3	4
20	M/S K.K. Adv. Ltd.	PA, Halodan S.M. Patan	
21	L. R. MARKAN	self	
22	Lokanath Mohanta	Senior Manager ocell	
23	A. K. Mohanta	AO, MRE, O/S SICUR	
24	S. N. Toppa	DD, MRE, O/S THE ER, WZ	
25	Pranendra Kumar Routray	Proprietor	
26	Gangadhar Panda	Zone In-charge R.R.C.S Dhanku	
27	Sutapa Gopangama	Dy. Director (MRE)	
28	Ajaya Kumar Nayak	AFA - cum - VS.	
29	SAKTI PRASAD CHAKRABORTY	Chief Engineer (mech)	
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			