



**GOVERNMENT OF ODISHA**  
**DEPARTMENT OF WATER RESOURCES**

**ANNUAL REPORT**

**OF**

**RENGALI RIGHT CANAL DIVISION NO.III,  
KHUNTUNI (2016-17)**

Executive Engineer  
RRC Division No.III,Khuntuni

## Brief description.

This Division ,named Rengali Right Canal Division No.III, Khuntuni Dist. Cuttack is under the Administrative control of Chief Construction Engineer, Rengali Right Irrigation Project, Dhenkanal started functioning with effect from 1.5.2010 by way of redeployment from Banarapal (RRC Division No.III,Banarpal) vide letter No. 9167dated 30.3.2010 of Govt. of Orissa, DOWR, Bhubaneswar after handing over its works along with their records to RRC DIV. No.-I, Baghuabol as per order No. 2672 dated 21.4.2010 of the CE&BM, BRB, Dkl. The temporary headquarter of this Division has been fixed at, Mahisapat ,Dhenkanal with effect from 11.05.2010 vide Office order No.3348 dt.11.05.2010 of Chief Engineer & Basin Manager ,Brahmani Right Basin ,Dhenkanal. Since then the office is functioning at Mahisapat ,Dhenkanal

## Sub-Divisions

There are three Sub-Divisions under this Division named :-

1. Rengali Right Canal Sub-Division No.I, Khuntuni
2. Rengali Right Canal Sub-Division No.II, Khuntuni
3. Rengali Right Canal Sub-Division No.III Khuntuni

## JURISDICTION

The jurisdiction of this Division is

1. Excavation of Darpani Branch Canal with its Distributary ,Minors & Sub-Minors from RD 0.000KM to RD 8.120KM of Right Bank Canal of Rengali Irrigation Project. This Darpani Branch Canal off takes at RD 95.02 km of Right Bank Canal of Rengali Irrigation Project.

## STAFF PATTERN

Sl. No.	Designation	Sanctioned Strength	Existing Strength	Remarks
<b>RRC Division No.III, Khuntuni</b>				
1	Executive Engineer	1	1	
2	Assistant Engineer ( Estimator)	1	1	
3	Divisional Accountant	1	0	Vacant
4	Head Clerk	1	1	
5	Senior Clerk	2	1	Vacant – 1
6	Junior Clerk	4	1	Vacant-3
7	Junior Stenographer	1	0	Vacant
8	Draughtsman	1	1	
9	Tracer	1	0	Vacant
10	Daftary	1	0	Vacant
11	Peon	7	2	Vacant-5

12	Peon			
13	NWCS	1	1	
14	Contingent Khallasi	5	3	Vacant-2
<b>RRC Sub- Division No.I, Khuntuni</b>				
15	Deputy Executive Engineer	1	0	Vacant
16	Asst. Engineer(Civil)	2	2	
17	Junior Engineer(Civil)	2	2	
18	Junior Clerk	1	0	Vacant-1
19	Peon	1	1	
20	NWCS	1	1	
<b>RRC Sub-Division No.II, Khuntuni</b>				
21	Asst.Executive Engineer	1	1	
22	Asst. Engineer(Civil)	1	1	
23	Junior Engineer(Civil)	2	2	
24	Junior Clerk	1	0	Vacant-1
25	Peon	1	1	
26	NWCS	1	0	Vacant-1
<b>RRC Sub- Division No.III, Khuntuni</b>				
27	Asst. Executive Engineer	1	1	
28	Asst. Engineer(Civil)	1	1	
29	Junior Engineer(Civil)	2	1	Vacant-1
30	Junior Clerk	1	0	Vacant
31	Peon	1	1	
32	NWCS	1	0	Vacant-1

## PRESENT STATUS OF WORKS

**A. Name of work:-** “Soil Investigation work including Computation of SBC of Structure between RD 0.00 Km to RD 33.477 km of Darpani Branch canal of RRC of Rengali Irrigation “.

a) Name of Agency:- Orbital Infrastructure Consultancy & Pvt. Ltd.,Plot No.1134,Mahanadi Vihar ,Cuttack

b) Agreement No:- 01F2 of 2015-16.

c) Agreement Amount:- Rs 60,89,421.43 (14.98 % Less).

d) Date of commencement :- 01.01.2016 (Eleven Months) }  
e) Scheduled date of completion;- 30.11.2016 }

### **Extension of Time Sanctioned.**

- i. 1<sup>st</sup> Extension of time sanctioned by E.E, RRC Division No.III, Khuntuni from 01.12.2016 to 20.07.2017.

Soil test report for 81 nos of structures of Darpani Branch Canal from RD 0.00KM to RD 33.477 Km has been received from the agency & the work is in Progress.

- B. Name of work:-** "Excavation of Darpani Branch Canal from RD 0.000 KM to RD 2.900 KM including its structures of Right Bank Canal of Rengali Irrigation Project, Package No. 7(A)"

The State Tender Committee on Financial bid of the above mentioned work was held on 19.04.2017 for approval of the Government in favor of M/S Kashi Kanchan Pvt. Ltd. Agreement is to be drawn and work to be started.

- C. Name of work:-** Excavation of Darpani Branch Canal from RD 2.900 KM to RD 4.900 KM including its structures of Right Bank Canal of Rengali Irrigation Project, Package No. 7(B)"

The tender for the above work was called for and technical bid was opened on 04.05.2017.

- D. "Name of work:-** Excavation of Darpani Branch Canal from RD 4.900 KM to RD 8.120 KM including its structures of Right Bank Canal of Rengali Irrigation Project, Package No. 7(C)"

The tender for the above work was called for, for which the technical bid will be opened on 23.05.2017.

### LAND ACQUISITION STATUS

SI.No.	Name of the Village	Area to be acquired for Canal excavation in Acre.	Status of LA ( Stage)
1	Madhusahu patna	2.45	Payment is continuing.
2	Baliamba	61.980	Payment is continuing
3	Baliamba (Additional)	31.920	19 ( i )
4	Gangadhara prasad	36.39	19 ( i )
5	Kamadhenukot	14.1	19 ( i )
6	Krushnaprasad	53.16	19 ( i )
6	Dhirapatna	2.67	Possession received
7	Tentulipatana	27.06	19 ( i )
8	Bhiruda	9.56	19 ( i )

**Executive Engineer,  
RRC Division No.III, Khuntuni.**

