

# ANNUAL REPORT FOR THE FINANCIAL YEAR-2017-18

**Name of Division:- Deo Canal Division, Karanjia**

**Name of Project:- Deo Irrigation Project, Karanjia**

Deo Canal Division has been created vide Ir. No. 9675 Dated: 26.04.2016 of DOWR, Odisha with head quarters at Karanjia in the District of Mayurbhanj under administrative control of the Chief Construction Engineer, Deo Irrigation Project, Karanjia. comprising of 3nos Sub-Divisions and it started functioning since 01.06.2016. This division is entrusted with the construction of Left Main Distributary & Right Main Distributary of Deo Irrigation Project as detailed below.

## **1- Details of Work:-**

- |  |           |
|--|-----------|
| (i) Construction & Excavation of Left Main Distributary from RD 00m to RD 25205m including structures -      | 25.205 Km |
| (ii) Construction & Excavation of Right Main Distributary from RD 16645m to RD 32690m including structures - | 16.045 Km |
| (iii) Construction of Minors & Sub-Minors of Left Main Distributary -  | 67.00Km   |
| (iv) Construction of Minors & Sub-Minors of Right Main Distributary -  | 73.00 Km  |
| (v) Preparation & submission of Land acquisition proposals   |           |
| (vi) Survey and fixation of alignment of canals  |           |
| (v) Collection of Hydraulic Data for Design & Drawing of Structures like CDs, VRBs.                          |           |

## **2- Works taken up during during 2017-18**

- a) Excavation of Left Main Distributary from RD 290m to 3600m with Structures.
- b) Excavation of Right Main Distributary from RD 28220m to 30650m including structures and Service road of Deo irrigation Project for an amount Rs.13,94,05,569.00 vide sanction No.10/29.06.17 of CCE,DIP.
- c) Excavation of Right Main Distributary from RD16645m to 21494m including structures and Service road of Deo irrigation Project (Balance Work) for an amount Rs.5,96,02,697.00 vide sanction No.14/19.07.17 of CCE,DIP.
- d) Construction of CD at RD 1770m and VRC cum CR cum Escape at RD 2160m of Left Main Distributary of Deo irrigation Project for an amount Rs.85,42,570.00 Vide Sanction No.15/27.07.17 of CCE,DIP.
- e) Excavation of Left main distributary from RD 11195m to 15460m including structures and Service road of Deo irrigation Project for an amount Rs.4,76,68,844.00 vide sanction No.37/25.01.18 of CCE,DIP.
- f) Collection of Hydraulic Data for Design&Drawing of 50Nos CDs and VRBs of Left& Right Main Distributary.

## **3(A) Achievement during 2017-18(Works)**

- i. Work for Excavation of Left Main Distributary from RD 290m to 3600m is under progress.Three no of CDs at RD 510m,840m,990m completed and other 8nos structures are under progress.
- ii. Work for Excavation of Left Main Distributary from RD3600m to 11195m Tender Process Completed and Aggrement drawn and work started.
- iii. Work for Excavation of Left Main Distributary from 11195m to 15460m Tender ProcessCompleted.
- iv. Construction of C.D. at RD 1770m is completed & CR-cum-Escape at RD 2160m is under progress , for the work" Construction of CD at RD 1770m and VRC Cum Escape at RD 2160m Left Main Distributary."
- v. Work for Excavation of Right Main Distributary from RD 16645m to 21494m ( 2nos. Of CD & 3 nos. of VRB under progress.
- vi. Work for Excavation of Right Main Distributary from RD 28220m to 30650m Tender Process Completed ,Aggrement drawn and Work is under Process.
- vii Design & Drawing of Forty nos. structures have been completed.

**(B) Achivement during 2017-18(Land Acqutsition )**

**a) FOR LEFT MAIN DISTRIBUTARY (L.A Proposal Submitted)**

<b>Name of the Canal</b>	<b>No. of Village</b>	<b>Area in Ac.</b>
Left Main Distributary with Minor & Sub-minor	22	293.7

**b) FOR RIGHT MAIN DISTRIBUTARY(L.A Proposal Submitted)**

Right Main Distributary with Minor & Sub-minor	10	52.27
--	----	-------

**Total 32 345.97 Ac.**

Executive Engineer  
Deo Canal Division, Karanjia