

# **GOVERNMENT OF ODISHA**



**DEPARTMENT OF WATER RESOURCES**

**LOWER SUKTEL R.R.C&B DIVISION,  
BOLANGIR**

UNDER

**CHIEF CONSTRUCTION ENGINEER  
LOWER SUKTEL PROJECT  
BOLANGIR**

**ANNUAL ACTIVITIES REPORT  
FOR THE YEAR : 2016-17**

Bolangir

Executive Engineer  
L.S.R.R.C&B Division  
Bolangir

## INTRODUCTION

The Lower Suktel Irrigation Project on river Suktel, a tributary of river Tel, in Mahanadi Basin is located near village Magurbeda 20K.M. away from Bolangir town in Bolangir District at a Latitude 20°-26'-26" N and Longitude 83°-20'-51"E.

The Division Lower Suktel Rehabilitation & Resettlement Camps & Building has been created during November 2001 by way of redeployment of the staff DSARP, Bhanjanagar Division No.-1 vide Department of Water Resources Lr.No.17512 dt.10.05.2001 with 4Nos. of Sub-Division to look after the construction and maintenance of Residential & Non-Residential Building of the Project as well as the Infrastructural Development works at R.R.Colonies & enumeration survey works. After restructuring vide Order No.-229 dt.10.02.2015 of C.C.E., L.S.Project, Bolangir, the Division is functioning with three nos. of Sub-Division. At present the Division is functioning in Administrative Building of Chief Construction Engineer, Lower Suktel Project, Bolangir at Bolangir town, which is about 7 KM away from nearest Railway Station, Bolangir.

Executive Engineer  
L.S.R.R.C&B Division  
Bolangir

## ORGANIZATION SETUP

This Division is headed by an Executive Engineer under the Administrative control of Chief Construction Engineer Lower Suktel Project. The Executive Engineer is assisted by 03 Nos. Sub- Divisional Officers of Assistant Executive Engineer rank. Besides other important technical staff sanctioned to Assistant Engineer-07 nos., Junior Engineer-08Nos. and total number of Para Technical & Ministerial staff of 28Nos.

## PRESENT STATUS OF STAFF POSITION

### TECHNICAL HEAD SANCTION STRENGTH

#### 1. Executive Engineer ( C ) 1 No

i. Er. Jagadish Chandra Mohanta

#### 2. Assistance Executive Engineer ( C ) 3 Nos.

i. Miss Abhipsa Panda, Sub-Divisional Officer No.-I, Bolangir  
(Deputed from Lower Suktel Dam Division, Magurbeda)

ii. Er. Pramod Kumar Behera, Sub-Divisional Officer No.-II, Bolangir

iii. Er. Akshya Kumar Swain, Sub-Divisional Officer No.-III, Magurbeda

#### 3. Assistant Engineer ( C ) 7Nos.

i. R.JaganmohanPatro (Deputed Q.C. Division, Berhampur)

ii. Vacant

iii. Vacant

iv. Vacant

v. Vacant

vi. Vacant

vii. Vacant

#### 4. Junior Engineer ( C ) 8 Nos.

i. Er. D.BalaramPatro (C)

ii. Er. BarunMajhee (C)

iii. Er. Rama Chandra Das (C)

iv. Er. KamaliniKalo (Contractual) (Deputed to Ret. Project, Bhawanipatna)

v. Er. LakhaniLakra (Contractual)

vi. Er. Sujit Kumar Samantaray (Contractual)

vii. Er.PrafullaBudula (Contractual)

viii. Er. RamakantaMahanand(Deputed to Kalahandilr. Division, Bhawanipatna)

NON-TECHNICAL STAFF (MINISTERIAL STAFF)

**1. DIVISIONAL ACCOUNTANT – 1 No**

Vacant

**2. HEAD CLERK – 1 No**

Vacant

**3. SENIOR CLERK – 2 Nos.**

- i. Sri Ramesh Chandra Champati
- ii. Sri Bijaya Kumar Prusty

**4. JUNIOR CLERK – 05 Nos.**

- i. Sri Rajendra Kumar Panda
- ii. Vacant
- iii. Vacant
- iv. Vacant
- v. Vacant

**5. Junior Stenographer 1 No.**

- i. Vacant

**6. Draught's Man 1 No.**

- i. Sri D. Shiv Ram Rao

**7. Tracer 1 No.**

Vacant

**8. Daffary 1 No.**

- i. Sri Ghana Jani

**9. Peon – 10 Nos.**

- i. Sri MasiaMajhi
- ii. Sri B.B.Ray
- iii. Sri Debraj Gouda
- iv. Sri Rabindra Ku Behera
- v. Sri SunadharMuduli(Deputation to Spl.L.A.O., LSIP, Bolangir)
- vi. Sri ShyamSundarMandi(Deputation to Spl.L.A.O., LSIP, Bolangir)
- vii. Sri Sukadev Dora
- viii. Vacant
- ix. Vacant
- x. Vacant

**10. NIGHT WATCH MAN CUM SWEEPER – 5 Nos.**

- i. Sri P.PapaRao
- ii. Sri SurendraMachha (Deputation to Spl.L.A.O., LSIP, Bolangir)
- iii. Sri BiswanathNayak
- iv. Sri Gurunath Dalai (Deputed to C.C.E., LSP, Bolangir)
- v. Vacant


**Division Office**

1.	Sri BhojrajBehera	Mate	Attached to Division office
2.	Sri Sanak Patel	Mulia	Attached to Division office
3.	Sri Pitambar Panda	Work Sarkar	Attached to Division office

**SUB-DIVISIONAL OFFICER, L.S.R.R.C&B SUB-DIVN.NO.-I, BOLANGIR**

4.	Sri BrundabanPadhi	Jeep Driver	Driver of staff car
5.	Sri Adwait Prasad Panda	Progress Recorder	Deputed to work at Spl.L.A.O., LSIP, Bolangir.
6.	Sri JayakrushnaMahanandia	Progress Recorder	Engaged at C.C.E. Office, LSP, Bolangir.
7.	Sri Akshya Kumar Samant	Work Sarkar	Work at Residential Building, L.S.Irr. Colony, Bolangir
8.	Sri Binod Kumar Ranabida	Work Sarkar	Deputed to work at Spl.L.A.O., LSIP, Bolangir.
9.	Sri AmbarishThanapati	Mate	(Under O/o the Sub-Divisional Officer at Bolangir)
10.	Sri DuaruMajhi	Mate	(Working at maintenance of Residential building of LSIP Colony)
11.	Sri PanchananaBagh	Mate	Watch & ward at Larkipali Colony of LSIP (Day)
12.	Sri Sambhu Prasad Panda	Mate	Watch & Ward R.R.Colony, Larkipali
13.	Sri BrajabihariMahakur	Mate	(Working at maintenance of Non-Residential building of LSIP, Bolangir)
14.	Sri LaxmanGhibela	Mate	(Working at maintenance of Residential building of LSIP Colony)
15.	Sri Kanti Nag	Mate	Working at Non-Residential Building, LSIP, Bolangir
16.	Sri KanhuBadhei	Mate	Watch & ward of Larkipali Colony of LSIP (Day)
17.	Sri BrahmanandaBehera	Mate	Engaged for Water Supply of LSIP
18.	Sri LalbabuMahakur	Mate	Working at Non-Residential Building, LSIP, Bolangir
19.	Sri Biswambar Singh	Mate	(Working at R.R.Colony at Larkipali)
20.	Sri Bhagirathi Kudei	Mate	Working at Non-Residential Building, LSIP, Bolangir
21.	Sri SurubabuMahakur	Mulia	(Maintenance of Non-Residential building of LSIP Colony, Bolangir)
22.	Sri HrusikeshKarmi	Mulia	Working at Non-Residential
23.	Sri SubashPardia	Mulia	(Working at Residential Building)
24.	Sri BhubanPalia	Mulia	Working at Non-Residential Building, LSIP, Bolangir
25.	Sri BasudevKarmi	Watchman	(Working at Non-Residential building)
26.	Sri SambhuKurkuria	Watchman	(Watchman at Non-Residential building of LSIP, Bolangir)

27.	Sri LaxmanSethi	Helper	(Working at Rest Shed)
28.	Sri NarottamMunda	Helper	(Working at Irr. Colony for Water supply)
29.	Sri SujanSuna	Sweeper	(Working at Non-Residential Building, Bolangir)
30.	Sri SukadevaJhankar	Khalasi	(Working at Rest Shed of LSIP, Bolangir)
<b>SUB-DIVISIONAL OFFICER, L.S.R.R.C&amp;B SUB-DIVN.NO.-II, BOLANGIR</b>			
31.	Sri MadhusudanTaria	Mulia	Watch & ward at R.R.Colony, Khujenpali
32.	Sri TiranjeeMunda	Watchman	Watch & ward at R.R.Colony, Khujenpali
33.	Sri Satya Narayan Majhi	Mate	Watch & ward at R.R.Colony, Khujenpali
34.	Sri TrinathUdan	Mulia	Watch & ward at R.R.Colony, Khujenpali
<b>SUB-DIVISIONAL OFFICER, L.S.R.R.C&amp;B SUB-DIVN.NO.-III, MAGURBEDA</b>			
35.	Sri LachhamanDeheri	Mulia	Engagement in property survey
36.	Sri Ananda Kumar Mendeli	Mate	Engagement in propertysurvey
37.	Sri RabindraNathMeher	Mate	Engagement in property survey
38.	Sri PadmanavaKarna,	Mulia	Engagement in property survey
39.	Sri Bhagirathi Dehery	Khalashi	Engagement in property survey
40.	Sri AjatnaBhoi	Watchman	Ward & watch of the Magurbeda Colony of LSIP, Bolangir
41.	Sri SoumitriMahakur	Mulia	Ward & watch of the Magurbeda Colony of LSIP, Bolangir
42.	Sri ChandramaniSahu	Mate	Engaged in water supply in Magurbeda Colony.
43.	Sri ChhabilaPradhan	Mulia	Engaged in water supply in Magurbeda Colony.
44.	Sri NiranjanBhoi	Helper	Engaged in water supply in Magurbeda Colony.
45.	Sri BiswamitraBhoi	Watchman	Engagement in property survey (Watch & ward duty at Magurbeda Colony)

**DETAILED STATUS OF WORK 2016-17**

**(A) COMPLETED WORKS**

- 1) Power Supply to 700KVA load of Spillway site of L.S.I.Project, Bolangir at Pardhiapali vide Agreement No.6F2/2013-14 at an Agreement cost of Rs.2,99,49,003/- has been awarded to M/S OSIC Ltd. out of which expenditure Rs.75,69,105/- has been incurred during 2016-17. The work has been completed.
- 2) Improvement to existing approach road from village Bandhanghore to Irrigation Colony at Magurbeda of LSIP vide Agreement (No.17P1/2015-16 at an Agreement cost Rs.68,24,657/- has been completed. Expenditure incurred Rs.70,55,317/-
- 3) Improvement of colony road in front of Block No.-D-6 in Lower Suktel Irr. Colony at Laltikra, Bolangir vide Agreement No.19F2/2015-16 at an Agreement cost 1,99,970/- has been completed. Expenditure incurred Rs.2,04,163/-
- 4) Sinking of 125mm/100mm dia size tube well one no. in Block No.-C in R.R.Colony of LSIP at Larkipalivide Agreement No.1F2/2016-17 at an Agreement cost Rs.66,543/- has been completed. Expenditure incurred Rs.65,592/-.
- 5) Construction of one RCC slab culvert and 3Nos. of 600mm dia Hume Pipe Culvert in the R.R.Colony of LSIP at Larkipali (Balance work) vide Agreement No.2P1/2016-17 at an Agreement cost Rs.4,98,638/- has been completed. Expenditure incurred Rs.4,95,382/-
- 6) Sinking of 125mmX100mm dia size tube well No.-2 at Block No.-B in R.R.Colony of LSIP at Larkipali vide Agreement No.3F2/2016-17 at an Agreement cost Rs.67,855/- has been completed. Expenditure incurred Rs.66,868/-.
- 7) Improvement of colony road from Block No.-D6 to Hume Pipe Culvert near Block No.-D4 building in L.S.I.P.Colony at Laltikra vide Agreement No.4F2/2016-17 at an Agreement cost Rs.1,33,790/- has been completed. Expenditure incurred Rs.1,34,939/-.
- 8) Providing well developed plots in R.R.Colony of Larkipali (Block – B) for settlement of the displaced families of Lower Suktel Project, Bolangir vide Agreement No.5F2/2016-17 at an Agreement cost Rs.49,618/- has been completed. Expenditure incurred Rs.48,997/-
- 9) Construction of M/S Gate for L.S.Irr.Colony at Laltikra, Bolangir vide Agrt. No.-6F2/2016-17 amounting to Rs.1,73,912/- has been completed. Expenditure incurred Rs.1,80,346/-
- 10) Construction of approach road for Block No.-F5 & F6 in L.S.Irr.Colony at Laltikra, Bolangir vide Agrt. No.-7F2/2016-17 amounting to Rs.1,92,970/- has been completed. Expenditure incurred Rs.1,93,859/-
- 11) Improvement to 'D' type twin quarter at Dam site Magurbeda Irr. Colony vide Agrt No.-8F2/2017-18 amounting to Rs.1,97,744/- has been completed.

**(B) ON GOING WORKS**

- 1) Construction of 'E' type 4Nos. of Flat Qtr. At Laltikralrr. Colony of LSIP, Bolangir (Block No.-7) (Balance work) vide Agreement No.16P1/2015-16 at an Agreement cost Rs.22,95,295/- is under progress.
- 2) Developing & leveling of plots (Block – B) in R.R.Colony of LSIP at Larkipali, Bolangir vide Agrt No.-9P1/2016-17 amounting to Rs.10,21,250/- is under progress.
- 3) Development of Non-Residential Building of LSIP at Laltikra, Bolangir vide Agrt No.-10F2/2016-17 amounting to Rs.1,93,788/- is under progress.
- 4) M/R to F type quarters Block No.-F1, F2, F3 of Residential building of L.S.Irr. Colony at Laltikra, Bolangir videAgrt. No.-11F2/2016-17 amounting to Rs.1,96,827/- is under progress.

**BUDGET PLAN EXPENDITURE FOR THE YEAR - 2016-17**

Rs. in Lakhs

Name of Division	Budget Provision		Expenditure up to 03/2017	Remarks
L.S.R.R.C&B Division, Bolangir	1) Building	40.00	38.39	
	2) Dam & Apartment (Major Work)	158.90	158.90	
	3) R.R.A	15.00	5.06	
	4) M&E	15.00	3.55	Engaged one private vehicle against four vehicles
	5) T&P	6.00	5.46	
	<b>Total</b>	<b>234.90</b>	<b>211.36</b>	
	6) Establishment (Regular)	184.45	129.24	Provision was made for 7th pay commissioner
	7) Establishment (Work Charged)	147.33	105.03	
	<b>Total</b>	<b>331.78</b>	<b>234.27</b>	
	<b>G.Total</b>	<b>566.68</b>	<b>445.63</b>	



**LAND ACQUISITION AND PROPERTY SURVEY STATUS**

Out of total 29 submerged villages, 15 Nos. L.A. process work has been completed. Out of balance 14 Nos. of submerged villages L.A. Proposal for 2Nos. villages i.e. 'Bijapati' & 'Bhatpali' have been submitted to Spl.Land Acquisition Officer, Lower Suktel Irr. Project, Bolangir as per LA & RR Act'2013. Collection of ROR for 12 Nos. are under process.

SL. NO.	NAME OF VILLAGE	AREA IN AC.	PAYMENT MADE					POSSESSION	REMARKS
			LAND	9(a)	9(b)	9(c)	Fruit Bearing		
1	PARDHIAPALI	279.48	Paid	Paid	Paid	Paid	Paid	Possession taken	
2	KOINDAPALI	496.23	-do-	-do-	-do-	-do-	In progress	-do-	
3	KHUNTAPALI	938.38	-do-	-do-	-do-	-do-	Paid	-do-	
4	KAKHAL	254.42	-do-	-do-	-do-	-do-	Under Progress	-do-	
5	KUTENSILET	143.09	-do-	-do-	-do-	-do-	-do-	-do-	
6	CHUDAPALI	525.47	-do-	-do-	-do-	-do-	-do-	-	
7	BARAPITA	140.74	-do-	-do-	-do-	-do-	-do-	-do-	
8	KANKARA	410.25	-do-	-do-	-do-	-do-	-do-	-do-	
9	DHULUSAR	392.30	-do-	-do-	-do-	-do-	-do-	-	
10	BARAPUDIGIA	269.36	-do-	-do-	-do-	-do-	-do-	-do-	
11	SANTELENPALI	247.16	-do-	-	-do-	-do-	Paid	-do-	
12	PODHMUND	197.86	-do-	-	-do-	-do-	Under Progress	-do-	
13	GARJAN	331.00	-do-	-	Paid	-do-	-do-	-	Payment is in progress
14	BADTELENPALI	421.28	-do-	-	-	-	-do-	-	Revised estimate submitted to Govt.
15	KHAGSABAHAL	438.06	-do-	-	Paid	Paid	Paid	-	
16	BIJAPATI	272.06	L.A. Proposal sent to Spl.L.A.O.,L.S.Irr. Project, Bolangir as per L.A. & R.R.Act'2013						
17	BHATAPALI	92.81	L.A. Proposal sent to Spl.L.A.O.,L.S.Irr. Project, Bolangir as per L.A. & R.R.Act'2013						
18	TUSURABAHAL	128.28	L.A. Proposals under section 11 are to be initiated as per LA & RR Act 2013						
19	SARAGADAPALI	18.12							
20	TABALBANJI	15.17							
21	KAPILBAHAL	539.39							
22	UCHHABAHAL	146.22							
23	BHUNDIMUHAN	329.58							
24	BANCHHORPALI	646.07							
25	BUDABAHAL	113.49							
26	DUNGURIPALI	722.990							
27	KUMIAPALI	600.95							
28	DUMERPITA	110.07							
29	ANTAPALI	503.67							
<b>Total:</b>		<b>9723.95</b>							

REHABILITATION AND RESETTLEMENT WORKS STATUS

Identification and allotment of land for R.R.Colonies have been identified in the following villages:

In the first phase 4Nos. of R.R. Colonies have been identified in the following villages.

Sl. No.	Identified Location	Area in Ac.	No. of families to be accommodated in Govt. Sites	Infrastructure Works taken up	Allotment
1	Larkipali&Sadeipali	139.70	862	Basic amenities like Electricity, Water Communication, AWC. School, Medical Infrastructure already constructed	66 Project affected families (PAF) of Pardhiapali Village and 34 PAF of village Koindapali have been allotted land
2	Khujenpali	86.62	438	-do-	
3	Dudukasira	115.00	334	To be taken up	
4	Hardatal	99.34	370	To be taken up	
	<b>Total</b>	<b>440.66</b>	<b>2004</b>		<b>100</b>

**INFRASTRUCTURES COMPLETED FOR REHABILITATION & RESETTLEMENT COLONY**

**Larkipali&Sadeipali :**

2Nos. Primary School Building, 2 Nos.AnganbadiCentre , 3 Nos. Community Centre , 1 no Dispensary, 46 Nos. Culvert, 2.918 Km. Internal Main Road, 3 Nos. Deep Bore Well, 9 Nos. Tube Well 1 No Over head tank & Electrification for 250 families are completed, open well-3 Nos. Other amenities will be developed after the displaced families are shifted to the Colony.

**Khujenpali:-**

2nos. Primary School Building, 2 Nos.Anganwadi Centre, 1No Community Centre 1 No Dispensary, 35 Nos. Culvert , 2.332 Km. Internal Main Road , 4.458 Km. Branch road , 4 Nos. open Well, 3Nos Tube Well , 1 No Over Head Tank and Electrification work are completed.Other amenities will be developed after the Displaced families are shifted to the colony.

EVACUATION POSITION OF DISPLACED FAMILIES

No. of village where 1<sup>st</sup> Phase R&R Assistance paid – 4villages

(1) Pardhiapali (2) Koindapali (3) Kutensilet (4) Kakhal

Name of the village	No. of affected families as per survey	No. of families for whom proposal submitted for sanction to DoWR	No. of families sanctioned	No. of families disbursed	No. of families evacuated	Final disbursement
Pardhiapali	348	223	246 336	236	78	78
Koindapali	528	336	-	318	112	112
Khuntpali	626	399	156	-	-	-
Kakhal	270	210	140	141		
Kutensilet	213	214	-	131	22	22
Khagsaahal	315	-	-	-	-	-
Santelenpali	399	-	-	-	-	-
Podhmund	184	-	-	-	-	-
Chudapali	885	-	-	-	-	-
Barapudigia	367	-	-	-	-	-
Barpita	283	-	-	-	-	-
Kankara	287	-	-	-	-	-
Dhulusra	536	-	-	-	-	-
<b>Total</b>	<b>5241</b>	<b>1382</b>	<b>878</b>	<b>826</b>	<b>212</b>	<b>212</b>