

GOVERNMENT OF ODISHA



DEPARTMENT OF WATER RESOURCES

**LOWER SUKTEL R.R.C&B DIVISION,
BOLANGIR**

UNDER

**CHIEF CONSTRUCTION ENGINEER
LOWER SUKTEL PROJECT
BOLANGIR**

ANNUAL ACTIVITIES REPORT
FOR THE YEAR : 2017-18

Executive Engineer
L.S.R.R.C&B Division
Bolangir

INTRODUCTION

The Lower Suktel Irrigation Project on river Suktel, a tributary of river Tel, in Mahanadi Basin is located near village Magurbeda 20K.M. away from Bolangir town in Bolangir District at a Latitude 20°-26'-26" N and Longitude 83°-20'-51"E.

The Division Lower Suktel Rehabilitation & Resettlement Camps & Building has been created during November 2001 by way of redeployment of the staff DSARP, Bhanjanagar Division No.-1 vide Department of Water Resources Lr.No.17512 dt.10.05.2001 with 4Nos. of Sub-Division to look after the construction and maintenance of Residential & Non-Residential Building of the Project as well as the Infrastructural Development works at R.R.Colonies & enumeration survey works. After restructuring vide Order No.-229 dt.10.02.2015 of C.C.E., L.S.Project, Bolangir, the Division is functioning with three nos. of Sub-Division. At present the Division is functioning in Administrative Building of Chief Construction Engineer, Lower Suktel Project, Bolangir at Bolangir town, which is about 7 KM away from nearest Railway Station, Bolangir.

Executive Engineer
L.S.R.R.C&B Division
Bolangir

ORGANIZATION SETUP

This Division is headed by an Executive Engineer under the Administrative control of Chief Construction Engineer Lower Suktel Project. The Executive Engineer is assisted by 03 Nos. Sub- Divisional Officers of Assistant Executive Engineer rank. Besides other important technical staff sanctioned to Assistant Engineer-07 nos., Junior Engineer-08 Nos. and total number of Para Technical & Ministerial staff of 28 Nos.

PRESENT STATUS OF STAFF POSITION

TECHNICAL HEAD SANCTION STRENGTH

1. Executive Engineer (C) 1 No

i. Er. Jagadish Chandra Mohanta

2. Assistance Executive Engineer (C) 3 Nos.

i. Miss Abhipsa Panda, Sub-Divisional Officer No.-I, Bolangir

(Deputed from Lower Suktel Dam Division, Magurbeda)

ii. Er. Pramod Kumar Behera, Sub-Divisional Officer No.-II, Bolangir

iii. Er. Akshya Kumar Swain, Sub-Divisional Officer No.-III, Magurbeda

3. Assistant Engineer (C) 7Nos.

i. Ramesh Tirkey

ii. Pabitra Kumar Sahu

iii. Gurucharan Singh

iv. Vacant

v. Vacant

vi. Vacant

vii. Vacant

4. Junior Engineer (C) 8 Nos.

i. Er. D.Balaram Patro (C)

ii. Er. Barun Majhee (C)

iii. Er. Kamalini Kalo (Contractual) (Deputed to Ret. Project, Bhawanipatna)

iv. Er. Lakhani Lakra (Contractual)

v. Er. Sujit Kumar Samantaray (Contractual) (Liaison office at (Bhubaneswar)

vi. Er. Prafulla Budula (Contractual)

vii. Er. Ramakanta Mahanand (Deputed to Kalahandi Irr. Division, Bhawanipatna)

NON-TECHNICAL STAFF (MINISTERIAL STAFF)

1.DIVISIONAL ACCOUNTANT – 1 No

Vacant

2.HEAD CLERK – 1No

Vacant

3. SENIOR CLERK – 2 Nos.

- i. Sri Ramesh Chandra Champati
- ii. Sri Bijaya Kumar Prusty

4. JUNIOR CLERK – 05 Nos.

- i. Vacant
- ii. Vacant
- iii. Vacant
- iv. Vacant
- v. Vacant

5. Junior Stenographer 1 No.

- i. Vacant

6. Draught's Man 1 No.

- i. Sri D. Shiv Ram Rao

7. Tracer 1 No.

Vacant

8. Daftary 1 No.

- i. Sri Ghana Jani

9. Peon – 10 Nos.

- i. Sri Masia Majhi
- ii. Sri Rabindra Ku Behera
- iii. Sri Sunadhar Muduli (Deputation to Spl.L.A.O., LSIP, Bolangir)
- iv. Sri Shyam Sundar Mandi
- v. Sri Sukadev Dora
- vi. Vacant
- vii. Vacant
- viii. Vacant
- ix. Vacant
- x. Vacant

10. NIGHT WATCH MAN CUM SWEEPER – 5 Nos.

- i. Sri P.Papa Rao
- ii. Sri Surendra Machha (Deputation to Spl.L.A.O., LSIP, Bolangir)
- iii. Sri Biswanath Nayak
- iv. Sri Gurunath Dalai (Deputed to C.C.E., LSP, Bolangir)
- v. Vacant


Division Office

1.	Sri Bhojraj Behera	Mate	Attached to Division office
2.	Sri Sanak Patel	Mulia	Attached to Division office
3.	Sri Pitambar Panda	Work Sarkar	Attached to Division office

SUB-DIVISIONAL OFFICER, L.S.R.R.C&B SUB-DIVN.NO.-I, BOLANGIR

4.	Sri Brundaban Padhi	Jeep Driver	Driver of staff car
5.	Sri Adwait Prasad Panda	Progress Recorder	Deputed to work at Spl.L.A.O., LSIP, Bolangir.
6.	Sri Jayakrushna Mahanandia	Progress Recorder	Engaged at C.C.E. Office, LSP, Bolangir.
7.	Sri Akshya Kumar Samant	Work Sarkar	Work at Residential Building, L.S.Irr. Colony, Bolangir
8.	Sri Binod Kumar Ranabida	Work Sarkar	Deputed to work at Spl.L.A.O., LSIP, Bolangir.
9.	Sri Ambarish Thanapati	Mate	(Under O/o the Sub-Divisional Officer at Bolangir)
10.	Sri Duaru Majhi	Mate	(Working at maintenance of Residential building of LSIP Colony)
11.	Sri Panchanana Bagh	Mate	Watch & ward at Larkipali Colony of LSIP (Day)
12.	Sri Laxman Ghibela	Mate	(Working at maintenance of Residential building of LSIP Colony)
13.	Sri Kanti Nag	Mate	Working at Non-Residential Building, LSIP, Bolangir
14.	Sri Kanhu Badhei	Mate	Watch & ward of Larkipali Colony of LSIP (Day)
15.	Sri Brahmananda Behera	Mate	Engaged for Water Supply of LSIP
16.	Sri Lalbabu Mahakur	Mate	Working at Non-Residential Building, LSIP, Bolangir
17.	Sri Biswambar Singh	Mate	(Working at R.R.Colony at Larkipali)
18.	Sri Bhagirathi Kudei	Mate	Working at Non-Residential Building, LSIP, Bolangir
19.	Sri Surubabu Mahakur	Mulia	(Maintenance of Non-Residential building of LSIP Colony, Bolangir)
20.	Sri Hrusikesh Karmi	Mulia	Working at Non-Residential
21.	Sri Subash Pardia	Mulia	(Working at Residential Building)
22.	Sri Bhuban Palia	Mulia	Working at Non-Residential Building, LSIP, Bolangir
23.	Sri Basudev Karmi	Watchman	(Working at Non-Residential building)
24.	Sri Sambhu Kurkuria	Watchman	(Watchman at Non-Residential building of LSIP, Bolangir)
25.	Sri Laxman Sethi	Helper	(Working at Rest Shed)

26.	Sri Narottam Munda	Helper	(Working at Irr. Colony for Water supply)
27.	Sri Sujan Suna	Sweeper	(Working at Non-Residential Building, Bolangir)
28.	Sri Sukadeva Jhankar	Khalasi	(Working at Rest Shed of LSIP, Bolangir)
29.	Sri Rabindra nath Meher	Mate	
30.	Sri Soumitri Mahakur	Mulia	
31.	Bhagirathi Dehury	Khalasi	
SUB-DIVISIONAL OFFICER, L.S.R.R.C&B SUB-DIVN.NO.-II, BOLANGIR			
32.	Sri Madhusudan Taria	Mulia	Watch & ward at R.R.Colony, Khujenpali
33.	Sri Tiranjee Munda	Watchman	Watch & ward at R.R.Colony, Khujenpali
34.	Sri Satya Narayan Majhi	Mate	Watch & ward at R.R.Colony, Khujenpali
35.	Sri Trinath Udán	Mulia	Watch & ward at R.R.Colony, Khujenpali
SUB-DIVISIONAL OFFICER, L.S.R.R.C&B SUB-DIVN.NO.-III, MAGURBEDA			
36.	Sri Lachhaman Deheri	Mulia	Engagement in property survey (Deputed to Dam Division)
37.	Sri Ananda Kumar Mendeli	Mate	Engagement in property survey (Deputed to Dam Division)
38.	Sri Padmanava Karna,	Mulia	Engagement in property survey (Deputed to Dam Division)
39.	Sri Aijatna Bhoi	Watchman	Ward & watch of the Magurbeda Colony of LSIP, Bolangir (Deputed to Dam Division)
40.	Sri Chandramani Sahu	Mate	Engaged in water supply in Magurbeda Colony. (Deputed to Dam Division)
41.	Sri Chhabila Pradhan	Mulia	Engaged in water supply in Magurbeda Colony. (Deputed to Dam Division)
42.	Sri Niranján Bhoi	Helper	Engaged in water supply in Magurbeda Colony. (Deputed to Dam Division)
43.	Sri Biswamitra Bhoi	Watchman	Engagement in property survey (Watch & ward duty at Magurbeda Colony) (Deputed to Dam Division)

DETAILED STATUS OF WORK 2017-18

(A) COMPLETED WORKS

- 1) Construction of 'E' type 4Nos. of Flat Qtr. At Laltikra Irr. Colony of LSIP, Bolangir (Block No.-7) (Balance work) vide Agreement No.16P1/2015-16 at an Agreement cost Rs.22,95,295/- has been completed.
- 2) Developing & leveling of plots (Block – B) in R.R.Colony of LSIP at Larkipali, Bolangir vide Agrt No.-9P1/2016-17 amounting to Rs.10,21,250/- has been completed.
- 3) Development of Non-Residential Building of LSIP at Laltikra, Bolangir vide Agrt No.-10F2/2016-17 amounting to Rs.1,93,788/- has been completed.
- 4) M/R to F type quarters Block No.-F1, F2, F3 of Residential building of L.S.Irr. Colony at Laltikra, Bolangir vide Agrt. No.-11F2/2016-17 amounting to Rs.1,96,827/- has been completed.
- 5) Construction of cycle stand 'E' type quarter for Block No-E-7 in Lower Suktel Irrigation colony at laltikra, Balangir.vide Agrt. No.01F2/2017-18 amounting to Rs.183866/- has been completed.
- 6) Development of F type quarter Block- No-F1F2F3 & F4 in Lower Suktel Irrigation Colony at laltikra Balangir vide Agrt. No-2F2/2017-18 amounting to 196619/- has been completed.
- 7) Sinking of 200mm x 150mm dia size3 Nos deep bore well at larkipali & Sadeipali in RR colony ofLSIP Balangir vide Agrt. No-3F2/2017-18 amounting to Rs.475420/- has been completed.
- 8) Electrical Installation to 4 nos. E- type quartersBlock-No-E-7 in LSI.colony at laltikra , Balangir(ground floor & 1st floor) vide agrt. No-4 F2/ 2017-18 amounting to 197501/- has been completed.
- 9) Developing & Levelling of plots (Block-B) in R.R colony os LSIP at Larkipali plot No-57,72,40,41,42,& 43 vide agrt. No-5 F2/ 2017-18 amounting to Rs.181152/- has been completed.

(B) ON GOING WORKS

- 1) Development of conference hall of LSP at Laltikra, Balangir vide Agrt. No-6F2/ 2017-18 amounting to Rs.196759/-.

BUDGET PLAN EXPENDITURE FOR THE YEAR - 2017-18

Rs. in Lakhs

Name of Division	Allotment Received		Expenditure up to 03/2018	Remarks
L.S.R.R.C&B Division, Bolangir	1) Building	13.21	13.37	
	2) Dam & Apartment (Major Work)	10.00	7.09	
	3) R.R.A	20.00	17.25	
	4) M&E	10.00	7.17	
	5) T&P	10.00	10.31	
	Total	63.21	55.19	
	6) Establishment (Regular)	153.55	141.58	
	7) Establishment (Work Charged)	122.94	121.98	
	Total	276.49	263.56	
	G.Total	339.70	318.75	

LAND ACQUISITION AND PROPERTY SURVEY STATUS

Out of total 29 submerged villages, 15 Nos. L.A. process work has been completed. Out of balance 14 Nos. of submerged villages L.A. Proposal for 2Nos. villages i.e. 'Bijapati' & 'Bhatpali' have been submitted to Spl.Land Acquisition Officer, Lower Suktel Irr. Project, Bolangir as per LA & RR Act'2013. Collection of ROR for 12 Nos. are under process.

SL. NO.	NAME OF VILLAGE	AREA IN AC.	PAYMENT MADE					POSSESSION	REMARKS
			LAND	9(a)	9(b)	9(c)	Fruit Bearing		
1	PARDHIAPALI	279.48	Paid	Paid	Paid	Paid	Paid	Possession taken	
2	KOINDAPALI	496.23	-do-	-do-	-do-	-do-	In progress	-do-	
3	KHUNTAPALI	938.38	-do-	-do-	-do-	-do-	Paid	-do-	
4	KAKHAL	254.42	-do-	-do-	-do-	-do-	Under Progress	-do-	
5	KUTENSILET	143.09	-do-	-do-	-do-	-do-	-do-	-do-	
6	CHUDAPALI	525.47	-do-	-do-	-do-	-do-	-do-	-	
7	BARAPITA	140.74	-do-	-do-	-do-	-do-	-do-	-do-	
8	KANKARA	410.25	-do-	-do-	-do-	-do-	-do-	-do-	
9	DHULUSAR	392.30	-do-	-do-	-do-	-do-	-do-	-	
10	BARAPUDIGIA	269.36	-do-	-do-	-do-	-do-	-do-	-do-	
11	SANTELENPALI	247.16	-do-	-	-do-	-do-	Paid	-do-	
12	PODHMUND	197.86	-do-	-	-do-	-do-	Under Progress	-do-	
13	GARJAN	331.00	-do-	-	Paid	-do-	-do-	-	Payment is in progress
14	BADTELENPALI	421.28	-do-	-	-	-	-do-	-	Revised estimate submitted to Govt.
15	KHAGSABAHAL	438.06	-do-	-	Paid	Paid	Paid	-	
16	BIJAPATI	272.06	With Spl. LAO for notification U/s 11 (1) as per L.A. & R.R.Act'2013						
17	DUMERPITA	110.07							
18	BHATAPALI	92.81	L.A. Proposals under section 11(1) are to be initiated as per LA & RR Act 2013						
19	TUSURABAHAL	128.28							
20	SARAGADAPALI	18.12							
21	TABALBANJI	15.17							
22	KAPILBAHAL	539.39							
23	UCHHABAHAL	146.22							
24	BHUNDIMUHAN	329.58							
25	BANCHHORPALI	646.07							
26	BUDABAHAL	113.49							
27	DUNGURIPALI	722.990							
28	KUMIAPALI	600.95							
29	ANTAPALI	503.67							
Total:		9723.95							

REHABILITATION AND RESETTLEMENT WORKS STATUS

Identification and allotment of land for R.R.Colonies have been identified in the following villages:

In the first phase 4Nos. of R.R. Colonies have been identified in the following villages.

Sl. No.	Identified Location	Area in Ac.	No. of families to be accommodated in Govt. Sites	Infrastructure Works taken up	Allotment
1	Larkipali & Sadeipali	139.70	763	Basic amenities like Electricity, Water Communication, AWC. School, Medical Infrastructure already constructed	71 Project affected families (PAF) of Pardhiapali Village and 34 PAF of village Koindapali have been allotted land
2	Khujenpali	86.62	725	-do-	
3	Dudukasira	115.00	334	To be taken up	Work to be taken up after received of advance position from Tahasildar Balangir
4	Hardatal	99.34	370	To be taken up	do
	Total	440.66	2192		

INFRASTRUCTURES COMPLETED FOR REHABILITATION & RESETTLEMENT COLONY

Larkipali & Sadeipali :

2Nos. Primary School Building, 2 Nos. Anganbadi Centre , 3 Nos. Community Centre , 1 no Dispensary, 46 Nos. Culvert, 2.918 Km. Internal Main Road, 3 Nos. Deep Bore Well, 9 Nos. Tube Well 1 No Over head tank & Electrification for 250 families are completed, open well-3 Nos. Other amenities will be developed after the displaced families are shifted to the Colony.

Khujenpali:-

2 nos. Primary School Building, 2 Nos. Anganwadi Centre, 1No Community Centre 1 No Dispensary, 35 Nos. Culvert , 2.332 Km. Internal Main Road , 4.458 Km. Branch road , 4 Nos. open Well, 3Nos Bore Well , 1 No Over Head Tank and Electrification work are completed. Other amenities will be developed after the displaced families are shifted to the colony.

EVACUATION POSITION OF DISPLACED FAMILIES

No. of village where 1st Phase R&R Assistance paid – 6 villages

(1) Pardhiapali (2) Koindapali (3) Kutensilet (4) Kakhal (5) Santelen
(6)Khuntpali

Name of the village	No. of affected families as per survey	No. of families for whom proposal submitted for sanction to DoWR	No. of families sanctioned	No. of families disbursed	No. of families evacuated	Final disbursement (up to 2 nd phase disbursement)
Pardhiapali	348	253	253	241	44	57
Koindapali	528	363	336	323	-	114
Khuntpali	626	531	474	402	-	-
Kakhal	270	210	156	152	-	-
Kutensilet	214	195	140	131	-	22
Khagsaahal	315	-	-	-	-	-
Santelenpali	399	301	301	198	-	-
Podhmund	184	-	-	-	-	-
Chudapali	885	-	-	-	-	-
Barapudigia	367	-	-	-	-	-
Barpita	283	-	-	-	-	-
Kankara	287	-	-	-	-	-
Dhulusra	536	-	-	-	-	-
Total	5242	1853	1660	1447	44	193