




GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCES


ANNUAL REPORT
OF
LEFT CANAL DIVISION NO IV
BHUBAN

For the year
2016-17

Executive Engineer
Left Canal Division No IV
Bhuban



Location Map of Rengali Irrigation Project (LBC- II, Phase II)



PREFACE

The Left Canal Division No-IV, Bhuban comes under the control of Chief Engineer, JICA Project, Sukinda for looking after various works assigned from time to time. This Division consisting of 3 nos sub-divisions as Left Canal Sub-division No-I, II & III having all the headquarters at Bhuban. This division has been assigned for execution of balance works of following 2 nos on-going packages and 2 no. new packages – A2 & B1 have been started during the month of December for the financial year 2016-17. This Division has also entrusted another Package- B2, for which Estimate has been submitted for approval and the tender has to be invited soon. This Division is also looking after the Survey and land acquisition of the package No-G1.

SUCCESS STORY

The Left Canal Division No. IV, Bhuban was formed during the year 2014. Previously this Division was named as OECF Division No. VI, Bhuban. During OECF period this Division has taken up the execution work of different Packages and successfully completed those works, where water supply is going on. Subsequently the said packages were transferred to R.L.B.C. Division, Kamakhyanagar.

During 2016-17, this Division was entrusted with the execution work for Pkg-33A, 33-B, 33-C and subsequently completed the Pkg 33-B, where as Pkg 33-A & 33-C is under progress. Again during Dec'2016 this Division was entrusted with execution of Pkg-A2 & Pkg-B1 under JICA assistance in Phase-II of Rengali Irrigation Project. The progress of these Packages are in full swing as per the target. Estimates for Package B2 has has been submitted for approval and the tender has to be invited soon.

Micro Planning for Pkg- B1 & B2 is also under progress. The Survey, Planning, design of Pkg-G1 is also entrusted to this Division, which is completed since long. The Land Acquisition work are in progress in full swing.

