



RURAL INFRASTRUCTURE DEVELOPMENT FUND (RIDF)
MAJOR & MEDIUM IRRIGATION PROJECTS (STATUS AS ON 31.03.2016)
Annexure-IV

Sl. No	Tranche	Name of the project	Financial (₹. in crore)			Physical Status (in ha.)			Remark
			Latest cost	Total Expendr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016	Balance potential	
1	2	3	4	5	6	7	8	9	10
1	RIDF-I	Jambhira	70.16	70.16	24.96	2945	2950	-	Completed
2	RIDF-I	Birupa Genguti	5.15	5.15	4.58	2869	2590	-	Completed
3	RIDF-I	Sapua-Badajore	32.96	31.35	17.98	2268	2700	-	Completed
4	RIDF-I	Titilagarh - I	7.05	7.05	4.06	470	470	-	Completed
5	RIDF-I	Derjang Stage-II	7.20	6.55	5.59	1441	1440	-	Completed
		Sub-Total	122.53	120.26	57.17	9993	10150		
6	RIDF-II	Monjore	68.43	68.43	20.90	2300	2300	-	Completed
7	RIDF-II	Baghalati - I	43.65	45.06	33.32	2411	2410	-	Completed
8	RIDF-II	Gobardhanpur Barrage	12.73	12.73	8.09	1800	5000	-	Completed
9	RIDF-II	Dhanei extn.	2.79	2.79	1.85	573	710	-	Completed
10	RIDF-II	Hiradharabati	1.33	1.33	0.91	592	590	-	Completed
11	RIDF-II	Kanjhari	7.80	7.55	6.39	1600	1600	-	Completed
12	RIDF-II	Sunei	2.43	2.11	1.67	2100	1900	-	Completed
13	RIDF-II	Salia Exten.	3.49	3.49	2.34	1010	1310	-	Completed
		Sub-Total	142.65	143.49	75.47	12386	15820		
14	RIDF-III	Bagh Barrage (Ph-I)	33.36	33.36	29.28	2950	2950	-	Completed
15	RIDF-III	Deo Irr.Project.	23.30	23.30	15.03			-	Closed.
16	RIDF-III	Sunder Extn.	2.00	2.00	1.43	632	630	-	Completed
17	RIDF-III	Ghodahada	3.22	3.22	2.74	1244	650	-	Completed
18	RIDF-III	Budhabudhiani	6.01	5.30	3.94	1000	1000	-	Completed
		Sub-Total	67.90	67.18	52.42	5826	5230		
19	RIDF-IV	Potteru	19.84	19.84	10.75	7000	7000	-	Completed
20	RIDF-IV	Salandi	2.45	2.45	2.55	-	-	-	Completed
21	RIDF-IV	Dumerbahal	3.71	3.58	3.09	770	770	-	Completed
22	RIDF-IV	Nagarighat	2.25	1.39	1.39	1950	1950	-	Completed
23	RIDF-IV	Gunei Muhan	1.06	1.01	0.75	1800	1800	-	Completed
24	RIDF-IV	Gobakunda	10.34	6.72	4.46	-	-	-	Completed
25	RIDF-IV	Rukura	155.48	38.36	12.39	5463	-	-	Closed.
		Sub-Total	195.14	73.35	35.38	16983	11520		



Sl. No	Tranche	Name of the project	Financial (₹. in crore)			Physical Status (in ha.)			Remark
			Latest cost	Total Expendr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016	Balance potential	
26	RIDF-V	Baghua-Dhanei	12.11	11.36	10.90	1950	1950	-	Completed
27	RIDF-V	Rajua D/W	17.99	5.74	12.84	-	-	-	Closed.
28	RIDF-V	Ramial Irr.Project	2.00	1.85	1.80	-	-	-	Completed
		Sub-Total	32.10	18.95	25.54	1950	1950		
29	RIDF-VII	Poichandia Extn.	2.93	4.23	2.93	734	740	-	Completed
		Sub-Total	2.93	4.23	2.93	734	740		
30	RIDF-VIII	Malibasa Tantipal	6.75	6.56	4.06	4000	3000	-	Completed
31	RIDF-VIII	Sapua-Badajore	2.87	3.36	2.23	-	-	-	Completed
32	RIDF-VIII	Bagh Barrage,ph-II	14.01	12.38	8.90	1900	1900	-	Completed
33	RIDF-VIII	Baldiha D/W	2.10	1.88	1.62	-	-	-	Completed
34	RIDF-VIII	Kathilogotha Creek	3.61	3.71	2.19	1070	800	-	Completed
		Sub-Total	29.33	27.89	19.00	6970	5700		
35	RIDF-IX	Baghalati,ph-II	74.37	95.29	33.75	3077	2858	-	Closed.
36	RIDF-IX	Extn.of Sumandal M.C.of Salia Irr.project	2.62	2.03	1.50	398	200	-	Completed
		Sub-Total	76.99	97.32	35.25	3475	3058	0	
37	RIDF-X	Weekhia Irr. Cum drainage project	4.78	2.03	1.67	1700	147	-	Closed.
38	RIDF-X	Bagh Barrage Ph-II (Spell-II)	28.07	30.72	23.94	4810	4810	-	Completed
39	RIDF-X	Deo Irr.Project.Ph-I	85.07	75.84	56.05	5900	-	-	Closed.
40	RIDF-X	Daha MIP	24.05	24.66	9.72	1818	1818	-	Completed
						4762(S)	4762(S)	-	
41	RIDF-X	Bahuda MIP	11.88	11.83	9.06	7335(S)	6569(S)	-	Completed
42	RIDF-X	Galajore Creek Irrigation	3.56	4.84	3.38	1177	1177	-	Completed
43	RIDF-X	Arjunabindhha Creek Irrigation	2.60	2.30	2.07	1228	1228	-	Completed
44	RIDF-X	Tikarapara Creek Irrigation	2.19	2.20	1.13	1050	1050	-	Completed
45	RIDF-X	Rajkanika Creek Irrigation	3.72	6.54	1.48	1790	1790	-	Completed
		Sub-Total	165.92	160.97	108.51	19473	12020	0	
						12097(S)	11331(S)		
46	RIDF-XI	Hadua Irrigation Project	217.79	33.39	31.52	1250	-	1250	Closed.
						2145(S)	2145(S)		
47	RIDF-XI	Satiguda Medium Irrigation	4.29	4.31	3.97	2144 (S)	2144(S)	-	Completed
48	RIDF-XI	Ong Irr. Project (Extn.)	26.88	1.26	1.20	5127	-	5127	Closed
		Sub-Total	248.96	38.96	36.69	6377	0.00	6377	
						4289(S)	4289(S)		



Sl. No	Tranche	Name of the project	Financial (₹. in crore)		Physical Status (in ha.)			Remark	
			Latest cost	Total Expr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016		Balance potential
49	RIDF-XII	Aul creek	8.40	9.90	7.68	7000	7000	0	Completed
50	RIDF-XII	Mahulia to Harishpur Drainage-cum-Creek	2.54	2.02	2.37	924	500	0	Completed
51	RIDF-XII	Birupa Genguti	8.57	6.67	7.38	369	-	0	Closed.
52	RIDF-XII	Rampur Berkarly Disty.	32.74	32.03	25.10	4760(S)	4760(S)	-	Completed
		Sub-Total	52.25	50.62	42.52	8293	7500	0	
53	RIDF-XIII	Ghatakeswar Project	29.15	14.50	12.33	500	-	500	Closed.
54	RIDF-XIII	Creek Irrigation Project for Dasmouzi Island (Paramakula to Patapani) 7 Km	2.55	1.68	1.93	750	200	550	Closed.
55	RIDF-XIII	Renovaion of Daya west branch canal Ex-Puri Main Canal	10.50	1.92	3.07	2450(S)	-	-	Closed.
		Sub-Total	42.20	18.10	17.33	1250	200	1050	
56	RIDF-XIV	Improvement to works to the Command area of Gobardhanpur Barrage	30.53	28.64	25.13	6579	4250	2329	Closed.
57	RIDF-XIV	Const. of Rajua D/W	14.80	7.53	11.25	2665	-	2665	Closed.
58	RIDF-XIV	Imp. to Sukanai Haza & its disty.	4.87	5.64	3.99	696 (S)	658(S)	-	Completed
59	RIDF-XIV	Imp. to Debabhumi Haza & its disty.	5.20	5.73	4.26	513 (S)	513(S)	-	Completed
60	RIDF-XIV	Imp. to kakatapur & Kundhei Disty. of Mahanadi Delta Stage- II by construction of Barrage over River Prachi	12.23	4.38	5.38	2091(S)	0.00	2091(S)	Closed.
61	RIDF-XIV	Imp. to Astaranga Minor	7.87	7.37	6.38	565(S)	565(S)	-	Completed
62	RIDF-XIV	Imp. to Kakatapur Branch canal by providing trough from RD 70.36 km to 71.80 km near Bauriakana.	3.82	3.83	2.84	972(S)	972(S)	-	Completed
63	RIDF-XIV	Imp. to Rt. Main canal from RD 830m to 1630m. Of Ghodahada Irr. Project.	0.82	0.83	0.78	300(S)	300(S)	-	Completed
		Sub-Total	80.14	63.95	60.01	9244	4250	4994	
64	RIDF-XV	Imp to Left main Canal from RD 2200 to 7500 M. by providing cement concrete lining of Ghodahada Irr. Project.	1.01	0.93	0.96	450(S)	450(S)	-	Completed



Sl. No	Tranche	Name of the project	Financial (₹. in crore)			Physical Status (in ha.)			Remark
			Latest cost	Total Exptr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016	Balance potential	
65	RIDF-XV	Imp. to Left main Canal from 00 to 2200 M. by providing cement concrete lining of Ghodahada Irr. Project.	0.81	0.78	0.77	450(S)	450(S)	-	Completed
66	RIDF-XV	Imp. to Right Main Canal from RD 00 to 823 M. of Ghodahada Irr. Project.	0.92	0.97	0.88	500(S)	500(S)	-	Completed
67	RIDF-XV	Imp. to Khundhei Distributary from RD. 00 to 7.850 Km. along with service road.	6.93	7.06	6.55	2000(S)	2000(S)	-	Completed
68	RIDF-XV	Imp. To Retamunda branch canal system of Hirakud Distribution System.	40.00	35.16	33.44	3000(S)	3000(S)	-	Completed
69	RIDF-XV	Imp. to Poichandia Irr. Project by c.c lining to critical reaches of Disty. System.	4.86	3.22	3.13	1502(S)	0.00	1502(S)	Closed.
70	RIDF-XV	Providing concrete lining of Bhimapur Extn. Canal between RD 200 m to 1000m of Right Main Canal of Ghodahada Irr. Project	0.66	0.72	0.63	57(S)	57(S)	-	Completed
71	RIDF-XV	Imp. to B.Nuagam Inundation system of Bahuda river at B.Nuagam(Ganjam)	0.56	0.42	0.52	515 (S)	485(S)	-	Completed
72	RIDF-XV	Construction of Canal system to Marichia, Jhinkaradiha Island of Puri Main Canal	0.79	0.69	0.63	124	74	50	Completed
		Sub-Total	56.53	49.94	47.49	124	74	50	
						8474(S)	6942(S)	1502(S)	
73	RIDF-XVI	Const. of Bagh Barrage Right Main Canal (00 to 17.67 Km)	30.15	26.61	23.92	1700		1700	Ongoing
74	RIDF-XVI	Construction of a Diversion Weir across river Baghua at Gobindapur	18.09	15.61	14.83	1000	-	1000	Ongoing
						1670(S)	-	1670(S)	
75	RIDF-XVI	Imp. to Markana Minor from R.D. 00 to 9.40 K.M. by providing C.C. Lining	2.25	1.80	1.75	1000(S)	1000(S)	-	Completed
76	RIDF-XVI	Renovation of Natia Jore creek Irr. Project in chانبali block of Bhadrak dist.	4.53	2.43	1.91	1500	1000	500	Ongoing
77	RIDF-XVI	Imp. to Bomkei disty. From RD 00 to 1097m along with its Birabarapali minor of R.M.C. of Ghodahada Irr. Project.	0.71	0.61	0.58	1178(S)	1178(S)	-	Completed
78	RIDF-XVI	Imp. to right Main Canal from RD17922 to 25420m of Ghodahada Irr. Project.	3.78	2.97	2.83	2054(S)	2054(S)	-	Completed



Sl. No	Tranche	Name of the project	Financial (₹. in crore)		Disbursement of NABARD by 31.03.2016	Physical Status (in ha.)			Remark
			Latest cost	Total Expr. by 03/2016		Appraisal potential	Potential created by 03/2016	Balance potential	
79	RIDF-XVI	Construction of Nuagam Distributary of Rushikulya Irr. System. (Nuagaon disty - 13.00 km, Nuagaon S/M- and Dhanjayapur Sub-Minor-5.00 Km)	6.00 Km 24.49	13.02	12.37	2350	-	2350	Ongoing
		Sub-Total	84.00	63.05	58.19	5902(S)	1000	5550	
80	RIDF-XVII	Imp. to Godbhaga Disty. System of Hirakud Disty.	40.09	40.06	28.05	2394(S)			Completed
81	RIDF-XVII	Imp. To Attabira Branch Canal System (Excluding Attabira tail Disty. & its system) of Hirakud Distributary System.	42.74	42.85	40.60	3700(S)			Completed
82	RIDF-XVII	Imp. To Attabira Tail Disty. & its System off taking from tail front of Attabira Branch Canal.	29.08	28.97	27.46	2600(S)			Completed
83	RIDF-XVII	Imp. To Sambalpur Disty.	21.08	21.21	19.72	750(S)			Completed
84	RIDF-XVII	Imp to Kadaguda Disty. from RD 00 to 4000 mtr. of Kadaguda Disty. off taking at RD 11580 m. of Rt. disty & execution of Baharpur disty. from RD 5340 to 6340m & Beharpur sub-minor No. I, II & III with all structures of Harabhangi Irr Project.	8.10	6.39	6.07	2800(S)		2800(S)	Ongoing
85	RIDF-XVII	Improvement to disty. system of RMC from RD 4030 m. to 6050 m. of Ghodahada Irr. Project.	2.60	2.22	2.11	6048(S)			Completed
86	RIDF-XVII	Imp. to Behrea Disty. and Baiman Disty. Canal system of Hirakud Distribution System.	9.93	8.63	8.09	1400(S)		1400(S)	Ongoing
87	RIDF-XVII	Construction of lining of Disty. -1 of Rushikulya Irrigation System.	2.63	2.68	2.50	600(S)			Completed
88	RIDF-XVII	Construction of lining of Benapat minor of Rushikulya Irrigation System.	1.40	1.50	1.33	250(S)			Completed
89	RIDF-XVII	Construction of lining of Belepur minor and its Minors and sub-minors of Baghua Irrigation Project.	1.80	1.80	1.71	300(S)			Completed
		Sub-Total	159.44	156.31	137.64	20842(S)	16642(S)	4200(S)	



Sl. No	Tranche	Name of the project	Financial (₹. in crore)		Physical Status (in ha.)			Remark		
			Latest cost	Total Exptr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016		Balance potential	
90	RIDF-XVIII	Improvement to Distribution System of Hirakud Command Area (Phase-I)	25.00	24.99	23.32	1745(S)	1745(S)	Completed		
91	RIDF-XVIII	Improvement to Distributaries / Canal System of Hirakud Command Area (Phase-I)	25.60	18.90	17.96	2469(S)	2469(S)	Ongoing		
92	RIDF-XVIII	Cement Concrete Lining of Left Bank Canal from RD 0.0 to 29.177 Km and Protection of Down Stream of Samal Barrage of Rengali Irr Project	100.95	107.22	93.73	12157(S)	12157(S)	Ongoing		
93	RIDF-XVIII	Improvement to Dhanei Distributary from RD 0.00 Km to 20.00 Km of Dhanei Irr. Project	11.76	11.48	10.90	890 (S)	890 (S)	Completed		
94	RIDF-XVIII	Improvement and Restoration of Hariharjore Irr. Project	49.82	33.48	31.16	5150 (S)	5150 (S)	Ongoing		
95	RIDF-XVIII	Improvement to Masania Disty from RD 3.88 Km to 11.00 Km of Jayamangal Irr. System	3.46	3.37	3.15	600 (S)	600 (S)	Completed		
96	RIDF-XVIII	Imp to Disty System of LMC from RD00 to 8200 M of Ghodahada Irr Project	3.08	2.89	2.72	772 (S)	772 (S)	Completed		
97	RIDF-XVIII	Improvement to Diagmuhi Batia Minor from RD 00 to 0.85 Km Ganga Dahani Minor from RD 00 to 0.50 and Digapada Minor from 00 to 0.90 Km of Masania Disty of Jayamangala Irr System	1.13	1.02	0.96	510 (S)	510 (S)	Completed		
98	RIDF-XVIII	Imp to Sindhaba, Syamsunderpur & Bhisnagiri Minors of Ramanadi Irr. Project	1.89	1.72	1.64	288 (S)	288 (S)	Completed		
99	RIDF-XVIII	Improvement to Service Road 10th Distributary of RMC from RD 00 to 39.02 Km Rushikulya Irr. System	11.14	9.16	8.51	1407 (S)	1407 (S)	Ongoing		
100	RIDF-XVIII	Akhasahi Creek Irrigation Project in Mahakalapada Block	5.35	2.26	2.28	3000	3000	Ongoing		
101	RIDF-XVIII	Creek Irrigation to Aul Block and Construction of Sluice at Arjunpur on Kani Kharasuan Right Embankment	7.27	4.96	4.71	3500	3500	Ongoing		
Sub-Total			246.45	221.45	201.04	6500	4805 (S)	0	25988 (S)	21183 (S)



Sl. No	Tranche	Name of the project	Financial (₹. in crore)			Physical Status (in ha.)			Remark
			Latest cost	Total Expd. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016	Balance potential	
102	RIDF-XIX	Cement concrete lining to the distributaries minor/Sub-minor of Bahuda Irrigation Project	10.19	9.61	9.13	509(S)	-	509(S)	Ongoing
103	RIDF-XIX	Improvement to Hiradharabati Main Canal from RD 00 to 23.00 Km of Hiradharbadi Irrigation Project.	23.06	12.01	11.76	3451(S)	-	3451(S)	Ongoing
104	RIDF-XIX	Improvement to all distry. Minor & S/M of Hiradharabati Irrigation Project.	5.25	5.38	4.98	780(S)	-	780(S)	Ongoing
105	RIDF-XIX	Protection measures to Rusikulya Main Canal from RD-22.00 to 23.00km (Up stream & Down stream of Nandini ayacut) including renovation of Dhabalapur Minor with its sub-minors.	2.50	2.00	1.90	250(S)	-	250(S)	Ongoing
106	RIDF-XIX	Renovation of Disty. No.II with its minors(lining I.e., Mahuapadar Minor, pitala Minor, Minor No.I. No.II & Gobindapur Sub-minor of Rusikulya Irrigation system(Sheragada Block)	12.00	10.68	10.45	1200(S)	-	1200(S)	Ongoing
107	RIDF-XIX	Imp to 16th Distributary of Rushikulya Main Canal of Rushikulya Irr System.	3.53	2.64	2.51	650(S)	-	650(S)	Ongoing
108		Restoration & Strengthening the canal embkt. from Katia to Keuna disty of Jajpur canal from RD 4.000 to 000 Km. from Sanakhali to Markandapur of disty No. 2 from RD 7.750 to RD 11.975 Km. & from Sundarimuhan to Katikata of 1 main distributary from RD 6.500 Km. to RD 12.200 Km. to C.C road.	6.00	0.50	0.90	-	-	-	Ongoing
109	RIDF-XIX	Imp. to Pali Disty. & its off-taking minors and sub- minors of Ramanadi Irr. Project.	5.53	5.27	5.01	419(S)	-	419(S)	Ongoing
110	RIDF-XIX	Imp to 13th Distributary of Rushikulya Main Canal of Rushikulya Irr System.	5.36	5.57	5.08	1400(S)	1400(S)	1400(S)	Completed
111	RIDF-XIX	Improvement to 14th Distributary of RMC of Rusikulya Irr. System	5.69	6.03	5.40	1450(S)	1450(S)	1450(S)	Completed
112	RIDF-XIX	Improvement to Bhuntikira Distributary Rd 0.0km to tail end.	23.21	19.19	17.95	3000(S)	-	3000(S)	Ongoing



Sl. No	Tranche	Name of the project	Financial (₹. in crore)			Physical Status (in ha.)			Remark
			Latest cost	Total Expr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016	Balance potential	
113	RIDF-XIX	Imp. to Bargarh Main Canal (Within RD 69.647km to 84.277km) Dhanbasa Disty, Puturpali Disty. Andharibanji disty and Gania disty. under Hirakud Distribution system.	12.77	10.45	9.93	1000(S)	-	1000(S)	Ongoing
114	RIDF-XIX	Imp. to Meringi Minor, Ambabadi sub-Minor, Jatili sub-Minor No.I, No.II, No.III & No. IV off-taking from Badanalla main canal of Badanalla Irr Project.	5.14	2.26	2.14	1500(S)	-	1500(S)	Ongoing
115	RIDF-XIX	Imp. to Dharapur minor & Bichikota sub-Minor No.I, No.II & No.III oo-taking from Jera Branch Canal of Badanalla Irrigation Project	1.68	1.38	1.18	700(S)	-	700(S)	Ongoing
116	RIDF-XIX	Improvement to Rushikulya Main Canal from RD 66.00km. to 78.00 Km. of Rushikulya Irrigation System.	5.09	1.58	1.50	2000(S)	-	2000(S)	Ongoing
		Sub-Total	127.00	94.55	89.82	0	0	0	
						18309(S)	2850(S)	15459(S)	
117	RIDF-XX	Creek Irrigation to Kanika Block (West) including construction of sluices and renovation of creeks.	12.67	0.00	2.41	5400	-	5400	Not started
118	RIDF-XX	Imp. to disty. System of R.M.C from RD. 1630 to 4023 m of Ghodahada Irr. Project.	2.81	2.68	2.54	6048(S)	-	6048(S)	Ongoing
119	RIDF-XX	Improvement to No.1 Disty of Jayamangal Irrigation System.	3.30	2.75	2.62	925(S)	-	925(S)	Ongoing
120	RIDF-XX	Imp. to Gopinathpur Minor, Gudiabandha Distributary, Padmapur Minor, Lauguda Minor, Baghasala Minor No. I & Minor No. II off-taking from Srirampur Branch Canal of Badanalla Irrigation Project.	2.81	1.53	1.62	900(S)	-	900(S)	Ongoing
121	RIDF-XX	Providing concrete lining to Chitisarama Minor, Chitisarama Sub-Minor No.I &							



Sl. No	Tranche	Name of the project	Financial (₹. in crore)			Physical Status (in ha.)			Remark
			Latest cost	Total Exptr. by 03/2016	Disbursement of NABARD by 31.03.2016	Appraisal potential	Potential created by 03/2016	Balance potential	
		sub-minor No-II off- taking from Jera Branch canal of Badanalla Irr Project.	1.99	1.00	1.09	700(S)	-	700(S)	Ongoing
122	RIDF-XX	Providing concrete lining to Panganapadar Minor No.I & Minor NoII off-taking from Jera Branch canal of Badanalla Irrigation Project.	1.02	0.68	0.63	700(S)	-	700(S)	Ongoing
123	RIDF-XX	Providing concrete lining to Taramala Sub-Minor from Rd 00 to 3000mtr. Of Badanalla Irrigation project.	1.32	0.80	0.82	600(S)	-	600(S)	Ongoing
124	RIDF-XX	Imp to Balakrishnapur right Distry. from RD 00Km. to 0.73Km. and Left Distry. from RD 00Km. to 2.03 Km., RD 3.01 Km. to 4.20Km.,RD 4.20 Km. to 5.30 Km. and Left Branch-I of Left Distry. from RD 00 to 0.18Km. of Jayamangala Irr System.	2.12	2.15	2.01	580(S)	-	580(S)	Ongoing
125	RIDF-XX	Imp to Rohigan Channel from RD 30m to 4542m,Alarigada Minor from Rd 400 to 940, Laxmipur Minor from 00 to 400m and kharabethi Channel from Rd 7200m to 8200m of Rusikulya Irrigation System	2.69	2.65	2.52	430(S)	-	430(S)	Ongoing
126	RIDF-XX	Imp to 7th Distributary from RD 9.20 Km to 12.85 Km. of Rushikulya Irr System.	1.81	1.87	1.71	430(S)	-	430(S)	Ongoing
127	RIDF-XX	Imp to service road of Rushikulya Main Canal from RD 65.52Km to 82.340Km of Rushikulya Irrigation System	4.98	0.00	0.00	500(s)	-	500(s)	Not started
128	RIDF-XX	Improvement to Extension canal from RD 00 to 15.30Km of 10th Distributary of Rushikulya Irrigation System	9.41	0.82	0.72	1500(s)	-	1500(s)	Ongoing
129	RIDF-XX	Renovation of No.1 Distributary from RD 2500M to 6000M (C.C Lining) of Rusikulya Irrigation System	5.50	3.01	2.85	1191(s)	-	1191(s)	Ongoing
130	RIDF-XX	Improvement of Gunthupada Minor of Rusikulya Irrigation System	7.58	3.00	2.85	694(s)	-	694(s)	Ongoing
131	RIDF-XX	Imp. to service road of Rushikulya Main Canal from RD 82.340Km to 87.200Km and 16th Distributary from RD 00 to							



Sl. No	Tranche	Name of the project	Financial (₹. in crore)		Disbursement of NABARD by 31.03.2016	Physical Status (in ha.)			Remark
			Latest cost	Total Expd. by 03/2016		Appraisal potential	Potential created by 03/2016	Balance potential	
		4.00Km(TAIL) of Rushikulya Irrigation System	3.37	0.10	0.09	3000(S)	-	3000(S)	Ongoing
132	RIDF-XX	Imp. of Right Main Canal of Bahuda Irrigation Project from Rd 5.00km to 13.765 kms and Hukuma Minor 4.80km, Krusnapur minor 3.80km and Puhundi minor 8.80km of Baghalati Irrigation project.(Patrapur Block)	13.71	0.15	0.14	1200(S)	-	1200(S)	Ongoing
133	RIDF-XX	Imp. of Right Main Canal of Bahuda Irrigation Project from Rd 11.00 km to tail end including const. of service road with system improvement	4.16	0.42	0.40	6531(S)	-	6531(S)	Ongoing
134	RIDF-XX	Construction of lining of No. 5 Disty of Rusikulya Irrigation System	2.98	0.40	0.19	350(S)	-	350(S)	Ongoing
135	RIDF-XX	Construction of lining of Adapada minor of Rusikulya Irrigation System	2.91	0.30	0.19	300(S)	-	300(S)	Ongoing
		Sub-Total	87.13	24.31	25.40	5400	0.00	5400	
						26579(S)		26579(S)	
136	RIDF-XXI	Improvement to Hiradharbati Main Canal from RD 23.Km to 41.18 Km of Hiradharbati Irrigation Project	12.34	0.00	2.34	3300(S)	-	3300(S)	Not started
137	RIDF-XXI	Renovation of Distributary No.II from RD 00 to 1300m of Rusikulya Irr System	28.92	0.00	5.49	1200(S)	-	1200(S)	Not started
138	RIDF-XXI	Imp to Badamadhapur Disty from RD00 to 2150m,Goba Minor from RD 00 to 500m, Kushapur Disty from RD 00m to 785m, Angu Disty from RD 00 to 1036m, Potlampur Disty from RD 00m to 3030m, Baranga Minor from RD 00m to 2400m, Kumpa sub minor from RD 00 to 890m and Hansapur Disty from RD 00m to 1050m of Jayamangal Irrigation System	4.47	0.00	0.84	925(S)	-	925(S)	Not started
		Sub-Total	45.73	0.00	8.67	0.00	0.00	0.00	
						5425(S)		5425(S)	
		Grand Total	2065.34	1494.88	1136.47	121528	79212	29921	
						140252(S)	58859(S)	78109(S)	