

GOVERNMENT OF ODISHA



DEPARTMENT OF WATER RESOURCES

**LOWER SUKTEL DAM DIVISION,
BOLANGIR**

UNDER

**CHIEF CONSTRUCTION ENGINEER
LOWER SUKTEL PROJECT
BOLANGIR**

ANNUAL REPORT
FOR THE YEAR : 2017-18

Executive Engineer
Lower Suktel Dam Division
Bolangir

INTRODUCTION

The Lower Suktel Irrigation Project on river Suktel, a tributary of river Tel, in Mahanadi Basin is located near village Magurbeda 20K.M. away from Bolangir town in Bolangir District at a Latitude 20°-26'-26" N and Longitude 83°-20'-51"E.

Lower Suktel Dam Division has been created during 2005 by way of redeployment of the staff of Puri Investigation Division, Puri.

The head quarter of Lower Suktel Dam Division is situated at Magurbeda in Bolangir district. There are 3 sub- divisions under this division which are functioning at magubeda, Bolangir. Sub- Division no- I, Sub- Division no-II & Sub- Division no- III deals in construction of Right Dyke, Earth Dam & Spillway respectively.

Construction of Earth Dam is awarded to O.C.C, Ltd. for Agreement amounting to Rs. 59.9 Cr. with 71.59 Cr. In 1st interim deviation. The work started from 18.04.2013 amid police security and continue till date.

Construction of Spillway is awarded to O.C.C, Ltd. for Agreement amounting to Rs. 140.74 Cr. With 227.93 Cr. in 1st interim deviation.

PRESENT STATUS OF STAFF POSITION

TECHNICAL HEAD SANCTION STRENGTH

1. Executive Engineer (C) 1 No

i. Er. Braja Kishore Parida

2. Deputy Executive Engineer (C) 1 No

i. Er. Himanshu Sekhar Mishra, Sub-Divisional Officer No.-I, Magurbeda, Bolangir

3. Assistance Executive Engineer (C) 3 Nos.

i. Er. Abhipsa Panda,

(Deputed to Lower Suktel R.R.C & B, Division, Bolangir)

ii. Er. Mihir Kumar Jena, Sub-Divisional Officer No.-II, Magurbada, Bolangir

iii. Er. Bibhuti Bhusan Pradhan, Sub-Divisional Officer No.-III, Magurbeda, Bolangir (Deputed from C.C.E, Lower Indra Irrigation Project)

4. Assistant Engineer (C) 4Nos.

i. Er. Ganesh Seth

ii. Er. Nanda Kishore Sahoo (Deputed to work under CCE, Anandapur Barrage)

iii. Vacant

iv. Vacant

5. Junior Engineer (C) 6 Nos.

i. Er. Tarun kumar Sa (C)

ii. Er. Risha Kujur (C)

iii. Er. Subash Sa (C)

iv. Er. Panchanan Sahoo (Contractual) (Deputed to EE, Pattamundai Canal Division)

v. Er. Janaki Ballav Jena (Contractual)

vi. Er. Itishri Upamita Sethi (Contractual)

vii. Er. Raghunath Murmu (Contractual)

viii. Er. Anil Kumar Behera (Contractual)

ix. Er. Nalini Kanta Panda (Contractual)

NON-TECHNICAL STAFF (MINISTERIAL STAFF)

1. DIVISIONAL ACCOUNTANT – 1 No

- i. Vacant

2. HEAD CLERK – 1 No

- i. Sri Shatrughan Sabar

3. SENIOR CLERK – 2 Nos.

- i. Vacant
ii. Vacant

4. JUNIOR CLERK – 07 Nos.

- i. Sri Manoj Kumar Bhoi
ii. Sri Kedar Dalei
iii. Vacant
iv. Vacant
v. Vacant
vi. Vacant
vii. Vacant

5. Junior Stenographer 1 No.

- i. Vacant

6. Draught's Man 1 No.

- i. Sri Balkrishan Darjee

8. Daftary 1 No.

- i. Sri Basudev Bhoi

9. Peon/Orderly – 10 Nos.

- i. Sri Banchhanidhi Parua
ii. Sri Muralidhar Barik
iii. Sri Kumarmani Tandi
iv. Sri Satya Narayan Sabar
v. Sri Pitamber Padhi
vi. Sri Sudhir Kumar Pradhan
vii. Vacant
viii. Vacant
ix. Vacant
x. Vacant

10. NIGHT WATCH MAN CUM SWEEPER – 1 No.

- i. Vacant

WORK CHARGED STAFF

Division Office

1.	Sri Krushna Kumar Sa	Tracer	Attached to Division office
2.	Sri Birendra Sahu	Trace	Attached to Division office
3.	Sri Akrura Purohit	Work Sarkar	Attached to Division office
4.	Sri Bharat Kurkuria	Mulia	Attached to Division office
5.	Sri Sarat Kumar Sahu	Mate	Attached to Division office
6.	Sri Premraj Bisi	Mate	Attached to Division office

SUB-DIVISIONAL OFFICER, L.S.DAM SUB-DIVN.NO.-I, MAGURBEDA,BOLANGIR

1	Sri Madan Mohan Pradhan	Jr. Painter	
2	Sri Gobinda Karna	Mate	
3	Sri Jagannath Bhoi	Mate	
4	Sri Abhimanyu Bag	Mate	

SUB-DIVISIONAL OFFICER, L.S.DAM SUB-DIVN.NO.-II, MAGURBEDA,BOLANGIR

1	Sri Prasanna Kumar Dash	Progress Recorder	
2	Sri G. N Bhoi	Mate	
3	Sri S. Barad	Mate	
4	Sri Sessa Bag	Mate	
5	Sri Gayadhar Bag	Mate	
6	Sri Asaram Jal	Watchman	

SUB-DIVISIONAL OFFICER, L.S.DAM SUB-DIVN.NO.-III, MAGURBEDA,BOLANGIR

1	Sri Gouracharan Mahakur	Work Sarkar	
2	Sri Bhaskara Chandra Tripathy	Mulia	
3	Sri Bhagaban Seth	Mate	
4	Sri Surendra Putel,	Mate	
5	Sri Ganga Pandey	Mate	
6	Sri Ghasi Bag	Mate	

DEPUTATION STAFF

1	Sri Narayana Behera	Jr. Painter	Deputed to Liasion office, Bhubaneswar
2	Sri Agasti Kheti	Khalasi	Deputed to boudh Irrigation Division
3	Sri Dolamani Nag	Mate	Deputed to R.R.C & B, Division, Bolangir

4	Sri Ram Prasad Mallik	Mate	Deputed to R.R.C & B, Division, Bolangir
5	Sri Santosh Jani	Mate	Deputed to R.R.C & B, Division, Bolangir
6	Sri Ghanashyam Pradhan	Mate	Deputed to R.R.C & B, Division, Bolangir
7	Sri Nirajan Parida	Helper Gr. I	Deputed to R.R.C & B, Division, Bolangir

DETAILED STATUS OF WORK **2017-18**

(A) ON GOING WORKS

- 1) Construction of balance work of Spillway of Lower Suktel Irrigation Project, Bolangir. Vide Agrt. No. 02 F2/2011-12 amounting to Rs. 140.74 Cr.
- 2) Construction of Earth Dam from RD 490 m to 1410 m of Lower Suktel Irrigation Project, Bolangir. Vide Agrt. No 01 F2 /2013-14 amounting to Rs. 59.90 Cr.

PHYSICAL STATUS OF WORK **2017-18**

SPILLWAY:-

Agreement No:- 2F2/2011-12

Amount:- Rs. 140,73,72,793.00

Revised Amount:- Rs. 227,92,53,501.00

Date of commencement:-21.12.2011

Stipulated date of completion: - 31.03.2017.

1st EoT granted up to 31.03.2017

2nd EoT applied up to 30.06.2019

Sl. No.	Major Items of work	Total Quantity	Executed Quantity	Amount	% of work done	Remarks
1	Excavation	1098372.00 Cum	809811 Cum	23,82,68,750.00	73.72%	
	Concreting	326295.00 Cum	212109 Cum	97,71,86,163.00	65.01 %	
	Other Miscellaneous			18,75,38,345.00		
Total				140,29,93,258.00	61.55 %	

EARTH DAM:-

Agreement No: - 1F2/2013-14

Date of commencement:-18.04.2013

Original Amount:- Rs 59,90,20,211.00

Revised Amount: - Rs. 71,58,52,793.00

Stipulated date of completion: - 30.09.2018.

EOT sanctioned up to:- 30.09.2018

Sl. No.	Major Items of work	Total Quantity	Executed Quantity	Amount	% of work done	Remarks
1	Excavation	480836.00 Cum	471778 Cum	5,35,40,427.00	98.11%	
	Earth filling	2371208.00Cum	824049 Cum	14,43,85,346.00	34.75%	
	Sand filling	200102.00 Cum	134398 Cum	4,37,89,637.00	67.16 %	
	Other Miscellaneous			6 16,37,424.00		
Total				30,33,52,834.00	42.37 %	

BUDGET PLAN EXPENDITURE FOR THE YEAR - 2017-18

Rs. in Lakhs

Name of Division	Budget Provision	Expenditure up to 03/2017	Remarks	
Lower Suktel Dam Division, Magurbeda Bolangir	1) Dam & Apartment (Major Work)	4990.00	4990.00	
	2) M&E	15.00	15.00	
	3) T&P	2.11	2.11	
	Total	5007.11	5007.11	
	6) Establishment (Regular)	123.69	115.74	
	7) Establishment (Work Charged)	65.08	64.24	
	Total	188.77	179.98	
G.Total	5195.88	5187.09		

