

GOVERNMENT OF ODISHA



DEPARTMENT OF WATER RESOURCES

KANUPUR IRRIGATION PROJECT, KEONJHAR

ANNUAL REPORT

OF

KANUPUR HEAD WORKS DIVISION
BASUDEVPUR, KEONJHAR.

Executive Engineer,
Kanupur Head Works Division
Basudevpur, Keonjhar

DETAILS OF EXECUTION DURING THE YEAR 2015-16

Name of work:- Construction of earth dam from R.D.00m to 1110m of K.I.P.

Name of Agency:- M/S Sri Durga Vondev Pvt. Ltd.

Agreement No. 04F₂ of 2007-08

Date of commencement:-19.09.2007

Stipulated date of completion:-18.03.2010

E.O.T. Granted upto 15.09.2016.

Value of work executed for the year 2015-16. Rs. 293.08 Lakh.

Details of major items executed is mentioned below.

1. Earth Work	Quantity:138340.00 Cum
2. Stone work (RIP RAP)	Quantity:13982.00 Cum
3. Sand:	Quantity:15545.00 Cum
4. Turfing	Quantity:30479.00 Sqm.

for

[Signature]
27/11/16

Executive Engineer,
Kanupur Head Works Division,
Basudevpur, Keonjhar

DETAILS OF EXECUTION DURING THE YEAR 2015-16

Name of work:- Construction Head Regulator & SHEP upto Bulk Head of K.M.C. at R.D.2460m of Earth dam including excavation of K.M.C with lining upto 480m along with its structures.

Name of Agency:- SEW Infrastructure Ltd.

Agreement No. 03P₁ of 2013-14

Date of commencement:-03.03.2014

Stipulated date of completion:-02.03.2016


E.O.T. Applied upto 02.04.2017.

Value of work executed for the year 2015-16. Rs. 1349.864 Lakh.

Details of major items executed is mentioned below.

1. Earth Work	Quantity:44761.90 Cum
2. Stone work	Quantity:1677.96 Cum
3. Concrete:	Quantity:13632.764 Cum
4. Steel:	Quantity:4778.836 Qntl.

1/0



Executive Engineer,
Kanupur Head Works Division,
Basudevpur, Keonjhar