



**GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCE**

ANNUAL REPORT FOR THE YEAR 2016-17

**DRAINAGE DIVISION
CUTTACK.**

BRIEF DESCRIPTION.

After restructuring of Drainage organization, the jurisdiction of Drainage Division has been defined as that of the geographical area of Cuttack District comprising of Blocks namely Salipur, Mahanga, Cuttack sadar, Barang,, Banki I & II, Niali, Kantapda and Chowdwar. The Division has three sub-divisions with Head Quarters at Cuttack and Athagarh. The major Drainage Systems coming within the jurisdictional area are Malia Drainage System in Bailish Mouza, Hansua drainage System, Devi Kandala drainage System, Part of Prachi Drainage System, Suka paika Drainage System, Sukabhadra Drainage System etc. The drains coming within Doab- I, II, III, and V are looked after by this Davison.

Work Programme and Financial Achievement during the year 2016-17:

The works relating to Drainage Organization are being executed under three Plan Schemes namely : Drainage Improvement Programme, RIDF / NABARD and Check Dam and under vtwo schemes namely : Critical Maintenance and Normal Maintenance. The details of Budget Allotment and Expenditure incurred under the schemes are furnished below:

Sl. No.	Name of the Scheme	Budget Provision in Lakhs Rupees	Expenditure during the year in Lakhs	No. ,of Works taken up / completed	Remarks.
1	DIP	2029.19	2684.40	230	
2	RIDF / NABARD	71.00	181.81	12	
3	CHECK DAM	550.00	658.02	107/26	The data are for three districts ,i.e. Cuttack, Jagatsinghpur, Kendrapara.
	Total of Plan schemes	2650.19	3524.23		
4	Critical Maintenance	190.00	148.18	21	
5	Normal Maintenance	100.00	77.50		
	Total of Non Plan Schemes	290.00	225.58		

(The List of works taken up during the year 2016-17 is given at Annexure –I, II, & III).

Brief Description of the works taken up during the year :

Drainage Improvement Programme : Under this scheme as many as xxxx no's of spill over works and **230 no's** of new works were taken up during the year . The total length of renovation of Drainage Channels completed during the year is about **95Km** retrieving 2400 Ha of waterlogged agricultural land. Further, **12 no's** of new structures were completed during the year under the scheme. The area retrieved from water logging with such executions is about xxxx Ha. The name of the major Drainage Channels executed during the year includes : Goradhua Nalla (Niali), Kaligiri Nalla and Link Drains of Rananadi, Thanagalijore, Kabula Drainage Channel, (Banki), Siaria Drainage Nalla (Badamba), Dhania Nalla and Chatara Nalla (Narasinghpur), Malia Drainage (Cuttack sadar), Gandha nadi (Tangi Chowdwar), etc. A brief note with photographs of some the works are given below:

- **Improvement to Link Drains of Sukapika on the right of Mohanadi** with a total length of 21.65 Km. of D/C was a long standing demand of villages of Samantrapur, Bodhapur, Narada, Praharajpur, Brahmana Khanda, Bhoipada, Phulara, Sirilo, Holipur with a combined Population of 6000. These D/Cs all drain in to Sukapaika. After successful completion this project with amount of ₹ 48.76 Lakhs has been able to retrieve area 380 Ha. of water logged Land contributing towards the upliftment of mostly small and marginal farmers of the above villages. The Project comes under Sadar and Nischintakoili Blocks under Sadar Constituency . Under Doab-I.
- **Improvement to Link Drains of Rahansa Drainage System** with a total D/C Length of 16.09 Km. has benefited the villages of Rahansa, Kalamishri, Bhabar Chand, Arakhkuda, Samitanga and Sahukheta covering of population of 4500 under Doab No.-III of Nischintakoili Block. After completion the project retrieves about 420 Ha. of water logged area at an amount of ₹51.05 lakhs uplifting the capability of small farmers. It comes under Cuttack Sadar Constituency.
- **Improvement of Gadhanadi D/C under Tangi- Choudwar** Block of Cuttack District with a total amount ₹84.16 Lakhs cover a total distance of 10.00 Km.. The project helped 300 Ha. area of Farm Land with the Kamouja, Kaujia, Tulasipur, Guali, Dalijoda Barahmpur, Belda, Gurujanga, Chhatabara, Nelia, Petkarandi, Palasia and Kujibara village with 4000 population benefited. The Drainage Channel drains into river Birupa Comes under Tangi- Choudwar Constituency.
- **Improvement Work of Malia Drainage System in Bailish Mouza** has been started under DIP{ scheme with an Agreement amount Of Rs.480.00 lakhs to renovate 10 Km main drain, 7 link drains and construction of 4 Foot Bridges and other Slope Protection Works. This work will improve the water logging area in villages Altalanga, Bantunia, Dahigaon, kalapada, Basantkundal, Sarichuan, Baral, Chanduli etc.



Renovation Works of Gandha nadi in Progress.



Renovation Work of Sirlo Brmhanakhanda Drain (Nischintakoili)



Slope Protection Works in Krishnapalli Link Drain (Banki)



Renovation Works of Kaligiri Nalla in Progress(Banki)



Renovation Works of Malia Drainage System in Progress (Bailish Mouza)



Foot Bridge over Link Drain of Sapua Nalla in Athagarh Area.

Check Dams:

Under this scheme there was a budget provision of Rs. 550.00 lakhs against which an amount of Rs.652.02 lakhs have been spent during the financial year. During this year out of the proposed total no's of proposed 107 no's of check dams as many as 26 no's were completed benefitting about 260 ha of land providing protective irrigation. The list of check dams taken up by the Division is given as Annexure-II



Check dam over GandhaNadi near Panchamania at RD 17200 m. in Athagarh.



Check Dam on Telijore Nalla (Banambarbandha) of Kantapada Block.

Works under RIDF / NABARD :During the financial year expenditure under the scheme has been made towards the ongoing projects under RIDF- XVI for improvement work of Prachi drainage System, Hansua drainage System, Adasapur drainage System etc. An amount of Rs. 196.54 lakhs has been spent for these works. No new project has been proposed under the scheme during the financial year. The list of works is given at Annexure-III.

Critical Non Plan Works :During the year 2016-17, out of Budget Provision of Rs.190.00 lakhs an amount of Rs. 148.18 lakhs has been spent under Critical Lumps and Rs. 77.50 lakhs has been spent against Budget Provision of Rs. 100.00 lkahs. The work list under Critical Scheme is given as Annexure-IV.

Concluder Note: Some of the works under DIP scheme will spill over to the year 2017-18. Further new projects have been also proposed for the year 2017-18. The Division looks forward to act more efficiently in the coming area in carrying out the Developmental Works relating to Drainage Congestion of Cuttack District.

**Executive Engineer
Drainage Division, Cuttack.**

Annexure-I

(Rs. in Lakhs)

Sl. No.	Name of Works (DRAINAGE IMPROVEMENT PROGRAMME)	Project Cost	District	Block	Contit uency	Date of Commencement	Date of Completion	Agt. No.	Agt. Amount	Expend iture up to Last Month 01/2017	Expend iture during Current Month 03/2017	Total Expend iture (12+13)	Spill over Amount (11-14)	Remaks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Spill over work of 2014-15									614.15	0.00	614.15		
	New work of 2015-16													
1	Imp. to link drain of Telijore D/C.		Cuttack	Cuttack-Sadar, Kantapada	Cuttack -Sadar, Niali	17.10.2015	16.04.2016	704 P1/ 2015-16	53.01	52.96	0.00	52.96	0.05	Work completed
2	Improvement to 34(C) Nallah from Kaliagar to Dimir D/C of Devikandala Island Drainage System.		Cuttack	Kantapada	Niali	21.01.2016	20.07.2016	1129 P1/ 2015-16	24.58	24.49	0.00	24.49	0.09	Work completed
3	Improvement to left side of Goradhua Nalla from Kulabarishan to Suanlo D/C including Darikhandayat pata of Devikandal Island Drainage System.		Cuttack	Kantapada	Niali	21.01.2016	20.07.2016	1131 P1/ 2015-16	56.96	45.15	12.07	57.22	-0.26	Work completed
4	Improvement to right side of Goradhua Nallah from Bariahasahi Pata to Sagadailo D/C of Devikandal Drainage System.		Cuttack	Kantapada	Niali	25.01.2016	24.07.2016	1132 P1/ 2015-16	70.37	70.37	0.00	70.37	0.00	Work completed

5	Improvement to 34(C) Nallah from Alinga to Kabichandrapur D/C of Devikandal Island Drainage System.		Cuttack	Kantapada	Niali	03.02.2016	02.08.2016	1169 P1/ 2015-16	41.95	41.88	0.00	41.88	0.07	Work completed
6	Improvement to Drainage Channel from Dihasahi to Railway Bridge including Construction of protection wall & V.R.B.		Cuttack	Cuttack-Sadar	Cuttack-Sadar	08.02.2016	07.08.2016	1197 P1/ 2015-16	9.53	10.02	0.00	10.02	0.00	Work completed
7	Construction of V.R. Bridge over Baramula link drain near Hatimara.		Cuttack	Banki	Banki	05.02.2016	04.08.2016	1186 P1/ 2015-16	7.85	6.04	0.00	6.04	1.81	Work is in progress
8	Construction of Foot Bridge on right side Goradhua Nallah at RD 760 m. near village Dogar Melaka (Reach-II)		Cuttack	Kantapada	Niali	26.03.2016	25.04.2016	1273 F2/ 2015-16	2.00	2.00	0.00	2.00	0.00	Work completed
9	Construction of Foot Bridge on right side Goradhua Nallah at RD 760 m. near village Dogar Melaka (Reach-I)		Cuttack	Kantapada	Niali	26.03.2016	25.04.2016	1275 F2/ 2015-16	2.00	1.99	0.00	1.99	0.01	Work completed
10	Construction of Guard wall in Jaripada-Badapatasundarpur D/C at U/S side of RD Bridge near village Badapatasundarpur.		Cuttack	Kantapada	Niali	29.03.2016	28.04.2016	1286 F2/ 2015-16	1.93	1.93	0.00	1.93	0.00	Work completed
11	Construction of protection wall including boulder packing to the both side bank of VRB in Jaripada-Badapatasundarpur D/C near village Sumandi.		Cuttack	Kantapada	Niali	19.04.2016	18.05.2016	7 K2/ 2015-16	2.99	2.99	0.00	2.99	0.00	Work completed

12	Const. of Guard wall in Sainda- Mahura D/C. near village Kokolo.		Cuttack	Baranga	Niali	19.03.2016	18.04.2016	5 K2/ 2015-16	2.98	2.98	0.00	2.98	0.00	Work completed
13	Renovation of link drain from Anantpur to Jayasasan Prachi from RD 1275 m. to 2250 m.		Cuttack	Baranga	Niali	19.03.2016	18.04.2016	04 K2/ 2015-16	2.94	2.94	0.00	2.94	0.00	Work completed
14	Renovation of link drain from Anantpur to Jayasasan Prachi from RD 2250 m. to 2970 m.		Cuttack	Baranga	Niali	25.05.2016	15.06.2016	02 F2/ 2016-17	1.98	1.97	0.00	1.97	0.01	Work completed
15	Improvement to Arilo link drain & Jiginipur link drain		Cuttack			10.03.2016	09.04.2016	10 K2/ 2015-16		2.94	0.00	2.94		Work completed
16	Improvement to Kothamula link drain including construction of slope protection wall.		Cuttack			19.03.2016	18.04.2016	06 K2/ 2015-16		1.96	0.00	1.96		Work completed
17	Improvement to Malikhandi D/C from RD 00 m. to 1100 m. for 2016-17		Cuttack			26.03.2016	25.04.2016	1247 F2/ 2016-17	1.98	1.96	0.00	1.96		Work completed
18	Improvement to Kaligiri Nalla Drainage System with link drains (Reach-II)(5 nos. of link drain including Slope protection works of Kaligiri Nalla)		Cuttack	Banki	Banki	08.02.2016	07.08.2016	1193 P1/ 2015-16	72.72	43.83	0.00	43.83	28.89	Work is in progress
19	Improvement to Kaligiri Nalla Drainage System with link drains (Reach-I)(RD 15000 m. 19306 m. including Slope protection work)		Cuttack	Banki	Banki	03.02.2016	02.08.2016	1175 P1/ 2015-16	105.70	95.89	0.00	95.89	9.81	Work is in progress
20	Improvement to Thanagalijore Drainage Cut (Reach-I) (RD 10000 m. 18000 m. including Slope protection work)		Cuttack	Banki	Banki	03.02.2016	02.08.2016	1171 P1/ 2015-16	75.56	59.57	0.00	59.57	15.99	Advt. Bill

21	Improvement to Thanagalijore Drainage Cut (Reach-II)(RD 18000 m. 25000 m. including Slope protection work)		Cuttack	Banki	Banki	03.02.2016	02.08.2016	1173 P1/ 2015-16	78.94	72.66	0.00	72.66	6.28	Work is in progress
22	Improvement to Link Drains of Rananadi Drainage System (Reach-I) (8 nos. of link drains)		Cuttack	Banki	Banki	05.02.2016	04.08.2016	1178 P1/ 2015-16	72.56	72.91	0.00	72.91	-0.35	Work completed
23	Renovation of Link Drain from NH-5 to Prachi.		Cuttack	Baranga	Niali	11.06.2015	10.07.2015	218 F2/ 2015-16	1.98	2.34	0.00	2.34	0.00	For Survey in January
24	Construction of Pile Bridge over Billipada D/C near Tarini Temple.		Cuttack	Banki	Banki	21.12.2015	20.06.2016	1024 P1/ 2015-16	23.25	23.25	0.00	23.25	0.00	Work completed
25	Improvement to Dhobani Nalla D/C from RD 6000m. to 12000m. Including Construction of protection wall.		Cuttack	Badamba	Badamba	01.01.2016	30.06.2016	1102 P1/ 2015-16	48.11	48.08	0.00	48.08	0.03	Work completed
26	Excavation of water course from Mahanadi flow channel to Rananadi mouth.		Cuttack	Banki	Banki	29.01.2016	28.07.2016	1153 P1/ 2015-16	25.00	24.99	0.00	24.99	0.01	Work completed
27	Improvement to Kabula Drainage System with link drains (Reach-I) (4 nos. of link drain including Slope protection works)		Cuttack	Banki	Banki	08.02.2016	07.08.2016	1192 P1/ 2015-16	63.43	30.64	33.02	63.66	-0.23	Work completed
28	Improvement to Kabula Drainage System with link drains (Reach-II) (3 nos. of link drain including Slope protection works)		Cuttack	Banki	Banki	03.02.2016	02.08.2016	1176 P1/ 2015-16	77.36	55.65	0.00	55.65	21.71	Work is in progress

29	Improvement to Siaria Drainage Cut from RD 00 Km. to 7.00 Km. (Reach-II)(5 nos. of link drain with Slope protection works)		Cuttack	Badamba	Badamba	10.02.2016	09.08.2016	1206 P1/ 2015-16	81.58	58.5	0.00	58.50	23.08	Work is in progress
30	Improvement to Siaria Drainage Cut from RD 00 Km. to 7.00 Km. (Reach-I) (RD 4500 m. to 7000 m.) including Slope protection work.		Cuttack	Badamba	Badamba	05.02.2016	04.08.2016	1177 P1/ 2015-16	82.38	77.55	4.81	82.36	0.02	Work completed
31	Improvement to Dhania Nalla Drainage System (Reach-I)(RD 1400 m. to 8500 m. including Slope protection work).		Cuttack	Narasinghpur	Badamba	03.02.2016	02.08.2016	1172 P1/ 2015-16	77.45	71.49	5.94	77.43	0.02	Work completed
32	Improvement to Chatara Nalla Drainage System (Reach-I) (RD 11000 m. to 16500 m. including Slope protection work).		Cuttack	Narasinghpur	Badamba	16.02.2016	15.08.2016	1209 P1/ 2015-16	72.95	63.52	9.43	72.95	0.00	Work completed
33	Construction of protection wall of Ratagada D/C on both side RD road.		Cuttack	Baranga	Banki	01.02.2016	31.07.2016	1156 P1/ 2015-16	7.78	7.88	0.00	7.88	0.00	Work completed
34	Improvement to Sankhatrash Link Drain.		Cuttack	Baranga	Niali	15.12.2015	14.01.2016	02 K2/ 2015-16	2.96	2.96	0.00	2.96	0.00	Work completed
35	Improvement to Sankhatrash Link Drain including Const. of protection wall fro RD 60.00 Km. to 116.00 Km.		Cuttack	Baranga	Niali	18.04.2016	18.04.2016	8 K2/ 2015-16	2.97	2.97	0.00	2.97	0.00	Work completed
36	Slop protection works over Sainda Mahura D/C near Mahidharapada Bunasahi		Cuttack	Baranga	Niali	01.03.2016	31.03.2016	03 K2/ 2015-16	2.95	2.94	0.00	2.94	0.01	Work completed

37	Improvement to Nimeisapur D/C including Construction of Protection wall at U/S of Kandarpur Syphon.		Cuttack			29.03.2016	28.04.2016	1287 F2/ 2015-16	1.98	1.97	0.00	1.97	0.01	Work Completed
38	Improvement to Nimeisapur D/C including Construction of Protection wall at U/S of Kandarpur Syphon.		Cuttack			13.06.2016	12.07.2016	10 F2/ 2016-17	1.98	1.97	0.00	1.97	0.01	Work Completed
39	Construction of Protection wall over Siaria D/C near Bangerisingha V.R.Bridge.		Cuttack			26.03.2016	25.04.2016	1258 F2/ 2015-16	0.99	0.99	0.00	0.99	0.00	Work Completed
40	Improvement to Malia Drainage System at 42 Mouza of Cuttack Sadar Block at Cuttack District from RD 9.00 Km. to 13.89 Km. (Reach-I)		Cuttack	Cuttack Sadar	Cuttack Sadar				0.99	0.80	0.00	0.80	0.00	Work Completed
41	Improvement to Malia Drainage System at 42 Mouza of Cuttack District from RD 3.00 Km. to 13.89 Km. (Reach-I)		Cuttack	Cuttack Sadar	Cuttack Sadar	05.12.2016	04.06.2018	156 F2/ 2016-17	474.96	23.31	30.63	53.94	421.02	Work is in progress
42	Construction of Concrete drain near village Brahmanakhndayat.		Cuttack			10.03.2016	09.04.2016	9 K2/ 2015-16	2.93	2.93	0.00	2.93	0.00	Work Completed
43	Improvement to link drain of Sapua D/C.		Cuttack	Athagarh	Athagarh	14.01.2016	13.07.2016	1120 P1/ 2015-16	20.35	20.34	0.00	20.34	0.00	Work Completed
44	Improvement to Champia Nalla (Gaudajhari) D/C.		Cuttack	Athagarh	Athagarh	02.01.2016	01.07.2016	1106 P1/ 2015-16	17.44	17.44	0.00	17.44	0.00	Work Completed
45	Improvement to Kadei D/C.		Cuttack	Tangi-Choudwar	Salipur	20.01.2016	19.07.2016	1125 P1/ 2015-16	18.56	18.56	0.00	18.56	0.00	Work Completed

46	Improvement to link drain of Kantia D/C.		Cuttack	Athagarh	Athagarh	14.01.2016	13.07.2016	1121 P1/ 2015-16	21.27	21.36	0.00	21.36	0.00	Work Completed
47	Improvement to Palaghosara to Badabandha D/C.		Cuttack	Athagarh	Athagarh	05.02.2016	04.08.2016	1180 P1/ 2015-16	42.04	42.24	0.00	42.24	-0.20	Work is in progress
48	Improvement to link drain of Sankhajore D/C.		Cuttack	Athagarh	Athagarh	28.03.2016	27.09.2016	1227 P1/ 2015-16	17.42	17.46	0.00	17.46	0.00	Work Completed
49	Imp. to Ghidighidi D/C		Cuttack	Tangi-Choudwar	Salipur	11.03.2016	10.06.2016	1220 P1/ 2015-16	4.28	4.26	0.00	4.26	0.00	Work Completed
50	Imp. to Kajalaganda D/C		Cuttack	Tangi-Choudwar	Salipur	26.03.2016	25.09.2016	1226 P1/ 2015-16	14.88	14.88	0.00	14.88	0.00	Work Completed
51	Imp. to Gandhanadi from RD 17618 m. to 17693 m.		Cuttack	Tangi-Choudwar	Choudwar Cuttack	26.03.2017	25.04.2017	1279 F2/ 2015-16	0.99	0.98	0.00	0.98	0.00	Work Completed
52	Imp. to Gandhanadi from RD 17320 m. to 17440 m.		Cuttack	Tangi-Choudwar	Choudwar Cuttack	26.03.2017	25.04.2017	1278 F2/ 2015-16	1.98	1.98	0.00	1.98	0.00	Work Completed
53	Imp. to Gandhanadi from RD 17440 m. to 17552 m.		Cuttack	Tangi-Choudwar	Choudwar Cuttack	26.03.2017	25.04.2017	1276 F2/ 2015-16	1.97	1.97	0.00	1.97	0.00	Work Completed
54	Imp. to Gandhanadi from RD 17552 m. to 17618 m.		Cuttack	Tangi-Choudwar	Choudwar Cuttack	26.03.2017	25.04.2017	1277 F2/ 2015-16	0.98	0.98	0.00	0.98	0.00	Work Completed
55	Imp. to Gandhanadi from RD 16.00 Km. to 26.00 Km.		Cuttack	Tangi-Choudwar	Choudwar Cuttack	05.12.2016	04.05.2017	143 P1/ 2016-17	84.16	28.08	42.54	70.62	13.54	Work is in progress
56	Imp. to Podabara Drainage Cut.		Cuttack			01.12.2016	30.04.2017	103 P1/ 2016-17		0.00	5.04	5.04		Work is in progress
57	Protection to scoured bank and repair to approach road near Mainsigotha VRB in Telejore D/C.		Cuttack			13.06.2016	12.07.2016	15 F2/ 2016-17	5.94	1.94	0.00	1.94	0.00	Work Completed
58	Imp. to Teragaon Drainage system Nuagaon Chhanda D/C from RD 00 m. to 9.30 Km.		Kendrapada	Mahakalada	Mahakalada	27.11.2015	26.05.2016	1008 P1/ 2015-16	43.28	43.38	0.00	43.38	0.00	Work Completed

59	Improvement to link drains of Rahansa Drainage System.		Cuttack	Nischintakoli	Cuttack - Sadar	29.01.2016	28.07.2016	1148 P1/ 2015-16	51.01	51.15	0.00	51.15	0.00	Work Completed
60	Improvement to link drains of Sukapaika Drainage Cut right of Mahanadi.		Cuttack	Nischintakoli	Cuttack - Sadar	29.01.2016	28.07.2016	1149 P1/ 2015-16	48.76	48.85	0.00	48.85	0.00	Work completed
61	Improvement to Teragaon Drainage System (Bhai Bhauni to Nuagaon D/C) from RD 00Km. to 7.83Km.		Kendrapada	Mahakalapada	Mahakalapada	17.02.2016	16.08.2016	1213 P1/ 2015-16	48.07	48.33	0.00	48.33	0.00	Work Completed
62	Construction of V.R. Bridge on Link Drain No.-II near RD 610m. of Rahansa D/C.		Cuttack	Nischintakoli	Cuttack - Sadar	08.02.2016	07.08.2016	1199 P1/ 2015-16	10.51	10.60	0.00	10.60	0.00	Work Completed
63	Construction of V.R. Bridge on Link Drain No.-III near RD 650m. of Rahansa D/C.		Cuttack	Nischintakoli	Cuttack - Sadar	08.02.2016	07.08.2016	1198 P1/ 2015-16	11.05	11.14	0.00	11.14	0.00	Work Completed
64	Improvement to Sompur to Tatalapada D/C from RD 00 Km. to 5.50 Km. & Construction of V.R.Bridge near Paikana.		Cuttack							0.17	0.00	0.17	0.00	
65	Const of V.R.B. at Purana Odapada on Sukapaika D/C.		Jagatsinghpur	Raghunathpur	Tirtol	21.12.2015	20.06.2016	1026 P1/ 2015-16	53.91	16.75	0.00	16.75	37.16	Work is in progress
66	Const. of V.R.B. at Pikarali Bandhakata on Gahagapata D/C.		Kendrapada	Marshagha	Patkua	27.11.2015	26.05.2016	1012 P1/ 2015-16	51.68	41.9	0.00	41.90	9.78	Work is in progress
67	Imp. to Dhanua and Hayatpur Drainage System from RD 00 m. to 5960 m.		Jagatsinghpur	Tirtol	Tirtol	27.11.2015	26.05.2016	1007 P1/ 2015-16	48.77	39.92	8.85	48.77	0.00	Work Completed
68	Imp. to Nuapada Pakhada D/C (Const. of VRB on Nuapada Pakhada near village Pakhada.		Kendrapada	Garadpur	Patkua	03.12.2015	02.06.2016	1021 P1/ 2015-16	40.08	28.13	0.00	28.13	11.95	Work is in progress

69	Imp. to Ayatpur D/C including Const. of Drainage Sluice near village Ayatpur.		Kendrapada	Marshagha	Patkua	27.11.2015	26.05.2016	1010 P1/2015-16	30.34	30.27	0.00	30.27	0.07	Work completed
70	Improvement to Dihabalarampur D/C including Construction of Drainage Sluice near village Dihabalarampur.		Kendrapada	Marshagha	Patkua	29.01.2016	28.07.2016	1154 P1/2015-16	30.35	30.28	0.00	30.28	0.07	Work completed
71	Improvement to Talaganda, Jokapata & Sitalapatna D/C.		Kendrapada	Garadpur	Patkua	21.01.2016	20.07.2016	1128 P1/2015-16	20.77	14.28	0.00	14.28	6.49	Work is in progress
72	Improvement to link drain of Baghuni D/C (3 Nos. of link drain).		Kendrapada	Garadpur	Patkua	12.01.2016	11.07.2016	1118 P1/2015-16	58.36	58.26	0.00	58.26	0.10	Work Completed
73	Improvement to link drain of Baghuni D/C (9 Nos. of link drain).		Kendrapada	Garadpur	Patkua	07.01.2016	06.07.2016	1116 P1/2015-16	63.59	17.12	0.00	17.12	46.47	Work is in progress
74	Improvement to link drain of Baghuni D/C (Bhandaria D/C at RD 4680 m. to 8460 m.)		Kendrapada	Garadpur	Patkua	02.01.2016	01.07.2016	1105 P1/2015-16	94.60	0.00	0.00	0.00	94.60	Work is in progress
75	Improvement to link drain of Baghuni D/C(Bhandaria D/C at RD 8460 m. to 10620 m.)		Kendrapada	Garadpur	Patkua	25.01.2016	24.07.2016	1138 P1/2015-16	82.17	0.00	0.00	0.00	82.17	Work is in progress
76	Improvement to link drain of Baghuni D/C(Bhandaria D/C at RD 10620 m. to 12240 m.)		Kendrapada	Garadpur	Patkua	25.01.2016	24.07.2016	1139 P1/2015-16	82.69	0.00	0.00	0.00	82.69	Work is in progress
77	Improvement to link drain of Baghuni D/C(Bhandaria D/C at RD 12240 m. to 13590 m.)		Kendrapada	Garadpur	Patkua	25.01.2016	24.07.2016	1140 P1/2015-16	83.80	0.00	0.00	0.00	83.80	Work is in progress
78	Improvement to link drain of Baghuni D/C(Bhandaria D/C at RD 13590 m. to 15190 m.)		Kendrapada	Garadpur	Patkua	05.01.2016	04.07.2016	1111 P1/2015-16	93.48	0.00	0.00	0.00	93.48	Work is in progress

79	Improvement to Godhana D/C including Construction of Foot Bridge near village Godhana.		Kendrapada	Marshagha i	Patkua ra	05.01.2016	04.07.2016	1109 P1/ 2015-16	38.15	8.27	0.00	8.27	29.88	Work is in progress
80	Improvement to Tendakuda D/C.		Kendrapada	Garadpur	Patkua ra	25.01.2016	24.07.2016	1133 P1/ 2015-16	7.05	6.98	0.00	6.98	0.07	Work Completed
81	Improvement to Kanijore D/C including Construction of Foot Bridge near village Patasura.		Kendrapada	Garadpur	Patkua ra	18.01.2016	17.07.2016	1124 P1/ 2015-16	38.36	29.27	0.00	29.27	9.09	Work is in progress
82	Improvement to Sundarkani D/C from RD 6600m. to 7400 m.					18.06.2016	17.07.2016	66 F2/ 2016-17	0.98	0.97	0.00	0.97	0.01	Work Completed
83	Improvement to Sundarkani D/C from RD 4900m. to 6600 m.					18.06.2016	17.07.2016	65 F2/ 2016-17	1.98	1.97	0.00	1.97	0.01	Work Completed
84	Improvement to Sundarkani D/C from RD 3200 m. to 4900 m.					18.06.2016	17.07.2016	64 F2/ 2016-17	1.98	1.93	0.00	1.93	0.05	Work Completed
85	Improvement to Patasura D/C from RD 00 m. to 900 m.		Kendrapada	Garadpur	Patkua ra	25.05.2016	15.06.2016	01 F2 / 2015-16	2.00	2.00	0.00	2.00	0.00	Work is in progress
86	Improvement to Chanduajore D/C including Construction of Foot Bridge near village Sikala.		Kendrapada	Garadpur	Patkua ra	25.01.2016	24.07.2016	1143 P1/ 2015-16	37.83	32.10	0.00	32.10	5.73	Work is in progress
87	Improvement to link drain of Baghuni D/C(Bhandaria D/C at RD 00 m. to 4680 m.)		Kendrapada	Garadpur	Patkua ra	05.02.2016	04.08.2016	1185 P1/ 2015-16	96.51	60.12	0.00	60.12	36.39	Work is in progress
88	Improvement to Jokia D/C including Construction of Foot Bridge near village Jokia.		Kendrapada	Marshagha i	Mahakalapada	01.02.2016	31.07.2016	1159 P1/ 2015-16	34.46	18.49	0.00	18.49	15.97	Work is in progress
89	Improvement to Bangalpur D/C.		Kendrapada	Garadpur	Patkua ra	09.02.2016	08.08.2016	1201 P1/ 2015-16	32.14	18.96	0.00	18.96	13.18	Work is in progress

90	Improvement to Link Drain of Chikinia D/C.		Jagatsin ghpur	Raghunath pur	Tirtol	01.02.2016	31.07.2016	1158 P1/ 2015-16	6.60	6.59	0.00	6.59	0.01	Work completed
91	Improvement to Hansua Drainage System (RD 00 Km. to 40.76 Km.)		Jagatsin ghpur	Tirtol & Raghunath pur	Tirtol	05.02.2016	04.08.2016	1218 P1/ 2015-16	1254.77	825.65	0.00	825.65	429.12	Work is in progress
92	Improvement to Kherasa- Taradapada D/C from RD 00 m. to 895 m.		Jagatsin ghpur			18.06.2016	17.07.2016	59 F2/ 2016-17	2.00	1.99	0.00	1.99	0.01	Work completed
93	Imp. to Madhusudanpur D/C RD 00 m. to 5460 m.		Jagatsin ghpur	Jagatsingh pur	Jagatsinghpur	17.10.2015	16.04.2016	698 P1/ 2015-16	18.89	18.88	0.00	18.88	0.00	Work completed
94	Imp. to Tampua D/C RD 1680 m. to 7890 m.		Jagatsin ghpur	Jagatsingh pur	Jagatsinghpur	17.10.2015	16.04.2016	696 P1/ 2015-16	26.68	26.67	0.00	26.67	0.01	Work completed
95	Const of V.R.B. on link drain of Gaichara D/C at Dihasahibiri.		Jagatsin ghpur	Biridi	Tirtol	27.11.2015	26.05.2016	1004 P1/ 2015-16	18.43	18.39	0.00	18.39	0.04	Work completed
96	Imp. to Agarbindha Talagaon D/C including Const. of Drainage Sluice.		Kendrapada	Marshagha i	Patkua ra	17.10.2015	16.04.2016	703 P1/ 2015-16	45.19	0.00	0.00	0.00	45.19	Work is in progress
97	Const. of Drainage Sluice on Paika Right Embankment near village Kolar at Kalapahada Ghata.		Jagatsin ghpur	Tirtol	Parade p	27.11.2015	26.05.2016	1014 P1/ 2015-16	45.32	0.00	0.00	0.00	45.32	Work is in progress
98	Imp. to link drain of Nagpur Drainage system from RD 00 m. to 10740m.		Jagatsin ghpur	Jagatsingh pur	Jagatsinghpur	03.12.2015	02.06.2016	1020 P1/ 2015-16	35.32	30.11	4.61	34.72	0.60	Work is in progress
99	Construction of Foot Bridge on Brudhanadi D/C near village Pubapada.		Jagatsin ghpur	Tirtol	Tirtol	27.11.2015	26.05.2016	1015 P1/ 2015-16	28.93	8.61	0.00	8.61	20.32	Work is in progress
100	Improvement to Link Drain of Gobari Drainage System including Construction of Drainage sluice near village Bansa.		Jagatsin ghpur	Naugaon	Jagatsinghpur	12.01.2016	11.07.2016	1119 P1/ 2015-16	42.03	41.97	0.00	41.97	0.06	Work Completed

101	Improvement to Harisinghpur-Chhapada D/C (Slope protection to Hansua D/C RD 57.50 Km. to 57.70 Km. & RD 58.20 Km. 58.44 Km.) including Construction of VRB at Harisinghpur.		Jagatsin ghpur	Tirtol	Tirtol	27.11.2015	26.05.2016	1011 P1/ 2015-16	50.33	50.21	0.00	50.21	0.12	Work is in progress
102	Improvement to Kundinadi D/C.		Jagatsin ghpur	Jagatsinghpur	Jagatsinghpur	27.01.2016	26.07.2016	1144 P1/ 2015-16	30.46	27.51	0.00	27.51	2.95	Work is in progress
103	Construction of Drainage Syphon at Kalapahada Ghata near village Kolar.		Jagatsin ghpur	Tirtol	Paradeep	21.12.2015	20.06.2016	1028 P1/ 2015-16	28.43	0.00	0.00	0.00	28.43	Work is in progress
104	Construction of Drainage Syphon near village Talagaon on Talagaon D/C.		Kendrapada	Marshaghai	Patkura	21.12.2015	20.06.2016	1027 P1/ 2015-16	27.95	0.00	0.00	0.00	27.95	Work is in progress
105	Construction of V.R.Bridge near village Talagaon on Talagaon D/C.		Kendrapada	Marshaghai	Patkura	21.12.2015	20.06.2016	1025 P1/ 2015-16	50.88	36.28	0.00	36.28	14.60	Work is in progress
106	Improvement to ltanga D/C.		Jagatsin ghpur	Tirtol	Tirtol	05.01.2016	04.07.2016	1114 P1/ 2015-16	18.16	18.16	0.00	18.16	0.00	Work completed
107	Improvement to Singarpur D/C.		Jagatsin ghpur	Tirtol	Tirtol	07.01.2016	06.07.2016	1115 P1/ 2015-16	13.62	13.62	0.00	13.62	0.00	Work completed
108	Improvement to Dasamanakula D/C.		Jagatsin ghpur	Tirtol	Paradeep	27.01.2016	26.07.2016	1145 P1/ 2015-16	10.20	9.91	0.00	9.91	0.29	Work is in progress
109	Improvement to Samantrapur to Sirasta D/C from RD 00Km. to 5.10Km.		Jagatsin ghpur	Tirtol	Paradeep	26.03.2016	25.09.2016	1225 P1/ 2015-16	42.31	24.22	0.00	24.22	18.09	Work is in progress
110	Improvement to Baunsajore Drainage Cut.		Jagatsin ghpur	Naugaon	Jagatsinghpur	03.02.2016	02.08.2016	1174 P1/ 2015-16	26.49	26.48	0.00	26.48	0.01	Work completed
111	Improvement to Jorakula D/C.		Cuttack	Kantapada	Niali	05.02.2016	04.08.2016	1181 P1/ 2015-16	39.95	21.74	0.00	21.74	18.21	Work is in progress

112	Improvement to Chandukapatna D/C.		Jagatsin ghpur	Naugaon	Jagatsin ghpur	05.02.2016	04.08.2016	1184 P1/ 2015-16	17.42	17.38	0.00	17.38	0.00	Work completed
113	Improvement to Jayasola D/C.		Jagatsin ghpur	Biridi	Tirtol	23.02.2016	22.08.2016	1217 P1/ 2015-16	9.35	9.36	0.00	9.36	-0.01	Work completed
114	Improvement to Kundinadi D/C from RD 00 m. to 438 m.		Jagatsin ghpur			18.06.2016	17.07.2016	01 F2/ 2016-17	2.00	1.99	0.00	1.99	0.01	Work completed
115	Improvement to Jaliamura D/C from RD 1064 m. to 1600 m.		Jagatsin ghpur			13.06.2016	12.07.2016	03 F2/ 2016-17	1.00	1.00	0.00	1.00	0.00	Work completed
116	Improvement to Jaliamura D/C from RD 00 m. to 1064 m.		Jagatsin ghpur			13.06.2016	12.07.2016	04 F2/ 2016-17	2.00	2.00	0.00	2.00	0.00	Work completed
117	Improvement to Kaanpur D/C from RD 00 m. to 1349 m.		Jagatsin ghpur			13.06.2016	12.07.2016	09 F2/ 2016-17	1.99	1.99	0.00	1.99	0.00	Work completed
118	Improvement to Ogalpur D/C from RD 00 m. to 829 m.		Jagatsin ghpur			13.06.2016	12.07.2016	07 F2/ 2016-17	1.99	1.99	0.00	1.99	0.00	Work completed
119	Improvement to Ogalpur D/C from RD 829 m. to 1260 m.		Jagatsin ghpur			13.06.2016	12.07.2016	06 F2/ 2016-17	1.00	1.00	0.00	1.00	0.00	Work completed
120	Improvement to Kaanpur D/C from RD 1349 m. to 2040 m.		Jagatsin ghpur			13.06.2016	12.07.2016	08 F2/ 2016-17	1.00	0.99	0.00	0.99	0.01	Work completed
121	Construction of Pile Foot Bridge on Basulei D/C near village Madhuaganda.		Jagatsin ghpur	Erasama	Erasama-Balikuda	16.01.2016	15.07.2016	1123 P1/ 2015-16	38.44	30.89	0.00	30.89	7.55	Work is in progress
122	Improvement to Tulanga Pokhariapada D/C.		Jagatsin ghpur	Erasama	Erasama-Balikuda	21.01.2016	20.07.2016	1130 P1/ 2015-16	5.44	5.43	0.00	5.43	0.01	Work completed
123	Renovation of link drains & it Sub-drains of Alaka Drainage System in Balikuda Erasama Area.		Jagatsin ghpur	Balikuda	Erasama-Balikuda	01.02.2016	31.07.2016	1160 P1/ 2015-16	46.26	44.03	0.00	44.03	2.23	Work is in progress

124	Renovation of link drain of Brudha Nalla RD 00Km. to 4.50 Km.		Jagatsin ghpur	Kunjanga	Parade ep	17.02.2016	06.08.2016	1214 P1/ 2015-16	60.95	45.64	0.00	45.64	15.31	Work is in progress
125	Renovation of link drain of Sankha Drainage System (Link Drain No.-1 Khatikolada to Chaulia Bridge)		Jagatsin ghpur	Erasama	Erasa ma-Balikud a	09.02.2016	08.08.2016	1200 P1/ 2015-16	64.99	65.06	0.00	65.06	-0.07	Work completed
126	Renovation of link drain of Brudha Nalla from RD 4.5 Km. to 8.41 Km.		Jagatsin ghpur	Kunjanga	Parade ep	05.02.2016	04.08.2016	1179 P1/ 2015-16	65.13	49.91	0.00	49.91	15.22	Work is in progress
127	Construction of Pile Foot Bridge on Nagpur D/C near Village Allia.		Jagatsin ghpur	Balikuda	Erasa ma-Balikud a	18.02.2016	17.08.2016	1215 P1/ 2015-16	20.60	0.00	0.00	0.00	20.60	Work is in progress
128	Improvement to Sidhala Rankei D/C.		Jagatsin ghpur	Jagatsingh pur	Jagatsi nghpur	05.02.2016	04.08.2016	1183 P1/ 2015-16	23.30	23.31	0.00	23.31	-0.01	Work completed
129	Renovation to Nagpur Thakurdanda, Chataradanda D/C including Construction of Foot Bridge near village Sathula.		Kendrap ada	Garadpur	Patkua ra	09.02.2016	08.08.2016	1203 P1/ 2015-16	38.01	38.25	0.00	38.25	-0.24	Work completed
130	Imp. to Patenigaon D/C.		Jagatsin ghpur	Jagatsingh pur	Jagatsi nghpur	17.10.2015	16.04.2016	697 P1/ 2015-16	36.06	19.73	15.52	35.25	0.81	Work is in progress
131	Renovation of link drain of Sankha Drainage System(Sub-Drain No.-I Khatikolada to Gadabisunpur).		Jagatsin ghpur	Erasama	Erasa ma-Balikud a	27.01.2016	26.07.2016	1147 P1/ 2015-16	9.36	10.18	0.00	10.18	-0.82	Work completed
132	Construction of Pile Foot Bridge on Gadarmala D/C near village Kamapada.		Jagatsin ghpur	Balikuda	Erasa ma-Balikud a	05.01.2016	04.07.2016	1110 P1/ 2015-16	28.04	28.06	0.00	28.06	-0.02	Work is in progress
133	Improvement to link drains of Peramanandapur to Nabadia Drainage System.		Jagatsin ghpur	Kunjanga	Parade ep	03.02.2016	02.08.2016	1167 P1/ 2015-16	32.67	32.69	0.00	32.69	-0.02	Work completed

134	Improvement to Narua Kamalpur D/C including Construction of Foot Bridge near village Bamara.		Kendrapada	Garadpur	Patkura	16.02.2016	15.08.2016	1212 P1/2015-16	35.89	35.87	0.00	35.87	0.02	Work completed
135	Construction of Pile Foot Bridge on link drain of Telgunia D/C near Village Jhatipari.		Jagatsinghpur	Erasama	Erasama-Balikuda	03.02.2016	02.08.2016	1166 P1/2015-16	20.97	20.93	0.00	20.93	0.04	Work is in progress
136	Improvement to Singarpur D/C from RD 4550 m. to 5000 m.		Jagatsinghpur	Tirtol	Tirtol	29.03.2016	28.04.2016	1288 F2/2015-16	1.98	1.98	0.00	1.98	0.00	Work completed
137	Improvement to Singarpur D/C from RD 4100 m. to 4550 m.		Jagatsinghpur	Tirtol	Tirtol	29.03.2016	28.04.2016	1290 F2/2015-16	1.98	1.98	0.00	1.98	0.00	Work completed
138	Renovation of Ambasala to Rahane D/C from RD 7030 m. to 7161 m.		Jagatsinghpur	Balikuda	Erasama-Balikuda	26.03.2016	25.04.2016	1241 F2/2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
139	Construction of VRB on Gobari D/C near Jagannath Collage at Nuagaon.		Jagatsinghpur	Naugaon	Jagatsinghpur					0.00	0.00	0.00	0.00	-
140	Improvement to Mahanga Drainage System		Jagatsinghpur	Erasama & Kujanga	Erasama-Balikuda					0.92	0.00	0.92	0.00	For Survey in January
141	Survey & Investigation of Imp. to 10 nos. of Drain in Erasama Block. In Doab No.-1		Jagatsinghpur	Erasama	Erasama-Balikuda					9.76	0.00	9.76	0.00	-
142	Survey & Investigation of Imp. to drains of Athagarh Block.		Cuttack	Athagarh	Athagarh					0.48	0.00	0.48	0.00	-
143	Survey & Investigation of Imp. to drains of Salipur Block.		Cuttack	Salipur	Salipur					1.22	0.00	1.22	0.00	-
144	Survey & Investigation of Imp. to drains of Tangi-Choudwar Block.		Cuttack	Tangi-Choudwar	Choudwar Cuttack					2.77	0.00	2.77	0.00	-

145	Renovation of Ambasala to Rahane D/C from RD 4020 m. to 4323 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1243 F2/ 2015-16	1.97	1.97	0.00	1.97	0.00	Work completed
146	Renovation of Ambasala to Rahane D/C from RD 4650 m. to 4964 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1240 F2/ 2015-16	1.97	1.97	0.00	1.97	0.00	Work completed
147	Renovation of Ambasala to Rahane D/C from RD 4330 m. to 4646 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1242 F2/ 2015-16	1.97	1.97	0.00	1.97	0.00	Work completed
148	Renovation of Ambasala to Rahane D/C from RD 5280 m. to 5580 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1246 F2/ 2015-16	1.97	1.96	0.00	1.96	0.00	Work completed
149	Renovation of Ambasala to Rahane D/C from RD 4970 m. to 5279 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1244 F2/ 2015-16	1.97	1.96	0.00	1.96	0.00	Work completed
150	Const. of Protection Wall over Siaria D/C near Bangerisingha V.R. Bridge.		Cuttack	Badamba	Badamba	26.03.2016	25.04.2016	1257 F2/ 2015-16	1.97	1.97	0.00	1.97	0.00	Work completed
151	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 3075 m. to 3200 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1269 F2/ 2015-16	0.96	0.96	0.00	0.96	0.00	Work completed
152	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD1935 m. to 2215 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1266 F2/ 2015-16	1.97	1.96	0.00	1.96	0.00	Work completed
153	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 2220 m. to 2500 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2017	25.04.2017	1236 F2/ 2015-16	1.97	1.96	0.00	1.96	0.00	Work completed

154	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 1655 m. to 1934 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2017	25.04.2017	1264 F2/2015-16	1.97	1.96	0.00	1.96	0.00	Work completed
155	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 1360 m. to 1654 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2017	25.04.2017	1272 F2/2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
156	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 2505 m. to 2798 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2017	25.04.2017	1267 F2/2015-16	1.97	1.97	0.00	1.97	0.00	Work completed
157	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 2800 m. to 2939 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2017	25.04.2017	1265 F2/2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
158	Renovation of link drain of Balabhadrapur to Sankha D/C (Baulipur to Sundarikandha) from RD 2939 m. to 3075 m..		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2017	25.04.2017	1235 F2/2015-16	1.97	1.96	0.00	1.96	0.00	Work completed
159	Renovation of Ambasala to Rahane D/C from RD 5880 m. to 6023 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1254 F2/2015-16	0.99	0.98	0.00	0.98	0.00	Work completed
160	Renovation of Ambasala to Rahane D/C from RD 5585 m. to 5875 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1256 F2/2015-16	1.98	1.97	0.00	1.97	0.00	Work completed

161	Renovation of Ambasala to Rahane D/C from RD 6025 m. to 6188 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1255 F2/ 2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
162	Renovation of Ambasala to Rahane D/C from RD 6170 m. to 6314 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1253 F2/ 2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
163	Renovation of Berhuan to Baulanga D/C from RD 00 m. to 900 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	29.03.2016	28.04.2016	1289 F2/ 2015-16	1.96	1.96	0.00	1.96	0.00	Work completed
164	Renovation of Ambasala to Rahane D/C from RD 6315 m. to 6598 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1274 F2/ 2015-16	1.98	1.98	0.00	1.98	0.00	Work completed
165	Renovation of Ambasala to Rahane D/C from RD 6605 m. to 6747 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1259 F2/ 2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
166	Renovation of Ambasala to Rahane D/C from RD 6750 m. to 6888 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1237 F2/ 2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
167	Improvement to Ambasala to Rahane D/C from RD 8504 m. to 8691 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	35 F2/ 2016-17	1.98	1.98	0.00	1.98	0.00	Work completed
168	Improvement to Ambasala to Rahane D/C from RD 9698 m. to 9843 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	37 F2/ 2016-17	1.98	1.97	0.00	1.97	0.01	Work completed
169	Improvement to Ambasala to Rahane D/C from RD 10199 m. to 10269 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	42 F2/ 2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
170	Improvement to Ambasala to Rahane D/C from RD 9843 m. to 9986 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	44 F2/ 2016-17	1.99	1.98	0.00	1.98	0.01	Work completed
171	Improvement to Ambasala to Rahane D/C from RD 10128 m. to 10199 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	45 F2/ 2016-17	0.99	0.99	0.00	0.99	0.00	Work completed

172	Improvement to Ambasala to Rahane D/C from RD 8872 m. to 8961 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	46 F2/2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
173	Improvement to Ambasala to Rahane D/C from RD 9052 m. to 9145 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	47 F2/2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
174	Improvement to Ambasala to Rahane D/C from RD 8316 m. to 8504 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	48 F2/2016-17	1.98	1.98	0.00	1.98	0.00	Work completed
175	Improvement to Ambasala to Rahane D/C from RD 8100 m. to 8316 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	49 F2/2016-17	1.98	1.98	0.00	1.98	0.00	Work completed
176	Improvement to Ambasala to Rahane D/C from RD 9145 m. to 9239 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	50 F2/2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
177	Improvement to Ambasala to Rahane D/C from RD 8961 m. to 9052 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	51 F2/2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
178	Improvement to Ambasala to Rahane D/C from RD 8691 m. to 8872m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	52 F2/2016-17	1.98	1.97	0.00	1.97	0.01	Work completed
179	Improvement to Badhei Jore from RD 590 m. to 920 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	54 F2/2016-17	1.98	1.98	0.00	1.98	0.00	Work completed
180	Improvement to Badhei Jore from RD 00 m. to 290 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	53 F2/2016-17	1.98	1.97	0.00	1.97	0.00	Work completed
181	Improvement to Badhei Jore from RD 290 m. to 590 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	57 F2/2016-17	1.98	1.97	0.00	1.97	0.00	Work completed
182	Improvement to Badhei Jore from RD 920 m. to 1250 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	55 F2/2016-17	1.98	1.97	0.00	1.97	0.01	Work completed

183	Improvement to Badhei Jore from RD 1250 m. to 1560 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	56 F2/2016-17	1.98	1.98	0.00	1.98	0.00	Work completed
184	Improvement to Badhei Jore from RD 1560 m. to 1800 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	58 F2/2016-17	1.98	1.98	0.00	1.98	0.00	Work completed
185	Renovation of Ambasala to Rahane D/C from RD 7428 m. to 7568 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1238 F2/2015-16	0.99	0.98	0.00	0.98	0.01	Work completed
186	Renovation of Ambasala to Rahane D/C from RD 6890 m. to 7028 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1245 F2/2015-16	0.99	0.98	0.00	0.98	0.01	Work completed
187	Renovation of Ambasala to Rahane D/C from RD 7568 m. to 7710 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1239 F2/2015-16	0.99	0.98	0.00	0.98	0.01	Work completed
188	Renovation of Ambasala to Rahane D/C from RD 7161 m. to 7428 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1280 F2/2015-16	1.98	1.98	0.00	1.98	0.00	Work completed
189	Imp. to link drain of Gaichara D/C from RD 00 Km. to 1.447 Km.		Jagatsin ghpur	Biridi	Tirtol	04.03.2016	03.04.2016	1219 F2/2015-16	2.00	2.00	0.00	2.00	0.00	Work completed
190	Renovation of Ambasala to Rahane D/C from RD 7860 m. to 8100 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	26.03.2016	25.04.2016	1268 F2/2015-16	1.98	1.98	0.00	1.98	0.00	Work completed
191	Imp. to Ambasala to Rahane D/C from RD 10057 m. to 10128 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	36 F2/2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
192	Imp. to Ambasala to Rahane D/C from RD 9986 m. to 10057 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	38 F2/2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
193	Imp. to Ambasala to Rahane D/C from RD 9239 m. to 9396 m.		Jagatsin ghpur	Balikuda	Erasma-Balikuda	18.06.2016	17.07.2016	39 F2/2016-17	1.98	1.98	0.00	1.98	0.00	Work completed

194	Imp. to Ambasala to Rahane D/C from RD 9396 m. to 9547 m.		Jagatsin ghpur	Balikuda	Erasa ma-Balikud a	18.06.2016	17.07.2016	40 F2/ 2016-17	1.98	1.97	0.00	1.97	0.00	Work completed
195	Imp. to Ambasala to Rahane D/C from RD 10269 m. to 10338 m.		Jagatsin ghpur	Balikuda	Erasa ma-Balikud a	18.06.2016	17.07.2016	41 F2/ 2016-17	0.99	0.99	0.00	0.99	0.00	Work completed
196	Imp. to Ambasala to Rahane D/C from RD 9547 m. to 9698 m.		Jagatsin ghpur	Balikuda	Erasa ma-Balikud a	18.06.2016	17.07.2016	43 F2/ 2016-17	1.98	1.97	0.00	1.97	0.00	Work completed
197	Imp. to Narasinghpur Sunamuhin D/C from RD 00 Km. to 2.53 Km.		Jagatsin ghpur	Biridi	Tirtol	26.03.2016	25.04.2016	1260 F2/ 2015-16	2.00	1.99	0.00	1.99	0.01	Work completed
198	Renovation of Ambasala to Rahane D/C from RD 7710 m. to 7857 m.		Jagatsin ghpur	Balikuda	Erasa ma-Balikud a	26.03.2016	25.04.2016	1270 F2/ 2015-16	0.98	0.98	0.00	0.98	0.00	Work completed
199	Imp. to Eksuda to Palasa D/C from RD 00 m. to 841 m.		Jagatsin ghpur	Biridi	Tirtol	26.03.2016	25.04.2016	1262 F2/ 2015-16	1.00	1.00	0.00	1.00	0.00	Work completed
200	Imp. to Eksuda to Palasa D/C from RD 841 m. to 1680 m.		Jagatsin ghpur	Biridi	Tirtol	26.03.2016	25.04.2016	1261 F2/ 2015-16	1.00	1.00	0.00	1.00	0.00	Work completed
201	Survey & Investigation of Imp. to link drain & Sub drain of Sankha & Kamalapaka Drainage System									4.00	0.00	4.00	0.00	
202	Survey & Investigation of Imp. to link drain & Sub drain of Sankha & Balipatna- Balijori Drainage System									3.04	0.00	3.04	0.00	
203	Survey & Investigation of Sompur to Tatalapada D/C of Cuttack District.									0.72	0.00	0.72	0.00	
204	Imp. to Tatalapada D/C from RD 1073 m. to 1613 m.		Jagatsin ghpur			18.06.2016	17.07.2016	63 F2/ 2016-17	1.00	0.00	1.00	1.00	0.00	Work completed

205	Imp. to Tatalapada D/C from RD 00 m. to 1073 m.		Jagatsin ghpur			18.06.2016	17.07.2016	62 F2/ 2016-17	2.00	0.00	2.00	2.00	0.00	Work completed
206	Survey & Investigation of Gandhanadi of Tangi-Choudwar Block									1.36	0.00	1.36	0.00	
207	Survey & Investigation of Bhujanjore of Tangi-Choudwar Block									0.36	0.00	0.36	0.00	
208	Imp. to link drain of Gandhanadi D/C.		Cuttack	Tangi-Choudwar	Choud war Cuttack	22.09.2016	21.02.2017	90 F2/ 2016-17		0.044	9.07	9.11	0.00	Work is in progress
209	Imp. to Dhudhua Nalla D/C, Mallikhanada D/C, Talapailo D/C Nappa D/C and Nadikunda D/C (Reach-I) (Dhudhua Nalla D/C)									0.06	0.00	0.06	0.00	-
210	Survey Investigation & Preparation of DPR- Ls- Ds & design drawing relating to Drainage organisation									0.13	0.00	0.13	0.00	
211	Survey Investigation & Preparation of DPR- Ls- Ds & design drawing relating to Drainage organisation									0.13	0.00	0.13	0.00	
212	Imp. to WHS at Panchamani Bandha over Gandhanadi.									0.17	0.00	0.17	0.00	
213	Imp. to Kundi Nadi D/C from RD 874 m. to 1100 m.		Jagatsin ghpur	Jagatsingh pur	Jagatsi nghpur	13.06.2016	12.07.2016	17 F2/ 2016-17	1.00	1.00	0.00	1.00	0.00	Work completed
214	Imp. to Kundi Nadi D/C from RD 438 m. to 874 m.		Jagatsin ghpur	Jagatsingh pur	Jagatsi nghpur	18.06.2016	17.07.2016	60 F2/ 2016-17	2.00	2.00	0.00	2.00	0.00	Work completed
215	Imp. to Kaincha Diha D/C from RD 00 m. to 662 m.		Jagatsin ghpur			17.07.2016	23.07.2016	67 F2/ 2016-17	0.99	0.99	0.00	0.99	0.00	Work completed

216	Imp. to Mudupur D/C from RD 00 m. to 960 m.		Jagatsin ghpur			13.06.2016	12.07.2016	05 F2/ 2016-17	2.00	1.99	0.00	1.99	0.00	Work completed
217	Imp. to Jayamangala to Padamala D/C		Jagatsin ghpur							0.34	0.17	0.51	0.00	Work completed
218	Soil investigation work for construction of Sluice on link drain of Prataprudrapur to Prachi at Poijhari.		Cuttack							1.31	0.00	1.31	0.00	Work completed
219	Renovation of Drainage Cut No.-6 with link drains & slope protection work									0.34	0.00	0.34	0.00	
220	Construction of protection wall of approach road at V.R.Bridge over Siaria D/C at Sankhamari (Balance work)		Cuttack			08.12.2016		169 F2/ 2016-17	0.00	0.00	4.23	4.23		Work is in progress
221	Construction of Slope protection works over Siaria D/C near Sankhamari Gaigoda and near Gandheswari Thakurani Temple & Construction of two nos. of foot bridge over Sankhamari link drain.		Cuttack						0.00	0.00	0.23	0.23		
222	Construction of VRB near village Chaupada over Govindpur-Patasundarpur D/C.		Cuttack			08.12.2016	07.05.2017	166 F2/ 2016-17	0.00	0.00	9.90	9.90		Work is in progress
223	Survey and Investigation of Teliapada D/C		Cuttack					176 F2/ 2016-17	0.00	0.00	0.36	0.36		Work completed
224	Survey and Investigation of Sukapaika D/C on Mahanadi Left.		Cuttack					177 F2/ 2016-17	0.00	0.00	0.72	0.72		Work completed

225	Survey and Investigation of Sankhatras to Usuma D/C, Belagachhia D/C, Ratagada D/C with its link drain.		Cuttack					178 F2/2016-17	0.00	0.00	1.04	1.04		Work completed
226	Survey and Investigation of link drains of Chhinda D/C of Kantapada Block.		Cuttack					179 F2/2016-17	0.00	0.00	1.23	1.23		Work completed
227	Survey and Investigation Tihudi to Parimal of Niali Block.		Cuttack					185 F2/2016-17	0.00	0.00	0.46	0.46		Work completed
228	Imp. to Nimeishapur D/C, deopur to Paramhansa D/C, Gatiroutpatna D/C, & Sankhatras to usuma, Ratagada D/C & Belagachhia D/C with it's link drains (Reach-I) (Nimeishapur D/C)		Cuttack			01.12.2016	30.04.2017	123 P1/2016-17	0.00	0.00	13.87	13.87		Work is in progress
229	Imp. to leading channel connecting Sapua river to Kantia D/C.		Cuttack			01.12.2016	30.04.2017	108 P1/2016-17	0.00	0.00	4.48	4.48		Work is in progress
230	Imp. to Bhuyan Jore D/C.		Cuttack			05.12.2016	04.05.2017	151 P1/2016-17	0.00	0.00	13.34	13.34		Work is in progress
	Total								5862.16	4422.86	234.56	4657.42	1912.67	

STATUS OF CHECK-DAMS IN DIFFERENT DRAINAGE CHANNELS DURING 2010-11, 2011-12, 2012-13, 2013-14, 2014-15, 2015-16 & 2016-17. Annexure-II

Sl. No.	Name of the Work	District	Block	Constituency	Bed Width (m)	Depth (m)	Bed Slope	Area to be Irrigated (ha)	Approx Cost of Work (Lakhs)	Works taken up during the Year	Agt. Value (Lakhs)	Expenditure upto the month of 03/2017 (Lakhs)	Cumulative Expenditure (14+15+16+17+18+19+20) (Lakhs)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Drainage Division Cuttack (1st Phase)													
1	Construction of Checkdam on Dhuboni Nala Drainage Cut near village Ragadipada	Cuttack	Baramba	Athagara	12.80	-	-	64.00	10.80	2010-11	11.75		16.04	Work Completed
2	Construction of Checkdam on Malia Drainage Cut near Chanduli village	Cuttack	Cuttack Sadar	Cuttack Sadar	9.80	-	-	55.00	8.90	2010-11	9.90		11.58	Work Completed
3	Construction of Checkdam on Gahagapata Drainage Cut at Khandayatpatikira	Cuttack	Nischinta koili	Mahanga	10.00	-	-	58.00	8.30	2010-11	9.20		11.05	Work Completed
4	Construction of Checkdam on Khalarda Drainage Cut near Khalarda village	Cuttack	Baranga	Niali	9.80	-	-	56.00	8.95	2010-11	9.85		9.8	Work Completed
5	Construction of Checkdam at Mahangapara	Cuttack	Niali	Niali	6.50	-	-	120.00	7.55	2010-11	8.30		8.16	Work Completed
6	Construction of Checkdam on Kujibar Drainage Cut at Kujibar	Cuttack	Tangi-Choudwar	Choudwar cuttack	7.20	-	-	25.00	6.00	2010-11	6.60		13.17	Work Completed
7	Construction of Checkdam at RD 18480 m. of Hansua drainage cut	Jagatsinghpur	Raghunathpur	Tirtol	20.00	-	-	50.00	8.20	2010-11	9.10		9.03	Work Completed

8	Construction of Checkdam at RD 19500 m. on Hansua Drainage Cut at Dhobasahi	Jagatsinghpur	Raghunathpur	Tirtol	20.00	-	-	50.00	8.50	2010-11	9.40		9.32	Work Completed
9	Construction of Checkdam on Ashrukhal Drainage Cut at Amberi	Jagatsinghpur	Kujanga	Paradeep	20.00	-	-	84.00	13.50	2010-11	14.80		23.14	Work Completed
10	Construction of Checkdam at Nabanga on Nagpur Drainage Cut	Jagatsinghpur	Balikuda	Ersama-Balikuda	12.00	-	-	55.00	9.10	2010-11	10.00		12.32	Work Completed
11	Construction of Checkdam on Ashurkhala Drainage Cut at Tentol	Kendrapara	Garadpur	Patakura	15.00	-	-	72.00	10.90	2010-11	12.00		14.88	Work Completed
12	Construction of Checkdam on Gahagapata Drainage Cut at Badabetera	Kendrapara	Patakura	Patakura	14.00	-	-	68.00	10.90	2010-11	12.00		14.95	Work Completed
	Sub Total							757.00	111.60		122.90	0.00	153.44	
	Drainage Division Cuttack (2nd Phase)													
1	Construction of Check-Dam at Sainda over Jaripada to Chingudia Drainage Cut	Cuttack	Cuttack-Baranga	Cuttack	7.20	3.00	1:6000	10.00	8.50	2011-12	6.81		9.23	Work Completed
2	Construction of Check-Dam at Sumandi over Jaripada to Chingudia Drainage Cut	Cuttack	Cuttack-Baranga	Cuttack	7.00	3.00	1:6000	10.00	8.65	2011-12	11.14		17.00	Work Completed
3	Construction of Check-Dam at Rouhara over Kusakanta to Rouhara Drainage Cut	Cuttack	Cuttack-Baranga	Cuttack	7.00	3.00	1:6000						0.00	Dropped
4	Construction of Check-Dam at Jaipur over Belagachhia Drainage Cut	Cuttack	Cuttack-Baranga	Cuttack	7.00	3.00	1:6000	10.00	12.00	2011-12	11.73		15.46	Work Completed
5	Construction of Check-Dam at Sasola over Jaripada to Chingudia Drainage Cut	Cuttack	Cuttack-Baranga	Niali	7.00	3.00	1:6000	10.00	8.60	2011-12	6.78		9.08	Work Completed

6	Construction of Check-Dam at Arada over Jaripada to Chingudia Drainage Cut	Cuttack	Cuttack-Baranga	Niali	7.00	3.00	1:6000	10.00	8.55	2011-12	11.07		18.23	Work Completed
7	Construction of Check-Dam on Link Drain of Telejore near village Nuasahi	Cuttack	Kantapada	Niali	30.00	3.00	1:6000	18.00	22.00	2011-12	12.20		21.97	Work Completed
8	Construction of Check-Dam at Jharapada (near Rajanighai) on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	12.00	2.00	1:4000	12.00	10.00	2011-12	7.98		9.65	Work Completed
9	Construction of Check-Dam at Pokharigaon on Hemasagar Drainage Cut.	Cuttack	Niali	Niali	15.00	2.00	1:5000	35.00	20.00	2011-12	19.90		23.25	Work Completed
10	Construction of Check-Dam at Sadhansa on Sadhansa Drainage Cut	Cuttack	Niali	Niali	6.00	1.70	1:6000						0.00	Dropped
11	Construction of Check-Dam on Link Drain of Telejore near village Choupada	Cuttack	Kantapada	Niali	30.00	3.00	1:6000	17.00	20.00	2011-12	16.41		21.20	Work Completed
12	Construction of Check-Dam on Link Drain of Telejore at Polangatota near village Sanpatasundarpur	Cuttack	Kantapada	Niali	30.00	3.00	1:6000						0.00	Dropped
13	Construction of Check-Dam on Link Drain of Telejore at Tinimuhani near village Badapatasundarpur	Cuttack	Kantapada	Niali	30.00	3.00	1:6000						0.00	Dropped
14	Construction of Check-Dam on Link Drain of Telejore at Bhainchamunha near village Sanpatasundarpur	Cuttack	Kantapada	Niali	30.00	3.00	1:6000						0.00	Dropped
15	Construction of Check-Dam at Kherasha on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	12.00	2.00	1:4000	11.00	11.00	2011-12	11.79		13.76	Work Completed

16	Construction of Check-Dam at Terabakhuria on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	14.00	2.00	1:4000	10.00	15.00	2011-12	10.79		13.11	Work Completed
17	Construction of Check-Dam at Sahadamula (Dhanmandala) on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	12.00	2.00	1:4000	11.00	12.00	2011-12	13.66		15.49	Work Completed
18	Construction of Check-Dam at Udijohala on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	13.00	2.00	1:4000	12.00	14.00	2011-12	13.23		14.27	Work Completed
19	Construction of Check-Dam at Kainsola on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	12.00	2.00	1:4000	10.00	13.00	2011-12	11.39		13.82	Work Completed
20	Construction of Check-Dam at Badakhalagram on Jharapada-Bairoy Drainage Cut	Cuttack	Kantapada	Niali	15.00	2.00	1:4000	11.00	17.00	2011-12	19.63		21.91	Work Completed
21	Construction of Check-Dam Kadambamali Drainage Cut	Cuttack	Kantapada	Niali	11.00	2.00	1:5000	25.00	12.00	2011-12	8.41		10.74	Work Completed
22	Construction of Check-Dam Polasara on Hemasagar Drainage Cut	Cuttack	Niali	Niali	15.00	2.00	1:5000						0.00	Dropped
23	Construction of Check-Dam at Anala on Link Drain of Dengjore	Cuttack	Niali	Niali	7.00	1.50	1:6000			2011-12			0.00	Dropped
24	Construction of Check-Dam at Gadagadei on Baharana Drainage Cut	Cuttack	Niali	Niali	10.00	2.00	1:7000						0.00	Dropped
25	Cosntruction of Check-Dam at Kasarda on Link Drain No-1 of Chhinda	Cuttack	Niali	Niali	5.00	1.20	1:4000						0.00	Dropped
26	Construction of Check-Dam at Link Drain No-2 of Chhinda	Cuttack	Niali	Niali	5.00	1.20	1:4000						0.00	Dropped
27	Constnuction of Check-Dam at Johalpata on Telijore Drainage Cut	Cuttack	Kantapada	Niali	15.00	2.50	1:4000	35.00	20.00	2011-12	7.98		8.94	Work Completed

28	Construction of Check-Dam at Kantapanhar over Tinitara Drainage Cut	Cuttack	Banki	Banki	7.00	3.00	1:6000	10.00	16.35	2011-12	13.01		20.11	Work Completed
29	Construction of Check-Dam at Gayal bank over Gayal bank Drainage Cut	Cuttack	Banki	Banki	7.00	3.00	1:6000						0.00	Dropped
30	Construction of Check-Dam at Ghodabar village over Shanka Jore Drainage Cut	Cuttack	Banki	Banki	7.00	3.00	1:6000	10.00	17.00	2011-12	13.39		19.70	Work Completed
31	Slope Protection of Existing Check-Dam, U/S & D/S at Gholapur over Tinitara Drainage Cut (Left and Right side)	Cuttack	Banki	Banki	7.00	3.00	1:6000	10.00	22.40	2011-12	35.20		38.32	Work Completed
32	Construction of Check-Dam at Charigharia over Charigharia Drainage Cut	Cuttack	Banki	Banki	7.00	3.00	1:6000						0.00	Work Completed
33	Construction of Check-Dam at Kanjiapal over Kanjiapal Drainage Cut	Cuttack	Banki	Banki	7.00	3.00	1:6000						0.00	Dropped
34	Construction of Check-Dam at 600 over Rahansa Drainage Cut	Cuttack	Nischinta koili	Cuttack-Sadar	6.50	2.00	1:4000	6.00	7.00	2011-12	7.57		9.40	Work Completed
35	Construction of Check-Dam at RD 1200 m. of Samantarapur to Bodhapur Drainage Cut (Barapata)	Cuttack	Cuttack-Sadar	Cuttack-Sadar	6.70	2.50	1:4000	7.00	7.00	2011-12	7.84		10.67	Work Completed
36	Construction of Check-Dam at RD 4500 m. over Barapata Drainage Cut	Cuttack	Cuttack-Sadar	Cuttack-Sadar	7.40	2.50	1:4000	8.00	8.50	2011-12	9.98		11.81	Work Completed
37	Construction of Check-Dam-Cum-Foot Bridge over Rahansa Drainage Cut near Fakir Behera House.	Cuttack	Nischinta koili	Cuttack-Sadar	6.80	2.00	1:3000	6.00	20.00	2011-12	19.92		20.26	Work Completed
38	Construction of Check-Dam at RD 2100 over Rahansa Drainage Cut.	Cuttack	Nischinta koili	Cuttack-Sadar	7.40	2.50	1:2000	7.00	8.80	2011-12	9.48		10.56	Work Completed

39	Construction of Check-Dam-Cum-Foot Bridge near Baunshpada Safei Nali at Lendura Bhagabanpur	Cuttack	Nischinta koili	Cuttack-Sadar	6.00	4.00	1:2000	80.00	15.00	2011-12	17.23		19.63	Work Completed
40	Construction of Check-Dam-Cum-Foot Bridge near Hariyanta Bandhupur Jore.	Cuttack	Nischinta koili	Cuttack-Sadar	6.00	4.00	1:2000	15.00	15.00	2011-12	16.78		19.20	Work Completed
41	Raising of heights of existing Check-Dam near Khandayatapatikira	Cuttack	Nischinta koili	Mahanga	10.00	3.00	1:6000						0.00	Dropped
42	Construction of Check-Dam-Cum-Sluice on Gahagapata Main Drain near Khandayatapatikira at RD 5800 m.	Cuttack	Nischinta koili	Mahanga	10.00	3.00	1:6000			2011-12			0.00	Dropped
43	Construction of Check-Dam at Manapur on Poda nallah Drainage Cut.	Cuttack	Narsinghpur	Narsinghpur	8.00	1.80	1:3000						0.00	Dropped
44	Construction of Check-Dam at RD 19200 m. over Gandhanadi Drainage Cut	Cuttack	Tangi-Choudwar	Salipur	11.00	3.00	1:1500			2011-12			0.00	Dropped
45	Construction of Check-Dam at RD 1890 m. over Guali Drainage Cut	Cuttack	Tangi-Choudwar	Salipur	6.00	2.00	1:3000	5.00	8.00	2011-12	6.39		8.31	Work Completed
46	Construction of Check-Dam at RD 650 m. over Palasia Drainage Cut	Cuttack	Tangi-Choudwar	Salipur	6.00	2.00	1:2000	6.00	8.00	2011-12	6.67		8.49	Work Completed
47	Construction of Check-Dam on Chadeikuda-Bartol Drainage Cut at Sahaniata	Jagatsinghpur	Erasama	Erasama-Balikuda	8.00	2.00	1:8000	0.00		2013-14	13.80		13.84	Work Completed
48	Construction of Check-Dam on Thakurnali Drainage Cut near Village Deira	Jagatsinghpur	Erasama	Erasama-Balikuda	10.00	2.00	1:8000	30.00	9.00	2011-12	11.37		12.67	Work Completed
49	Construction of Check-Dam on Ordailo to Vektamunhi Drainage Cut at Vektamunhi	Jagatsinghpur	Erasama	Erasama-Balikuda	12.00	2.00	1:8000	30.00	11.00	2011-12	11.80		14.81	Work Completed

50	Construction of Check-Dam on Adhanga Drainage Cut at Tulapada	Jagatsinghpur	Erasama	Erasama-Balikuda	12.00	2.00	1:8000						0.00	Dropped
51	Construction of Check-Dam on Chudamani to Jaipat Drainage Cut near Village Jirailo	Jagatsinghpur	Erasama	Erasama-Balikuda	10.00	2.00	1:8000	30.00	10.00	2011-12	11.54		15.34	Work Completed
52	Construction of Check-Dam on Kantapada-Sundarkani Drainage Cut at Mirzapur	Jagatsinghpur	Erasama	Erasama-Balikuda	20.00	2.00	1:8000						0.00	Dropped
53	Construction of Check-Dam on Ashrukhala Drainage Cut at Ukusahi Samantarapur	Jagatsinghpur	Tirtol	Paradeep	27.00	4.00	1:10000			2011-12			0.00	Dropped
54	Construction of Check-Dam at Khajuri-Malia on Ashrunkhala Drainage Cut	Jagatsinghpur	Tirtol	Paradeep	22.00	3.00	1:6000	24.00	24.00	2011-12	9.62		13.69	Work Completed
55	Construction of Check-Dam at Biladeuli on Ashrunkhala Drainage Cut	Jagatsinghpur	Tirtol	Paradeep	27.00	3.00	1:6000			2011-12			0.00	Dropped
56	Construction of Check-Dam at Sirasta Drainage Cut	Jagatsinghpur	Tirtol	Paradeep	27.00	3.00	1:6000	26.00	25.00	2011-12	12.87		15.10	Work Completed
57	Construction of Check-Dam on Ashrukhala Drainage Cut at Kasarda	Jagatsinghpur	Tirtol	Paradeep	20.00	4.00	1:6000			2011-12			0.00	Dropped
58	Construction of Check-Dam at Badasundha on Ambasal-Rahana Drainage Cut	Jagatsinghpur	Balikuda	Erasama	8.00	1.50	1:5000			2013-14	13.74		24.10	Work Completed
59	Construction of Check-Dam at Madhuribazar on Nagpur Drainage Cut	Jagatsinghpur	Balikuda	Erasama	10.00	1.80	1:6000	0.00		2011-12			0.00	Dropped
60	Construction of Check-Dam on Basudevpur-Dahalpur Drainage Cut at Gopei (Panasuapada)	Kendrapara	Garadapur	Patakura	6.00	3.00	1:2800	0.00					0.00	Dropped

61	Construction of Check-Dam at Chaulia-Bamara on Ashrunkhala Drainage Cut	Kendrapara	Garadapur	Patakura	14.00	3.00	1:6000	18.00	20.00	2011-12	9.23		13.54	Work Completed
62	Construction of Check-Dam at Naganpur on Gahagapata Drainage Cut	Kendrapara	Garadapur	Patakura	14.00	3.00	1:6000	14.00	15.00	2011-12	8.60		14.83	Work Completed
63	Construction of Check-Dam on Gahagapata Drainage Cut at Marilo-Korua	Kendrapara	Garadapur	Patakura	18.00	4.00	1:4000						0.00	Dropped
64	Construction of Check-Dam on Saratola-Dhobaganda on Ashrukhala Drainage Cut	Kendrapara	Garadapur	Patakura	20.00	3.00	1:6000						0.00	Dropped
65	Construction of Check-Dam at Balisuan on Ashrunkhala Drainage Cut	Kendrapara	Marshaghai	Mahakalada	20.00	3.00	1:6000						0.00	Dropped
66	Construction of Check-Dam on Ashrukhala Drainage Cut at Nachhipada	Kendrapara	Marshaghai	Mahakalada	34.00	5.00	1:1250	0.00					0.00	Dropped
67	Construction of Check-Dam on Siaria Drainage Cut at Satamana Balijore of Badamba Constituency.	Cuttack	Badamba	Badamba				22.00	22.00	2011-12	21.50		24.58	Work Completed
	Total							621.00	521.35	0.00	488.43	0.00	616.07	
	Drainage Division Cuttack (3rd Phase)													
1	Protection and Repair to the existing WHS on Gandhanadi Drainage cut at Talabandha.	Cuttack	Tangi-Choudwar	Salipur				15.00	4.84	2011-12	4.84		9.62	Work Completed

2	Construction of Check dam over Sainda Mahura D/C near village Harianta	Cuttack	Baranga	Niali				15.00	11.75	2011-12	11.80		17.85	Work Completed
3	Construction of Check dam cum VRB over link drain of Telejore D/C near village Johla	Cuttack	Baranga	Niali				10.00	7.96	2011-12	7.98		9.31	Work Completed
4	Construction of Check dam over Barsailo D/C	Cuttack	Kantapada	Niali				17.00	11.79	2011-12	11.73		16.17	Work Completed
5	Construction of Check Dam on Dengjore at Mahangapada (Behera Sahi)	Cuttack	Niali	Jagatsingh pur				15.00	6.74	2011-12	6.74		7.13	Work Completed
6	Construction of Check dam over Nimeisapur Drainage Cut near village Tantisahi.	Cuttack	Cuttack Sadar	Cuttack Sadar				14.00	12.20	2011-12	12.20		14.81	Work Completed
7	Construction of Check dam over Gokhabandha.	Cuttack	Banki	Banki				20.00	12.50	2011-12	12.55		19.34	Work Completed
8	Construction of Check dam on Thakurnali Drainage cut near village Bartol	Jagatsingh pur	Erasama	Erasama Balikuda				20.00	10.75	2011-12	10.26		18.87	Work Completed
	Total							126.00	78.53	0.00	78.10	0.00	113.10	
	Total of (1st,2nd,3rd Phase)							1,504.00	711.48		689.43	0.00	882.61	
	Drainage Division Cuttack (list for 2012-13)													
1	Check-Dam over Champeswar D/C	Cuttack	Narasingh pur	Badamba					15.00				0.00	Dropped
2	Check-Dam over Dhaniala D/C	-do-	-do-	-do-					18.00				0.00	-do-
3	Check-Dam over Padamala D/C (North)	-do-	-do-	-do-					18.00				0.00	-do-
4	Check-Dam over Padamala D/C (South)	-do-	-do-	-do-					18.00				0.00	-do-
5	Check-Dam over Khairabandha D/C	-do-	Badamba	-do-					17.00				0.00	-do-

6	Check-Dam over Thanagalijore D/C	-do-	Banki	Banki				18.00	16.00	2013-14	15.09	1.59	16.55	Work Completed
7	Check-Dam over Brahmapur D/C	-do-	-do-	-do-					19.00				0.00	Dropped
8	Check-Dam over Naranapur D/C RD 1.50 Km.	Cuttack	Banki	Banki				18.00	18.00	2013-14	19.19		19.18	Work completed
9	Check-Dam over Naranapur D/C RD 3.00 m.	-do-	-do-	-do-					16.00				0.00	Dropped
10	Check-Dam over Gholapur D/C	-do-	-do-	-do-				17.00	18.50	2013-14	18.26		20.34	Work completed
11	Check-Dam over Nadikunda D/C at RD 1.50 Km.	-do-	-do-	-do-					19.00				0.00	Dropped
12	Check-Dam over Sainda Mahura D/C near Mahura	-do-	Baranga	Niali					16.00				2.74	Work completed
13	Check-Dam over Sainda Mahura D/C near village Bainlo	-do-	-do-	-do-				12.00	10.50	2013-14	10.01		16.11	Work completed
14	Check-Dam over Sainda Mahura D/C near village Usuma	-do-	-do-	-do-					16.00	2013-14	16.04		17.53	Work completed
15	Check-Dam over L/D Sainda Mahura at Govilo	-do-	-do-	-do-					15.00				0.00	Dropped
16	Check-Dam over Lunisara D/C	-do-	Banki	Banki				18.00	17.50	2013-14	16.90	2.87	18.82	Work Completed
17	Check-Dam on Akhua Nallah at RD 2900 m. of Chhatisapat D/S	Cuttack	Tang- Choudwar	Cuttack- Choudwar				14.00	10.00	2013-14	9.79		9.78	Work completed
18	Check-Dam on Akhua Nallah at RD 4300 m. of Chhatisapat D/S	-do-	-do-	-do-				12.00	10.00	2013-14	9.80		0.00	Dropped
19	Check-Dam on Adaspur D/C at village Mouzapur	Cuttack	Kantapada	Niali					12.50				0.00	Dropped
20	Check-Dam on Adaspur D/C at village Olansa	-do-	Niali	-do-					13.00				0.00	-do-
21	Check-Dam on Hemsagar D/C at village Barimunda	-do-	-do-	-do-					19.50				0.00	Dropped

22	Check-Dam on Gaudamara D/C at village Deuli	-do-	-do-	-do-					13.00				0.00	-do-
23	Check-Dam on Gaudamara D/C at village Athantara	-do-	-do-	-do-					12.50				0.00	-do-
24	Check-Dam on Link Drain of Adaspur D/S at village Tola-Harijan Sahi	-do-	-do-	-do-					11.00				0.00	-do-
25	Check-Dam on Asurakhala D/C near Ukusahi village	Jagatsinghpur	Tirtol	Paradeep				17.00	13.00		12.05		17.37	Work completed
26	Check-Dam on Nagpur D/C of D/S of Madhuri Bazar near village Bakharabad (Garana Gahira)	-do-	Balikuda	Balikuda Erasama				11.00	10.50		12.05		10.18	Work completed
	Total							137.00	392.50		139.18	4.46	148.60	
								1,641.00	1103.98		828.61	4.46	1,031.21	
1	Check-Dam at Belar-Nuagaon village on Kusajore on Teragaon Drainage system.	Kendrapara	Mahakalapa	Mahakalapa				10.00	5.30	2013-14	5.22		5.20	Work completed
2	Check-Dam at Gahagapata on Lunajore on Teragaon Drainage system.	Kendrapara	Mahakalapa	Mahakalapa				9.00	5.30	2013-14	5.18		6.63	Work completed
3	Check-Dam on Gahagapata D/C near village Dhanamandal.	Kendrapara	Garadpur	Patakura				16.00	10.20	2013-14	9.95		12.93	Work completed
4	Check-Dam on Basudevpur Dahalpur D/C at Sapuahuda.	Kendrapara	Garadpur	Patakura				10.00	6.30	2013-14	6.27		7.76	Work completed
5	Check-Dam on Hajipur Link drain near Chandraghati.	Jagatsinghpur	Erasama	Balikuda Erasama				12.00	10.50	2013-14	10.33		20.77	Work completed
6	Check-Dam on Chudakhai to Ekagharia D/C at village Kimilo.	Jagatsinghpur	Erasama	Balikuda Erasama				15.00	10.50	2013-14	10.37		11.90	Work completed

7	Check-Dam on Dhobei D/C near village Dhobei.	Jagatsinghpur	Erasama	Balikuda Erasama				14.00	10.60	2013-14	10.45		28.76	Work completed
8	Check-Dam on Sunadhia D/C near village Apachhi.	Jagatsinghpur	Erasama	Balikuda Erasama				12.00	10.60	2013-14	30.47		29.75	Work completed
9	Check-Dam on Tanra Pokariapada D/C near village Champahata Dhasahi.	Jagatsinghpur	Erasama	Balikuda Erasama				10.00	10.50	2013-14	37.28		35.50	Work completed
10	Check-Dam over Nati D/C at RD 600 m.	Cuttack	Niali	Niali				11.00	16.00	2013-14	10.58		8.78	Work completed
11	Check-Dam over Kalaka D/C near village Kalaka.	Cuttack	Niali	Niali				11.00	9.00	2013-14	8.77		8.77	Work completed
12	Check-Dam over Siso D/C near village Siso.	Cuttack	Baranga	Cuttack-Sadar				9.00	8.80	2013-14	8.65		8.73	Work completed
13	Check-Dam over Kaligiri Nallah D/C near Alasua.	Cuttack	Banki	Banki				35.00	34.80	2013-14	34.43	16.35	38.17	Work completed
14	Check-Dam over Kaligiri Nallah D/C near village Kendupali.	Cuttack	Banki	Banki				35.00	30.70	2013-14	30.37	3.89	30.35	Work completed
15	Check-Dam over Mahaparbata Link drain near Hatitota.	Cuttack	Banki	Banki				15.00	17.50	2013-14	17.27		18.74	Work completed
16	Check-Dam over Narangapata D/C.	Cuttack	Banki	Banki				20.00	20.60	2013-14	20.35		22.42	Work completed
17	Check-Dam at Dhobatutha on Dhanua D/C near village Jaypur.	Jagatsinghpur	Tirtol	Paradeep				16.00	18.00	2013-14	9.59		12.01	Work completed
18	Check-Dam on Aranga Jore near village Bandhupur.	Cuttack	Nischinta koili	Cuttack-Sadar				16.00	18.00	2013-14			0.00	
19	Check-Dam on Rahansa D/C near village Manikpur.	Cuttack	Nischinta koili	Cuttack-Sadar				14.00	20.00	2013-14			0.00	
20	Check-Dam on Link Drain No.III of Rahansa D/C near village Harianta.	Cuttack	Nischinta koili	Cuttack-Sadar				10.00	10.00	2013-14			0.00	
21	Check-Dam over Khati to Saraba D/C near village Saraba.	Jagatsinghpur	Erasama	Balikuda Erasama				14.00	10.00	2013-14	13.82		13.85	Work completed

22	Check-Dam over near Jagatsinghpur	Brudhanadi D/C village Rupakhandi.	Erasama	Balikuda Erasama				15.00	15.00	2013-14	30.81		34.81	Work completed
23	Check-Dam over near village Waujanga.	Jaripada-Badapatasundarpur D/C	Cuttack	Kantapada	Niali			20.00	20.00	2013-14	25.95		25.81	Work completed
24	Check-Dam over near village Urjanga.	Jaripada-Badapatasundarpur D/C	Cuttack	Kantapada	Niali			15.00	15.00	2013-14	10.73		10.73	Work completed
25	Check-Dam over near village Sagadailo.	Sagadailo D/C	Cuttack	Kantapada	Niali			20.00	20.00	2013-14			0.00	Dropped
26	Check-Dam over Jharpada Boiroi D/C		Cuttack	Kantapada	Niali			15.00	15.00	2013-14			0.00	Dropped
27	Check-Dam over Sainda Mahura D/C near village Amanpada.		Cuttack	Baranga	Cuttack-Sadar			15.00	15.00	2013-14	16.01		17.44	Work completed
28	Check-Dam over Sainda Mahura D/C near village Aradipada.		Cuttack	Baranga	Cuttack-Sadar			15.00	15.00	2013-14	15.95		17.94	Work completed
29	Construction of Check-Dam over Dadhapatna D/C near High School		Cuttack	Baranga	Banki			15.00	15.00	2013-14	18.69		20.12	Work completed
30	Check-Dam over Malia D/S near village Baral.		Cuttack	Cuttack-Sadar	Cuttack-Sadar			20.00	20.00	2013-14			0.00	
31	Check-Dam over Naranpur D/C at RD 2.90 Km.		Cuttack	Banki	Banki			18.00	18.00	2013-14				Dropped
32	Check-Dam over Gayalbanka D/C u/s of Cuttack Banki Road.		Cuttack	Banki	Banki			20.00	20.00	2013-14	24.19	1.84	25.97	Work completed
33	Check-Dam over link drain of Gholapur D/C at Solahmana		Cuttack	Banki	Banki			20.00	20.00	2013-14	24.91	6.64	24.87	Work completed
34	Check-Dam at Pansuapada on Basudevpur Dahalpur D/C near village Ostapur		Kendrapara	Garadpur	Patakura			11.00	15.00	2013-14	5.62		5.54	Work completed

35	Check-Dam at Kharisan on Ashrukhala D/C near Kumbharkhandia	Kendrapara	Garadpur	Patakura				15.00	18.00	2013-14			0.00	
36	Check-Dam at Gokhabandha on Ashrukhala D/C near village Mantei.	Kendrapara	Marshagha	Mahakalada				14.00	20.00	2013-14	15.44		19.84	Work completed
37	Check-Dam at Govindpur on Sundarkani D/C.	Jagatsingpur	Tirtol	Paradeep				18.00	16.00	2013-14	5.62		5.60	Work completed
38	Imp. to WHS near Panchamaniabandha over Gandhanadi D/C	Cuttack	Tigiria	Athagarah					24.11	2013-14	24.11	14.82	23.02	Work completed
	Total							2,221.00	1698.29		1,325.99	48.00	1,583.92	
	Drainage Division Cuttack													
	(list for 2014-15)													
1	Check-Dam on Kundi D/C near Nalikula Bhoisahi	Jagatsingpur	Jagatsingpur	Jagatsingpur						2014-15	9.42		11.87	Work completed
2	Construction of Check-Dam over Billipada D/C near Tarini Temple	Cuttack	Banki	Banki						2014-15	24.20	1.84	22.92	Work completed
3	Construction of Check-Dam over Sainda-Mahura D/C near village Banadeuli	Cuttack	Cuttack-Sadar	Cuttack-Sadar						2014-15	18.47		19.95	Work completed
4	Construction of Check-Dam over Singhala D/C near Singhala	Cuttack	Baranga	Cuttack-Sadar						2014-15	36.90		36.85	Work completed
5	Construction of Check-Dam over Malia D/C near Nilakantheswar Temple at Chanduli	Cuttack	Cuttack-Sadar	Cuttack-Sadar						2014-15	23.48		25.42	Work completed
6	Construction of Check-Dam over Malia D/C near village Dihasarichuan	Cuttack	Cuttack-Sadar	Cuttack-Sadar						2014-15	22.14		23.92	Work completed
7	Const. of Check-Dam on Gudupailo to Podana D/C near village Ratisingha.	Jagatsingpur	Balikuda	Erasama-Balikuda						2014-15	12.69		12.61	Work completed
8	Const. of Check-Dam on Singarpur to Harippa D/C near Gadia village.	Jagatsingpur	Balikuda	Erasama-Balikuda						2014-15	13.71		13.67	Work completed

9	Const. of Check-Dam on Paramanandapur Nabadia D/C at Paramanandapur.	Jagatsinghpur	Kujanga	Erasama-Balikuda						2014-15	12.51		12.40	Work completed
10	Const. of Check-Dam on Kothamula Chakulia D/C at Kothamula.	Jagatsinghpur	Kujanga	Erasama-Balikuda						2014-15	17.13		16.60	Work completed
11	Const. of Check-Dam over Jharpada Boiroi D/C at Jharpada near Mohapatra Sahi	Cuttack	Kantapada	Niali						2013-14	10.47		12.42	Work completed
12	Const. of Check-Dam over Malia D/C near village Bharagol	Cuttack	Cuttack-Sadar	Cuttack-Sadar						2014-15	22.06		23.85	Work completed
13	Const. of Check-Dam over link drain of Kaligiri Nala near village Kendupali	Cuttack	Banki	Banki						2014-15	16.60		14.95	Work completed
14	Const. of Check-Dam on Tuntuna D/C at Tuntuna.	Jagatsinghpur	Balikuda	Erasama-Balikuda						2014-15	12.61		13.29	Work completed
15	Const. of Check-Dam on Kantapada Sundarkani D/C at Mirjapur	Jagatsinghpur	Erasama	Erasama-Balikuda						2014-15	13.56		13.52	Work completed
16	Const. of Check-Dam on Taunra Pokhariapada D/C at Podani Chhaka near village Rurpada.	Jagatsinghpur	Balikuda	Erasama-Balikuda						2014-15	12.69		18.10	Work completed
17	Construction of Guard Wall near Check-Dam at Harianta over Dhania-Rupa-Rahura D/C	Cuttack	Baranga	Cuttack-Sadar					6.00	2013-14	3.00	0.99	2.98	Work completed
18	Construction of Guard Wall near Check-Dam at Arada Jaripada-Badapatasundarpur D/C	Cuttack	Baranga	Cuttack-Sadar					1.00	2013-14	1.00		0.99	Work completed
	Total											50.83		

New Projects to be taken up during 2015-16															
1	Check-Dam at Kharisan on Ashrukhala D/C near Kumbharkhandia	Kendrapada	Garadpur	Patakura					15.00	11.00	2015-16	10.65	7.51	7.51	Work is in progress
2	Check-Dam at Milimila Thakurani on Ashrukhala D/C	Kendrapada	Marshagha	Mahakalada					20.00	15.00	2015-16	9.32		0.00	Work is in progress
3	Check-Dam at Patasara on Tampua D/C	Jagatsinghpur	Jagatsinghpur	Jagatsinghpur					12.00	10.00	2015-16	8.87	7.89	7.89	Work is in progress
4	Construction of Check-Dam over Jaripada-Badapatsundarpur D/C near Jayanti Vidyapitha	Cuttack	Baranga	Cuttack-Sadar						30.00	2015-16	16.69	16.21	16.21	Work completed
5	Construction of Check-Dam over Adaspur D/C near village Olanso	Cuttack	Niali	Niali						15.00	2015-16	17.59		12.23	Work is in progress
6	Construction of Check-Dam over Adaspur D/C near village Anlo	Cuttack	Niali	Niali						15.00	2015-16	17.81	0.95	17.76	Work completed
7	Const. of Check-Dam on Babana D/C near Dhudhua.	Kendrapada	Marshagha	Mahakalada						15.00	2015-16	13.28	9.41	9.41	Work is in progress
8	Const. of Check-Dam on Madhapur D/C at Karimula	Jagatsinghpur	Jagatsinghpur	Jagatsinghpur						8.00	2015-16	7.02	4.74	4.74	Work is in progress
9	Const. of Check-Dam on Gahagapata D/C near Mirjapur	Kendrapada	Garadpur	Patakura						8.85	2015-16	9.27	6.52	6.52	Work is in progress
10	Construction of Check-Dam over Singhal D/C at Kothamula	Cuttack	Cuttack Sadar	Cuttack Sadar						36.00	2015-16	38.44	24.97	24.97	Work is in progress
11	Construction of Check-Dam over Malia D/C near Nayak Sahi.	Cuttack	Cuttack Sadar	Cuttack Sadar						25.00	2015-16	21.46	19.28	19.28	Work is in progress

12	Construction of Check-Dam over Jaripada Patasundarpur D/C at Kusurkuda	Cuttack	Cuttack Sadar	Cuttack Sadar					20.00	2015-16	16.04	15.66	15.66	Work Completed
13	Construction of Check-Dam over Sainda-Mahura D/C at Chaunrapada.	Cuttack	Cuttack Sadar	Cuttack Sadar					20.00	2015-16	16.53	16.17	16.17	Work Completed
14	Construction of Check-Dam over Kaligiri Nalla near U/S of. R.D. Bridge	Cuttack	Banki	Banki					41.85	2015-16	45.40		35.14	Work is in progress
15	Construction of Check-Dam over Junia Nalla D/C u/s of Kantakai Setu.	Cuttack	Banki	Banki					25.00	2015-16	25.91		18.30	Work is in progress
16	Construction of Check-Dam over Khuntabilla D/C near Kajutota	Cuttack	Banki	Banki					25.00	2015-16	20.21		18.11	Work completed final bill to be paid
17	Construction of Check-Dam over Huluhula D/C near Govindpur R.D. Bridge	Cuttack	Banki	Banki					30.00	2015-16	24.76	19.15	19.15	Work is in progress
18	Construction of Check-Dam over Pahala to Prachi D/C at Dhamilo	Cuttack	Barang	Niali					15.00	2015-16	16.20	16.18	16.18	Work completed
19	Construction of Check-Dam over Pahala to Prachi D/C at Kotakana	Cuttack	Barang	Niali					20.00	2015-16	16.37	12.55	12.55	Work is in progress
20	Construction of Check-Dam over Dhaniarupa Rahura D/C near village Kokolo	Cuttack	Cuttack Sadar	Cuttack Sadar					18.00	2015-16	16.69	16.32	16.32	Work completed
21	Construction of Check-Dam over Sainda Mahura D/C near North- Usuma.	Cuttack	Barang	Niali					18.00	2015-16	16.70	16.65	16.65	Work completed
22	Construction of Check-Dam over Dhaniarupa Rahura D/C near Banabhoi Sahi.	Cuttack	Barang	Niali					18.00	2015-16	17.02	8.28	16.96	Work completed

23	Construction of Check-Dam over Dhaniarupa Rahura D/C near village Jagiri.	Cuttack	Kantapada	Niali	6.00	2.00	1:4000	16.00	19.00	2015-16	19.01	9.51	18.99	Work completed
24	Construction of Check-Dam at Tigiria on Dhaurangiapata D/C	Kendrapada	Garadpur	Patakura					6.00	2015-16	6.90	5.34	5.34	Work is in progress
25	Construction of Check-Dam near Marjida on Ashrukhala D/C	Jagatsinghpur	Tirtol	Paradeep					15.00	2015-16	13.16	9.15	9.15	Work is in progress
26	Construction of Check-Dam near Khursia on Ashrukhala D/C	Kendrapada	Mahakalapaada	Mahakalapaada					30.00	2015-16	38.15		0.00	Work is in progress
27	Construction of Check-Dam near Biswanath Temple on Gobari D/C	Jagatsinghpur	Jagatsinghpur	Jagatsinghpur					13.00	2015-16	12.21	10.26	10.26	Work is in progress
28	Construction of Check-Dam near Mathasahi at Gandhana on Gobari D/C	Jagatsinghpur	Jagatsinghpur	Jagatsinghpur					13.00	2015-16	11.67	10.15	10.15	Work is in progress
29	Construction of Check-Dam at Pubapada on Brudhanadi D/C	Jagatsinghpur	Tirtol	Tirtol					10.00	2015-16	10.57		0.00	Work is in progress
30	Construction of Check-Dam at Salikanta on Nagaripada D/C	Kendrapada	Garadpur	Patakura					9.00	2015-16	9.47	6.56	6.56	Work is in progress
31	Construction of Check-Dam at Sikala over Ashrukhala D/C	Kendrapada	Garadpur	Patakura					14.00	2015-16	11.05	7.51	7.51	Work is in progress
32	Construction of Check-Dam at Kiada over Kantamunhi to Dahanikhia D/C	Jagatsinghpur	Erasama	Erasama-Balikuda					18.00	2015-16	11.66	11.6	11.60	Work is in progress
33	Construction of Check-Dam at Mundida over Kantapada- Sundarkani D/C	Jagatsinghpur	Erasama	Erasama-Balikuda					15.00	2015-16	13.38	13.34	13.34	Work completed
34	Construction of Check-Dam at Telgunia over Telgunia D/C	Jagatsinghpur	Erasama G.P- Japa	Erasama-Balikuda					25.00	2015-16	19.02		0.00	Work is in progress
35	Construction of Check-Dam at Chakulia Potaka over Singipur-Potaka D/C	Jagatsinghpur	Erasama G.P- Japa	Erasama-Balikuda					13.00	2015-16	11.54	11.51	11.51	Work completed

36	Construction of Check-Dam at Nachhipur over Nachhipur-Guruguria D/C	Jagatsinghpur	Erasama G.P- Japa	Erasama-Balikuda					13.00	2015-16	11.80	6.36	11.79	Work is in progress
37	Construction of Check-Dam at Golagadia Muhana on Singarpur-Harippa D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					13.00	2015-16	11.43	5.99	11.35	Work completed
38	Construction of Check-Dam on Ashia to Sankha D/C near village Garia.	Jagatsinghpur	Erasama	Erasama-Balikuda					15.00	2015-16	13.43	13.39	13.39	Work completed
39	Construction of Check-Dam at Basantapur on Singarpur Harippa D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					13.00	2015-16	13.09	8.01	8.01	Work is in progress
40	Construction of Check-Dam at Junaghari on Sahanga to Khatikolada D/C	Jagatsinghpur	Erasama Goda-Biswanathpur	Erasama-Balikuda					15.00	2015-16	13.34	13.17	13.17	Work is in progress
41	Construction of Check-Dam at Kania on Nagpur D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					15.00	2015-16	13.37	13.33	13.33	Work completed
42	Construction of Check-Dam at Phaliabandha over Brudhanadi D/C	Jagatsinghpur	Erasama	Erasama-Balikuda					11.00	2015-16	8.47	9.05	9.05	Work completed
43	Construction of Check-Dam at Sahanga Bridge site on Baunsadiha D/C	Jagatsinghpur	Erasama G.P- Japa	Erasama-Balikuda					24.00	2015-16	18.18	18.09	18.09	Work is in progress
44	Construction of Check-Dam on Sova D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					13.00	2015-16	12.98		0.00	Work is in progress
45	Construction of Check-Dam at Oradanga linking to Alaka D/C	Jagatsinghpur	Balikuda G.P- Titira	Erasama-Balikuda					13.00	2015-16	11.41	11.34	11.34	Work completed
46	Construction of Check-Dam at Jalapada on Drain Kanteinali D/C	Jagatsinghpur	Kujanga G.P- Bagoi	Paradeep					13.00	2015-16	11.77	11.71	11.71	Work completed
47	Construction of Check-Dam at Gaudabandha on Gaudabandha Nalla link to Tihudi Rahane D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					14.00	2015-16	14.85		0.00	Work is in progress

48	Construction of Check-Dam at Biswanathpur on Goda G.P. on link drain to Alaka D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					13.50	2015-16	11.97	11.97	11.97	Work completed
49	Construction of Check-Dam at Basanta over Tihudi Rahane D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					16.00	2015-16	18.14	18.09	18.09	Work completed
50	Construction of Check-Dam at Samntrapur Dhoba Sasan link drain to Tihudi Rahane D/C	Jagatsinghpur	Balikuda	Erasama-Balikuda					15.00	2015-16	10.32	10.25	10.25	Work completed
51	Check-Dam over Adaspur D/C near village Bansahi.	Cuttack	Niali	Niali					10.00	2015-16	17.59		11.83	Work is in progress
52	Construction of Check-Dam over Baramula Link drain of Adaspur D/C	Cuttack	Niali	Niali					20.00	2015-16	19.66		0.00	Work is in progress
53	Const. of Check-Dam on Kerilokutilo D/C near Nadiadiha	Kendrapara	Garadpur	Patakura					7.00	2015-16	6.84		0.00	Work is in progress
54	Const. of Check-Dam cum Foot Bridge over Badamalai D/C near Badamulai	Cuttack	Kantapada	Niali					30.00	2015-16	25.35		0.00	Work is in progress
55	Const. of Check-Dam near Belagachhia D/C near Puri main Canal.	Cuttack	Baranga	Banki					17.00	2015-16	17.52	17.51	17.51	Work Completed
56	Const. of Check-Dam Huluhula D/C near village Dimirikhia	Cuttack	Banki	Banki					30.00	2015-16	24.64	19.81	19.81	Work is in progress
57	Const. of Check-Dam over Baiginia Nalla D/C	Cuttack	Banki	Banki					25.00	2015-16	18.92	13.44	13.44	Work is in progress
58	Const. of Check-Dam over Gatiroutpatna D/C near village Patharmundai.	Cuttack	Cuttack Sadar	Cuttack Sadar					26.00	2015-16	22.71	9.95	20.93	Work is in progress
59	Const. of Check-Dam over Fulabadi D/C.	Cuttack	Banki	Banki					20.00	2015-16	18.90	13.45	13.45	Work is in progress

60	Const. of Check-Dam over Jhaja D/C near village Jhaja.	Cuttack	Badamba	Badamba					20.00	2015-16	18.10	18.10	18.10	Work is in progress
61	Const. of Check-Dam over Chatara link drain D/C near village Janisahi.	Cuttack	Badamba	Badamba					18.00	2015-16	16.52	10.53	10.53	Work is in progress
62	Const. of Check-Dam over Hatimara link drain D/C near village Hatimara.	Cuttack	Banki	Banki					19.00	2015-16	17.08		15.75	Work completed final bill to be paid
63	Const. of Check-Dam over Malia D/C near village Dahigaon.	Cuttack	Cuttack Sadar	Cuttack Sadar					25.00	2015-16	23.19	4.66	14.97	Work is in progress
64	Const. of Check-Dam over Kadalighai D/C near Badasankha of village Badamulai.	Cuttack	Kantapada	Niali					25.00	2015-16	25.35	22.36	22.36	Work is in progress
65	Const. of Check-Dam over Baramula link drain.	Cuttack	Banki	Banki					20.00	2015-16	19.67		13.51	Work completed final bill to be paid
66	Const. of Check-Dam at Bedari on Jamugachha Mahara D/C								8.20	2015-16	8.41	5.42	5.42	Work is in progress
67	Const. of Check-Dam at Beruhan on Dandiajori D/C	Kendrapara	Marshagha i	Mahakala pada					10.00	2015-16	9.45		0.00	Work is in progress
68	Imp. to WHS near Panchamaniabandha over Gandhanadi D/C	Cuttack	Tigiria	Athagarah					85.00	2015-16	84.54	0.17	31.49	Work is in progress
69	Const. of Check-Dam at Bandhakatia on Bandhakatia D/C								9.00	2015-16	9.26		0.00	Work is in progress
	Total											650.35		

NEW WORKS FOR THE YEAR 2016-17													
1	Check-Dam over Rananadi D/C near village Rautrapur	Cuttack	Banki	Banki					40.00	2016-17			0.00
2	Check-Dam over Rananadi D/C near village Tulasipur	Cuttack	Banki	Banki					40.00	2016-17			0.00
3	Check-Dam over Sainda Mahura D/C near village Govilo.	Cuttack	Baranga	Cuttack-Sadar				15.00	10.00	2016-17			0.00
4	Construction of Check-Dam at Arilo on Ashrukhal D/C.	Jagatsinghpur	Tirtol	Paradeep				30.00	19.00	2016-17			0.00
5	Construction of Check-Dam over Jaripada-Badapatsundarpur D/C near Gobachhanda Melana Padia	Cuttack	Kantapada	Niali					18.00	2016-17			0.00
6	Const. of Check-Dam on Gahagapat D/C near Bhadakamala.	Kendrapada	Garadpur	Patakura					10.00	2016-17			0.00
7	Const. of Check-Dam on Madhusudanpur D/C near Godhimathha	Jagatsinghpur	Jagatsinghpur	Jagatsinghpur					9.00	2016-17			0.00
8	Const. of Check-Dam near Sahanianta village on Sahanianta D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					8.50	2016-17			0.00
9	Const. of Check-Dam at Kamapada on Link Drain of Hansua to Alaka D/C	Jagatsinghpur	Erasama	Erasama-Balikuda					10.50	2016-17			0.00
10	Const. of Check-Dam cum Foot Bridge over Kabula D/C near Ostia	Cuttack	Banki	Banki					40.00	2016-17			0.00
11	Construction of Check-Dam over Kaligiri Nalla near village Manitri	Cuttack	Banki	Banki					35.00	2016-17			0.00
12	Construction of Check-Dam at Ashram Balikuda on Karanja D/C.	Kendrapada	Marshaghai	Mahakalpada					10.00	2016-17			0.00

13	Construction of Check-Dam near village Bangalpur from Bangari Bamara D/C	Kendrapada	Garadpur	Patakura					30.00	2016-17			0.00	
14	Construction of Check-Dam at Daluani on Mantei D/C.	Kendrapara	Garadpur	Patakura					10.00	2016-17			0.00	
15	Construction of Check-Dam at Padmapur on Mantei D/C.	Kendrapara	Garadpur	Patakura					10.00	2016-17			0.00	
16	Check-Dam at Birijanga on Ashrukhala D/C	Kendrapara	Garadpur	Patakura					9.00	2016-17			0.00	
17	Check-Dam at Saralpur on link drain of Hayatpur D/C	Jagatsinghpur	Tirtol	Tirtol					8.00	2016-17			0.00	
18	Construction of Guard Wall near Check-Dam at Sankhamari over Siaria D/C	Cuttack	Badamba	Badamba					4.00	2016-17			0.00	
19	Const. of Check-Dam on Gahagapata D/C near Mirjapur	Kendrapara	Garadpur	Patakura					8.85	2016-17			0.00	
20	Const. of Check-Dam at Kamapada on Link Drain of Hansua to Alaka D/C	Jagatsinghpur	Erasama	Erasama-Balikuda					10.50	2016-17			0.00	
21	Const. of Check-Dam at Goudabandha D/C link drain of Tihudi Rahane D/C near Goudabandha.	Jagatsinghpur	Balikuda	Erasama-Balikuda					11.50	2016-17	14.86	5.85	5.85	
22	Const. of Check-Dam at Kantapada village over Prachi D/C	Cuttack	Niali	Niali					24.00	2016-17			0.00	
23	Const. of Check-Dam cum Foot Bridge over Kabula D/C near Ostia	Cuttack	Banki	Banki					35.00	2016-17			0.00	
24	Const. of Check-Dam over Jhinkanali D/C near village Talabasta.	Cuttack	Banki	Banki					26.00	2016-17			0.00	
25	Const. of Check-Dam over Domuhin Nalla near village Rautrapur.	Cuttack	Banki	Banki					22.00	2016-17			0.00	

26	Const. of Check-Dam over Siaria D/C near village Hatimara	Cuttack	Badamba	Badamba					30.00	2016-17			0.00	
27	Const. of Check-Dam over Ratapata D/C near village Solamana	Cuttack	Banki	Banki					20.00	2016-17		1.84	1.84	
28	Const. of Check-Dam over Malia D/C near Basantakundal	Cuttack	Cuttack Sadar	Cuttack Sadar					25.00	2016-17			0.00	
29	Const. of Check-Dam over link drain of Malia D/C near village Govindpur-Routrapur.	Cuttack	Cuttack Sadar	Cuttack Sadar					20.00	2016-17			0.00	
30	Const. of Check-Dam over Nimeisapur D/C near Kandarpur.	Cuttack	Cuttack Sadar	Cuttack Sadar					20.00	2016-17			0.00	
31	Const. of Check-Dam over Deopur D/C near Malicksahi.	Cuttack	Cuttack Sadar	Cuttack Sadar					20.00	2016-17			0.00	
32	Const. of Check-Dam over Gatiroutpatna D/C.	Cuttack	Cuttack Sadar	Cuttack Sadar					20.00	2016-17			0.00	
33	Const. of Check-Dam over Kabula D/C.	Cuttack	Banki	Banki					30.00	2016-17			0.00	
34	Const. of Check-Dam over Ratapata D/C.	Cuttack	Banki	Banki					20.00	2016-17			0.00	
35	Const. of Check-Dam over Ostia D/C.	Cuttack	Banki	Banki					15.00	2016-17			0.00	
36	Const. of Check-Dam over Jaripada-Badapatasundarpur D/C.	Cuttack	Cuttack Sadar	Cuttack Sadar					30.00	2016-17			0.00	
37	Const. of Check-Dam over Singhal D/C near Nuasahi.	Cuttack	Cuttack Sadar	Cuttack Sadar					30.00	2016-17			0.00	

38	Construction of Check-Dam at Kochilabadi on Telegunia D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					25.00	2016-17			0.00	
39	Construction of Check-Dam at Pateli (Chandraghati) on Hajipur link drain.	Jagatsinghpur	Erasama	Erasama-Balikuda					25.50	2016-17			0.00	
40	Construction of Check-Dam at Gopalpur Bharsola on Kantapada D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					35.00	2016-17			0.00	
41	Construction of Check-Dam at Gainthaghat on Gainthaghat D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					25.00	2016-17			0.00	
42	Construction of Check-Dam at Singarsahi Bachhapur on Tanra-Pokhariapada D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					34.00	2016-17			0.00	
43	Construction of Check-Dam at Bhajakhia on Kajalapatia D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					35.50	2016-17			0.00	
44	Construction of Check-Dam at Badagadia Guamunda D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					41.00	2016-17			0.00	
45	Construction of Check-Dam at Chandapur on Basulei D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					39.00	2016-17			0.00	
46	Construction of Check-Dam at Ordailo on Ordailo Badabelari D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					38.00	2016-17			0.00	
47	Construction of Check-Dam at Sankhari on Sankhari D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					41.00	2016-17			0.00	
48	Construction of Check-Dam at Kendurisala on Kantapada Sundarkani D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					34.00	2016-17			0.00	
49	Construction of Check-Dam at Kaliakana Bridge on Kaliakana D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					34.00	2016-17			0.00	

50	Construction of Check-Dam at Sunadiha near Bhakti Maiti house D/C.	Jagatsinghpur	Erasama	Erasama-Balikuda					25.00	2016-17			0.00	
51	Construction of Check-Dam over Baluranali D/C near village Telaghadi of Dabar G.P.	Jagatsinghpur	Naugaon	Jagatsinghpur					30.00	2016-17			0.00	
52	Construction of Check-Dam at Jagannathpur Oranda over Tihudi Rahane D/C.	Jagatsinghpur	Balikuda	Erasama-Balikuda					32.00	2016-17			0.00	
53	Construction of Check-Dam at Chandradhwaja Pur near Garej over link drain of Brudhanadi D/C.	Jagatsinghpur	Kujanga	Paradeep					28.00	2016-17			0.00	
54	Construction of Check-Dam at Baramapur over Thakurkandajore.	Jagatsinghpur	Balikuda	Erasama-Balikuda					30.00	2016-17			0.00	
55	Construction of Check-Dam at Sunadia on Balitutha D/C.	Jagatsinghpur	Kujanga	Paradeep					32.00	2016-17			0.00	
56	Construction of Check-Dam at Gouripada over Paramanandapur Nabadia D/C.	Jagatsinghpur	Kujanga	Paradeep					22.00	2016-17			0.00	
	Total								2,329.00	4330.54		2,811.76	658.04	2,710.68

RIDF WORKS LIST FOR THE YEAR 2016-17

Annexure-III

(Rupees In Lakhs)

Sl. No.	Name of the Scheme / Project	Expenditure upto 31.03.2016	Expenditure during 2016-17			Remarks
			Upto last month	During this month March	Cumulative Expenditure upto March2017	
{1}	{2}	{3}	{4}	{5}	{6}	{7}
{RIDF-XVI}						
1	Improvement Prachi Drainage System.	1085.45	61.68	27.01	88.69	Work is in progress
2	Improvement to Devi-Taunla Drainage System from RD 00 KM. to 25.00 Km.	920.33	0.00	0.00	0.00	Work completed.
3	Improvement to Gobari Drainage System.	499.76	0.00	0.00	0.00	Work completed.
4	Improvement to Brudhanadi Drainage System from RD 00 Km. to 26.64 Km.	1347.48	0.00	0.00	0.00	Work completed.
5	Improvement to Rananadi Drainage System.	450.67	0.00	0.00	0.00	Work is in Progress.
6	Improvement to Alaka Drainage System.	1147.45	0.00	0.00	0.00	Work completed, final bill to be passed
7	Improvement to Telejore & Devi-Kandal Drainage System.	970.64	0.00	0.00	0.00	Work completed.
8	Improvement to Hansua Drainage System from RD 40.76 Km. to 57.54 Km.	1086.10	14.72	0.00	14.72	Work completed, final bill to be passed
9	Improvement to Adaspur Nalla Drainage System.	459.80	88.05	5.08	93.13	Work is in Progress.
10	Improvement to Sukapaika Right form RD 00 Km. to 27.50 Km.	431.82	0.00	0.00	0.00	Work Completed.
11	Improvement to Chhatisapata Drainage System.	723.85	0.00	0.00	0.00	Work is in Progress
12	Improvement to Dahikhai Drainage Cut.	0.97	0.00	0.00	0.00	Work Completed.
	Total	9124.32	164.45	32.09	196.54	

DRAINAGE DIVISION, CUTTACK CRITICAL WORK LIST

1	Construction of Box type Foot Bridge over Godadhua Nalla near Sithalo.	7.00	Cuttack	
2	Construction of Box type Foot Bridge over Jaripada Badapatasundarpur D/C near village Usuma.	7.00	Cuttack	
3	Construction of Box type Foot Bridge over Sainda- Mahura D/C near village Bainlo.	5.00	Cuttack	
4	Improvement of right side Bank of Telejore near village Chheda.	7.00	Cuttack	
5	Construction of Guard wall near Badabruti.	4.00	Cuttack	
6	Construction of Hume Pipe Culvert over Sanapatasundarpur link drain.	4.00	Cuttack	
7	Construction of Box type Foot Bridge over Jharpada Bairoi D/C near village Bramhanasailo.	6.00	Cuttack	
8	Slope protection near Suanlo Sluice of left side Godadhua Nalla near village Suanlo.	6.00	Cuttack	
9	Construction of Foot Bridge over Gholapur Ratagada D/C at Nuabandha.	10.00	Cuttack	
10	Construction of Foot Bridge over Gatroutpatna D/C near Pradhan Sahi	12.00	Cuttack	
11	Leading Channel of Sapua D/C near Dahisara village.	10.00	Cuttack	
12	Construction of V.R. Bridge at Meghapat over link drain of Sapua D/C	8.00	Cuttack	
13	Construction of V.R. Bridge near Adhanga on Sompur Tatalapada D/C.	12.00	Cuttack	

14	Construction of Foot Bridge on Hantapada D/C near village Hantapada	10.00	Kendrapada	
15	Construction of Foot Bridge on Brudhanadi D/C near village Baripada.	12.00	Jagatsinghpur	
16	Construction of Foot Bridge on Sundarkani D/C near village Govindpur.	10.00	Jagatsinghpur	
17	Construction of Foot Bridge on Hansua D/C near village Birata-Kataka.	10.00	Jagatsinghpur	
18	Construction of Pile Foot Bridge on Hansua D/C near village Santol.	20.00	Jagatsinghpur	
19	Construction of Pile Foot Bridge on Ordailo- Badabelari D/C near village Ordailo.	10.00	Jagatsinghpur	
20	Construction of Pile Foot Bridge on Chudakhia to Ekagharia D/C near village Kimilo (Balía).	10.00	Jagatsinghpur	
21	Construction of Pile Foot Bridge on Sahadabedi D/C near village Sahadabedi (Bangalipada)	10.00	Jagatsinghpur	
	Total	190.00		

Executive Engineer
Drainage Division, Cuttack