

ANNUAL REPORT
2017-18

MINOR IRRIGATION (FLOW)

ANNUAL REPORT 2017-18 (MINOR IRRIGATION, FLOW)

Minor Irrigation (Flow) Wing of Water Resources Department takes care of construction and maintenance of irrigation projects having ayacut between 40 Ha to 2000 Ha. Construction of Minor Irrigation Projects(MIPs) are popular and demanding, due to its low gestation period, adaptability to all region of the State, early irrigation potential creation, rare rehabilitation & resettlement issue, less investment, low cost per Ha, easy operation & maintenance, and local people's aspiration & involvement in Participatory Irrigation Management (PIM). Minor Irrigation Projects are meant for protective irrigation which is highly sought during water scarcity period. It supplements the rainfall and are mostly classified under Class-III/ Class-IV irrigation, with depth of irrigation supply from 460mm (18") to 230mm (9").

The ultimate irrigation facility that can be created through M.I. (Flow) has been assessed to be 9.70 lakh hectares. During 2017-18 additional irrigation potential to the tune of 40709 Ha has been created (Annexure-I). Total irrigation potential of 685,166 Ha from MI (flow) has been created by end of March 2018 (Annexure-II).

The abstract of MIPs as on 31.03.2015 is given in the Table - 1 below.

Status of MIPS as on 31.03.2015 Table – 1

Sl. No.	Category	No. of MIPS
1	Completed & Operational	2461
2.	Partly Derelict	713
3.	Completely Derelict	321
4.	Renovation under progress	276
5.	On-going	361
6.	Technically Sanctioned	20
	Total =	4152

65 projects under State Plan and 25 projects from RIDF XV-XX tranche have been completed by March2018. The budget and utilization of funds for the FY is enclosed in Annexure-III.

1. Mukshyamantri Adibandha Tiari Yojana (MATY)

(a) Construction of check dams under MATY

State Government launched the scheme for construction of check dams in village streams during 2010-11 which is named as Mukshyamantri Adibandha Tiari Yojana (MATY) in the year 2017-18. The objective is to conserve water at the end of monsoon for drinking purpose, ground water recharge and incidental irrigation. Preference has been given to blocks having less than 35% irrigation coverage, areas where farmers are using traditional irrigation by constructing temporary cross bunds on streams and where farmers are willing to take up operation & maintenance of the project. By end of March 2018, 12023 Check Dams have been completed to provide Supplementary Irrigation to 123302 Ha and construction of 1631 check dams are in progress. District-wise status of Check Dams is enclosed.

There was a programme to construct 4000 Check Dams during 2017-18, out of which 2465 no of Check Dams have been completed. A sum of Rs.729.81 crore has been provided in the budget of 2017-18 and Rs. 729.66 crore have been spent and facility to provide Supplementary Irrigation to 38835 Ha has been created during 2017-18.

There is a programme to construct 2000 Check Dams during 2018-19. A sum of Rs.250.00 crore has been provided in the budget with plan for creation of Supplementary Irrigation facility to 8,000 Ha of ayacut.

(b) Improvement of check dams for flow irrigation under MATY.

During 1st phase construction of check dam, the main objective was to recharge ground water, conserve water at the end of monsoon for drinking purpose and provision for incidental irrigation. At that time it was decided that most of the water will be retained only through providing shutters or planks or through sand bags inside the piers with height of about 1.5 mtr. The crest of the check dams were at the ground level to allow free flow of water during flood time.

During 2nd phase construction it was decided to retain water by raising crest level up to about 0.6 mtr height. Most of the check dams have been constructed following these guidelines.

Now it is decided to modify the existing check dams constructed up to 2nd phase to make them flow enabled, wherever feasible, and provide flow irrigation to ayacut. An amount of Rs. 5.00 crore has been allotted during the year 2017-18 for modification of about 132 check dams identified in the 1st phase and Rs.4.65 crore has been spent during 2017-18. Out of 132 Check Dams identified, work in 54 Check dams have been completed and 78 are under progress.

During 2018-19 an amount Rs. 50.00 crore have been provided for modification of around 682 check dams to enable assured flow irrigation to about 5,000 ha. of ayacut. District-wise abstract of the Check dams improved during 2017-18 is enclosed.

2. Rural Infrastructure Development Fund (RIDF):

45 MIPS have been taken up under RIDF tranche XV to XX to create irrigation potential of 6083 Ha. 25 projects have been completed and irrigation potential of 3495 Ha have been created by March 2018.

During 2017-18 Rs 2.83 crore has been spent out of budget provision of Rs 2.99 crore and 276 Ha of ayacut have been created.

An outlay of Rs 5.00 crore has been allotted during the year 2018-19 with a target to complete 8 no of MIPS from (Tranche XVII-XX) to create 1470 Ha of ayacut.

3. Canal Lining and System Rehabilitation Programme (CLSRP):

Government in DoWR has decided for cement concrete lining of canals with repair of canal structures during 2013-14 to improve conservation of water by reducing conveyance losses, increase water use efficiency of canal system and thereby assuring irrigation to the design ayacut of the MIPS. 48 MIPS were cleared through TAC for Lining of canals and system rehabilitation. An amount of Rs.186.35 crore has been spent by 3/2018 and lining works in 33 MIPS have been completed. Lining works in 14 projects are under progress and 1 project dropped. Total 377.748 Kms canals have been lined out of an estimated length of 421.24 Km. Expenditure of

Rs. 58.625 crore has been made out of budget provision of Rs. 70.00 crore and 125.27 KM. canal length have been lined during the year 2017-18.

There is a budget provision of Rs.5.00 crore to complete the balance work during 2018-19.The list of CLSRP projects is enclosed.

4. Drainage Improvement Programme (DIP):

Department of Water Resources has decided to clear the flooding due to congestion of natural drains passing through the Urban Local Bodies (ULBs) by allowing smooth passage of storm water in the drains. Drainage Improvement Programme (DIP) was launched during 12th plan period for decongestion of natural urban drains with construction of appropriate structural measures.

36 no. of projects in 16 ULBs have been taken under the scheme in 12 Districts out of which 22 projects have been completed and 8 projects are under progress.

An outlay of Rs. 16.70 crore have been provided in the budget 2017-18 and Rs.14.936 crore have been spent during 2017-18.

There is a budget provision of Rs.15.00 crore during 2018-19 for completion of remaining projects of the scheme.

The list of DIP projects is enclosed.

5. Dam Rehabilitation and Improvement Project (DRIP).

The scheme was launched during 2015-16 for Rehabilitation and Improvement of large dams. An amount of Rs.10.00 crore have been provided for the year 2017-18 to complete improvement works in 6 ongoing MIPs. Out of which three projects have been completed and Rs.10.12 crore have been spent during 2017-18.

Funds requirement to complete the remaining works will be provided by EIC (WR) during 2018-19.

The list of DRIP projects is enclosed.

6. Completion of Incomplete Projects from closed RIDF & AIBP Schemes:

213 MIPs taken up under RIDF and AIBP Schemes could not be completed during the scheme period due to delay in Land Acquisition and Forest Clearance. In the mean time, RIDF & AIBP funding for the Project have been closed. Hence it was decided to complete the Projects through State funding.

By end of March-2018, 65 no. of MIPs have been completed with creation of 21,805 hectare of ayacut.

An outlay of Rs. 23.00 crore has been provided during 2017-18 for this work, and Rs.20.15 Crore have been spent during 2017-18. There is a budget provision of Rs.10.00 crore during 2018-19 with a target to complete 20 MIPs and to create additional irrigation potential of 1500 hectares.

The list of incomplete projects is enclosed.

7. Pradhan Mantri Krishi Sinchayee Yojana (PMKSY)

PMKSY was launched by MoWR, Govt. of India to ensure access to some means of protective irrigation to all agricultural farms in the country. The subcomponent "Har Khet Ko Pani" (HKKP) aims at enhancing the physical access of water on the farm and expand cultivable area under assured irrigation. 103 MIPs in 8 KBK districts of Odisha for revival of 5151ha. of ayacut with a project cost of Rs. 87.50 crore have been approved by MoWR. Out of 103 MIPs, work in 74 nos. are under progress, 20 nos. work are under tender process and balance 9 nos. are under estimate preparation stage. Budget provision of Rs. 10.00 crore was made in 2017-18, and Rs.8.76 Crore has been spent during 2017-18. The revival work will be completed in 2018-19 for which budget provision of Rs.77.50 crores have been made in 2018-19.

8. Dam Protection & Improvement Works (DPIW)

To improve operation efficiency of the Projects, and full utilization of design Irrigation potential Govt. have decided for structural completion of all the MIPs since most of the MIPs have been constructed more than 50 years ago. Some MIPs have also been transferred from the PR Department which are in damaged condition. The embankments, H/R works in many MIPs have been damaged due to lack of periodical maintenance for which water retaining capacity of MIPs have been reduced, head regulators are unable to discharge water to the canal system efficiently and surplus escapes have become vulnerable during flood. Hence it has been decided to repair/ renovate all defects in the head works and make all the existing MIPs structurally complete and enable them to supply irrigation to the tail end within 3 years time period in phased manner. Expenditure of Rs.43.19 Crore has been made out of budget provision of Rs. 52.00 Crore, 499 Nos. of MIPS have been

sanctioned under this scheme during 2017-18 and 87 no of MIPs are completed. Work in 397 MIPs are under progress and 15 MIPs are under Tender Process by end of March 2018.

An outlay of Rs. 70.00 crore has been provided under the scheme for the year 2018-19.

Further, 398 MIPs with the estimated cost of Rs. 83.47 crore have been taken up under this scheme.

9. MIPs under State Plan (MIPSP)

As stated above most of the MIPs have been constructed more than 50 years ago and existing canal systems are silted up, many structures in the canal system are also damaged for which the project is unable to supply irrigation at its full capacity to tail end of the canal system.

Further, some MIPs have been transferred from the PR Department which are in damaged condition, not able to supply irrigation at all or partially enabled to supply water at best.

Hence it has been decided for structural completion of the canals of all the existing MIPs within 3 years to achieve the full design ayacut. Structures in the D/S will be repaired/ restored and lining of canal will be done in vulnerable zones for smooth supply of water to tail end. Allotment of Rs.45.00 crores had been provided during 2017-18 and Rs.30.947 crore had been spent. Under MIPSP Scheme 375 MIPs have been sanctioned during the year 2017-18. Out of 375 MIPs work in 73 no of MIPs have been completed and 293 nos are under progress and 9 MIPs are under Tender Process by March 2018

22 no. of MIPs have been structurally completed under DPIW & MIPSP schemes to supply water to the tail end of canals catering to 5419 ha. of ayacut in the year 2017-18.

An outlay of Rs. 70.00 crore has been provided for the year 2018-19.

Further, 382 No of MIPs have been sanctioned with an estimated cost of Rs. 111.17 Crore for the year 2018-19 under this scheme.

10. Nabakrushna Choudhury Secha Unayana Yojana (ERM)

This is a new scheme implemented during the year 2017-18. Many MIPs are quite old and operating below their design capacity. Around 30% of the Irrigation Potential created could not be utilized due to damage and siltation of distribution system. Hence Extension Renovation and Modernization (ERM) scheme will bridge the gap between potential created and utilized to a large extent. The main objective is to improve operation and efficiency of MIPs and full utilization of design irrigation potential.

284 Nos of MIPs have been selected under this scheme with an estimated cost of Rs. 69.816 Crore to revive 25236 Ha. ayacut.

An outlay of Rs 43.00 Crore was allotted during the year 2017-18. A sum of Rs. 38.55 has been spent, 74 Nos of MIPs have been completed and 5057 Ha. ayacut revived during 2017-18. District wise allotment & expenditure is enclosed.

An allotment of Rs. 29.00 Crore has been sanctioned to complete the balance 210 Nos of works and to revive 20179 Ha ayacut during the year 2018-19.

11. IMPROVEMENTS TO TANKS AND MIPs

It is a new scheme. The main objective of the scheme is to revive the lost ayacut by restoring the irrigation system to its designed capacity, to increase the storage capacity by de-silting of reservoir, strengthening of tank embankments, restoration of head regulator and surplus escape etc.

An allotment of Rs. 30.00 Crore has been provided during the year 2018-19 under this scheme.

12. Irrigation Potential:

Target of 31,540 ha irrigation potential (new) and revival of 20,000 ha ayacut was fixed for the year 2017-18. Against which 40,709 ha new ayacut has been created and 23,910 ha of ayacut have been revived during the year 2017-18.

Target of creation of 12,379 ha new and revival of 77,100 ha ayacut has been fixed for the year 2018-19.

13. Status of Pani Panchayat

2079 no. of Pani Panchayats have been formed covering 2,79,623,23 ha of ayacut and also same has been handed over to Pani Panchayats by end of March 2018. The District-wise status of Pani Panchayats is enclosed.

IRRIGATION POTENTIAL CREATED DURING 2017-18 (Status as on 31.3.2018)

Potential in ha.

Sl. No.	Description	Minor (Flow)		Minor (lift)				Total	
				OLIC		OAIC			
		New Creation	Restoration	New Creation	Restoration	New Creation	Restoration	New Creation	Restoration
1	2	5	6	7	8	9	10	11	12
Schemes of DOWR									
1	RIDF	276	80	-	-	-	-	276	80
2	Incomplete RIDF/AIBP projects (State Plan)	1,598	562	-	-	-	-	1,598	562
	Sub-Total	1,874	642	-	-	-	-	1,874	642
Potential created through funds received from other Departments / Organisation									
3	Others: -								
	i) BRGF	-	8	-	-	-	-	-	8
	ii) Critical	-	8,078	-	-	-	-	-	8,078
	iii) CLSRP	-	1,555	-	-	-	-	-	1,555
	iv) RR & R	-	6,080	-	-	-	-	-	6,080
	v) Check Dam	38,626	-	-	-	-	-	38,626	-
	vi) OCTMP	-	4,906					-	4,906
	vii) State Plan	-	1,098	-	-	-	-	-	1,098
	viii) DIP		245					-	245
	IX) S/R		3					-	3
	X) Lost ayacut		782					-	782
	Xi) ERM		513					-	513
	Xii) Check Dams under SCA	209	-	-	-	-	-	209	-
	Sub-Total	38,835	23,268	-	-	-	-	38,835	23,268
	Total	40,709	23,910	-	-	-	-	40,709	23,910

**DISTRICTWISE CREATED IRRIGATION POTENTIAL
(MINOR IRRIGATION-FLOW)**

Sl.No	District	Cultivated Area ('000 ha.)	Irrigation Potential ('000 ha)	
			Minor Flow (ending 03/2018)	
			Khariff	Rabi
1	2	3	4	5
1	Angul	219.00	24.944	3.890
2	Balasore	244.00	18.264	3.706
3	Bargarh	345.00	37.975	3.724
4	Bhadrak	178.00	5.221	0.265
5	Boudh	89.00	17.145	1.202
6	Cuttack	177.00	23.638	4.280
7	Deogarh	72.00	6.322	0.442
8	Dhenkanal	193.00	31.612	6.023
9	Gajpati	80.00	29.063	2.799
10	Ganjam	395.00	127.470	8.207
11	Jagatsingpur	110.00	0	0
12	Jajpur	166.00	11.988	1.673
13	Jharsuguda	86.00	9.596	1.539
14	Kandhamal	134.00	12.756	3.895
15	Kendrapada	152.00	0.000	0.000
16	Keonjhar	302.00	39.067	5.982
17	Khurda	140.00	22.055	2.447
18	Mayurbhanj	441.00	36.788	6.111
19	Nayagarh	134.00	31.949	4.970
20	Puri	150.00	0.634	0.085
21	Sambalpur	194.00	25.640	2.906
22	Sundergarh	313.00	20.236	4.036
	Non-KBK	4314.00	532.363	68.181
23	Bolangir	338.00	24.157	3.232
24	Kalahandi	371.00	43.617	5.961
25	Koraput	302.00	11.968	1.921
26	Malkangiri	141.00	4.083	0.362
27	Nowrangpur	216.00	9.383	0.970
28	Nuapada	178.00	17.042	2.157
29	Rayagada	194.00	34.928	6.206
30	Sonepur	111.00	7.625	0.713
	KBK	1851.00	152.803	21.522
	ODISHA	6165.00	685.166	89.703

BUDGET AND UTILISATION AT A GLANCE
FINANCIAL YEAR 2017-18
Water Resources Department(Minor Irrigation-Flow)

(Rs in Lakh)

Sl.No.	Sector/Scheme	Budget Estimate(B.E.)		Revised Estimate(R.E.)		Expenditure incurred	
		Plan	C.S.P. (Central Share)	Plan	C.S.P. (Central Share)	Plan	C.S.P. (Central Share)
1	2		3		4		5
A.	Major & Medium Irrigation Sector						
i	Major Irrigation (Establishment including O&M)						
ii	Medium Irrigation (Establishment including O&M)						
iii	Externally Aided Project						
	(a) JBIC Assisted Projects						
	(b) Hydrology ProjectPh-II (Surface Water)						
	(c) Mahanadi Basin Development Plan						
iv	AIBP Assisted Projects						
v	NABARD Assisted Projects						
vi	Other State Plan Projects						
vii	Additional Central Assistance						
	Sub-Total	-	-	-	-	-	-
B.	WALMI						
C.	Minor Irrigation Sector						
1.	Rural infrastructure Development Fund	1,500.00		299.00		282.84	
2.	Odisha Integrated Irrigation Project for Climate Change Resilient Agriculture (OIIPCR)	4,500.00		4,500.00		-	
3.	Mukshyamantri Adibandha Tiari Yojana (MATY)	50,000.00		72,981.40		72,966.26	-
4.	Improvement to Check-Dams			500.00		465.34	-
5.	Canal Lining and System Rehabilitation Programme (CLSRP)	5,500.00		7,000.00		5,862.54	-
6.	Drainage Improvement Programme (DIP)	5,800.00		1,670.00		1,493.64	-
7.	Minor Irrigation Projects under State Plan (MIPSP)	1,000.00		4,500.03		3,094.70	
8.	Nabakrushna Choudhury Secha Unayana Yojana (ERM)	6,000.00		4,300.00		3,855.39	
9.	Completion of incomplete projects	9,000.00		2,300.00		2,015.33	-
10.	Land Acquisition Compensation	1,000.00		700.00		665.84	
11.	Completion of RR&R Projects	500.00		500.00		498.06	
12.	Dam Protection & Improvement Works (DPIW)	1,500.00		5,200.03		4,319.11	-
13.	Improvement to Tanks & MIPs	-		-		-	
14.	Flood restoration works	1,000.00		650.00		649.99	
15.	Buildings	200.00		200.00		140.27	
16.	Capacity Buildings for RIDF/Other Projects for Minor Irrigation, Flow	100.00		-		-	
17.	Survey & Investigation	100.00		100.00		84.02	
18.	Clearance of Liabilities	300.00		300.00		294.08	
19.	Payment of Decretal Dues	200.00		200.00		55.26	
20.	Assistance to WUA	30.00		30.00		-	
21.	Pradhan Mantri Krushi Sichai Yojana - Har Khet Ko Pani (HKP)	1,000.00		1,000.00		876.37	
22.	Minor Irrigation under SCA for KBK Dists	1,200.00		1,200.28		1,199.59	
23.	Dam Rehabilitation and Improvement Projects(EAP) (DRIP)	2,110.00		1,000.00		1,012.08	
24.	Periphery Devp. of Reservoirs	-		88.00		37.89	
	Sub-Total	92,540.00	-	1,09,218.74	-	99,868.60	-
D.	Ground Water Survey & Investigation						
i	Direction & Administration						
ii	Hydrology ProjectPh-II (Ground Water)						
	Sub-Total	-	-	-	-	-	-
E.	Orissa Lift Irrigation Corporation						
	Mega Lift Irrigation Projects (state Plan)						
	Sub-Total	-	-	-	-	-	-
F.	Command Area Development						
i	Establishment & Maintenance						
ii	Centrally Sponsered Programme						
	Sub-Total	-	-	-	-	-	-
G.	Flood Control & Drainage						
i	Establishment & Maintenance						
ii	State Plan						
iii	Centrally Sponsered Programme						
	Sub-Total	-	-	-	-	-	-
H.	Stipend for Apperentices						
I.	Power (Balimela Dam)						
J.	Inland Water Transport (Maintenance of Orissa Coast Canal)						
K.	Secretariate Economic Services						
L.	Arbitration Tribunal						
M.	Capital Drainage Work (G.A Deptt.)						
	Total	92,540.00	-	1,09,218.74	-	99,868.60	-

STATUS OF CHECK- DAMS (As on 31.03.2018)

Sl. No.	Name of District	Details in Nos.					
		A/A Accorded	Completed		Total completed by March-2018	Ongoing	Dropped
			by 3/17	during 2017-18			
1	2	3	4	5	6	7	8
1	Angul	333	181	82	263	42	28
2	Balangir	654	484	82	566	69	19
3	Balasore	453	338	48	386	33	34
4	Baragarh	916	772	100	872	17	27
5	Bhadrak	109	47	40	87	12	10
6	Boudha	258	184	45	229	20	9
7	Cuttack	575	379	107	486	56	33
8	Deogarh	229	150	50	200	6	23
9	Dhenkanal	643	393	165	558	81	4
10	Gajapati	159	80	28	108	44	7
11	Ganjam	731	365	206	571	144	16
12	Jagatsinghapur	0	0	0	0	0	0
13	Jajpur	249	91	45	136	97	16
14	Jharsuguda	311	219	69	288	18	5
15	Kalahandi	1037	828	145	973	48	16
16	Kandhamal	340	145	71	216	116	8
17	Kendrapada	12	0	0	0	12	0
18	Keonjhar	952	606	131	737	145	70
19	Khurdha	505	360	59	419	71	15
20	Koraput	407	210	51	261	103	43
21	Malkangiri	324	150	102	252	70	2
22	Mayurbhanj	721	476	152	628	57	36
23	Nabarangpur	332	137	81	218	111	3
24	Nayagarh	721	553	80	633	74	14
25	Nuapada	673	548	87	635	32	6
26	Puri	59	45	5	50	8	1
27	Raygada	829	594	142	736	78	15
28	Sambalpur	707	542	132	674	4	29
29	Subarnapur	182	111	36	147	29	6
30	Sundargarh	748	570	124	694	34	20
	Total =	14169	9558	2465	12023	1631	515

STATUS OF PROJECTS UNDER RIDF (Tranche XV-XX)

Rs. in lakh & Ayacut in Ha.

Sl. No.	Tranche	No. of projects Sanctioned		No of projects Withdrawn		No. of projects Implemented				Status of the projects	
		No.	Cost	No.	Cost	No.	Cost	Design Ayacut	Ayacut Created	Completed	On-going
1	2	3	4	5	6	7	8	9	10	11	12
1	RIDF - XV	3	798.60	3	798.60	0	-	-		0	0
2	RIDF - XVI	63	6,477.22	32	3,816.04	31	2,661.18	3,376	2,074	19	12
3	RIDF - XVII	13	1,337.97	4	710.98	9	626.99	820	559	6	3
4	RIDF - XVIII	0	-	0	-	0	-	0			
5	RIDF - XIX	1	162.00	0	-	1	162.00	607	707	0	1
6	RIDF - XX	4	725.52	0	-	4	725.52	1,280	155	0	4
	Total =	84	9501.31	39	5325.62	45	4175.69	6083	3495	25	20

STATUS OF M.I. PROJECTS UNDER CLSRP

Sl. No.	Name of the M.I. Division	Name of the MIP	Ayacut	Agreement Cost	Expenditure upto March 2018	Physical Status	Estimated Length in Km	Executed Length in Km
1	2	3	4	5	6	7	10	11
1	Boudh	Laigaon	1,030.00	225.00	293.13	Completed	6.135	6.135
2	Boudh	Sagadianalla	1,000.00	374.00	411.84	Completed	8.700	8.700
3	Boudh	Bandhapada	514.00	212.00	212.00	Completed	5.460	5.700
4	Cuttack	Sapua	1,015.00	549.80	549.99	Completed.	12.690	11.943
5	Cuttack	Suhagi	2,000.00	816.48	811.06	Completed.	10.818	10.488
6	Cuttack	Hadua	2,150.00	540.55	540.54	Completed.	7.123	6.550
7	Anandpur	Jaunria	810.00	297.58	297.50	Completed.	6.200	6.212
8	Anandpur	Garh	863.00	318.75	318.74	Completed.	5.744	5.800
9	Anandpur	Kalimati	1,400.00	323.93	323.83	Completed.	4.933	5.219
10	Anandpur	Sindhei	1,565.00	304.00	311.55	Completed.	5.917	6.136
11	Keonjhar	Tenar	864.00	284.97	283.17	Completed.	5.560	5.939
12	Kalahandi	Degari	1,214.00	386.82	386.82	Completed.	9.260	9.168
13	Kalahandi	Pipal Nalla	809.00	309.46	330.42	Completed.	6.620	5.180
14	Kalahandi	Behera	2,000.00	431.99	462.12	Completed.	14.129	14.129
15	Kalahandi	Perencho	2,023.00	493.01	482.32	Completed.	11.116	10.500
16	Khariar	Godal Nalla	400.00	207.20	205.42	Completed.	9.480	9.980
17	Khariar	Bodern Nalla	1,050.00	475.00	504.32	Completed.	18.620	16.728
18	Khariar	Bartansil	2,000.00	735.10	638.16	Completed.	13.545	13.545
19	Deogarh	Kalajira M.I.P	140.00	177.09	178.96	Completed.	5.623	5.552
20	Padmapur	Kularijore	1,020.00	425.51	458.72	Completed.	12.935	4.897
21	Sambalpur	Banksal	1,861.00	726.42	761.14	Completed.	8.022	8.500
22	Sambalpur	Kharla MIP	1,882.00	918.20	957.54	Completed.	9.391	10.214
23	Sundargarh	Ghurlijore	364.00	194.04	194.10	Completed.	4.115	4.115
24	Sundargarh	Rangmatia	405.00	172.05	157.49	Completed.	5.700	5.620
25	Sundargarh	Kaliaposh	607.00	263.00	263.32	Completed.	7.200	7.200
26	Sundargarh	Kuradhi	3,300.00	545.45	525.46	Completed.	10.046	8.900
27	Sundargarh	Ichha	1,755.00	762.95	752.88	Completed.	11.300	11.050
28	Sundargarh	Bisrapada	566.00	195.22	194.93	Completed.	6.615	6.350
29	Bhanjanagar	Lankagada	728.00	280.32	288.47	Completed.	12.700	12.200
30	Ganjam-I	Machhakote	1,500.00	439.23	411.75	Completed.	9.120	9.503
31	Ganjam-I	Puriasahi	951.00	424.93	403.39	Completed.	6.855	6.855
32	Ganjam-II	Bedabundh Soma	250.00	113.64	123.32	Completed.	3.030	3.030
33	Rayagada	Sakata	809.00	370.88	360.19	Completed.	8.000	8.560
34	Balangir	Mathanpalla	1,311.00		-	Dropped		
35	Anandpur	Ganda	610.00	407.86	221.69	Work in Progress	11.500	5.000
36	Baripada	Paunsia Nalla	600.00	258.58	254.30	Work in Progress	5.432	5.588
37	Baripada	Badjore	1,280.00	560.61	436.10	Work in Progress	11.100	8.564
38	Baripada	Shankarmara	668.00	284.86	237.34	Work in Progress	8.074	6.678
39	Sonepur	Nibrutijore	2,630.00	1,304.60	1,266.24	Work in Progress	20.765	20.717
40	Sonepur	Nibrutijore	980.00	280.49	104.98	Work in Progress	6.340	3.215
41	Rayagada	Bhangi MIP	2,024.00	749.91	480.61	Work in Progress	10.160	5.344
42	Padmapur	Padmapurnalla	1,619.00	347.01	236.63	Work in Progress	8.900	3.603
43	Padmapur	Malkhennalla	607.00	255.72	243.70	Work in Progress	15.640	9.830
44	Bhanjanagar	Bhitoribadiguda	454.00	215.35	246.73	Work in Progress	6.750	4.305
45	Bhanjanagar	Khiladi	647.00	226.30	256.51	Work in Progress	2.930	4.500
46	Bhanjanagar	Alikuan	1,092.00	198.06	193.90	Work in Progress	9.736	7.600
47	Ganjam-II	Jharanai	728.00	493.44	516.76	Work in Progress	10.010	11.003
48	Balasore	Risia	1,822.00	545.13	545.00	Work in Progress.	11.200	11.200
Total =			55917.00	19422.49	18635.08		421.239	377.745

STATUS OF PROJECTS UNDER DRAINAGE IMPROVEMENT PROGRAMME (DIP)

Rs. in Lakh

Sl No	Name of the Division	Name of the work	Name of the District	Name of the Municipality	Estd. Cost in Lakhs	Agt. Value in Lakhs	Expenditure upto March 2018	Physical Status
1	2	3	4	5	6	7	8	9
1	Kalahandi	Pipal Nalla	Kalahandi	Bhawanipatna	134.98	99.51	117.51	Completed.
2	Kalahandi	Ghodaghat Nalla	Kalahandi	Bhawanipatna	124.73	106.25	106.29	Completed.
3	Rayagada	Improvement of Haldia drainage nalla of Gunpur NAC.	Rayagada	Gunupur	237.87	203.72	203.46	Completed.
4	Padampur	Improvement to Natural drain from College road to Balitikira (Zeera River) of Baragarh Town.	Baragarh	Baragarh	168.81	172.85	172.34	Completed.
5	Padampur	Improvement to natural drain from Ghurlipalli to Old Zeera Bridge from RD:-00m to 3650m of Baragarh Town.	Baragarh	Baragarh	169.94	173.95	173.45	Completed.
6	Padampur	Improvement to natural drain from Collector's Residencel to College Road from RD:-00m to 1660m of Baragarh Town	Baragarh	Baragarh	164.85	171.74	171.23	Completed.
7	Padampur	Improvement to natural drain from Railway Station syphon to Colleged Road from RD:-00m to 1900m of Baragarh Town	Baragarh	Baragarh	168.20	172.56	174.11	Completed.
8	Sundargarh	Bijil Bandha and Maheshdih	Sundargarh	Sundargarh	120.96	125.57	125.07	Completed.
9	Sundargarh	Renovation of Thanapada bandha at Sundargarh Town.	Sundargarh	Sundargarh	74.79	77.17	76.67	Completed.
10	Sundargarh	Renovation of 4 nos. Linkage Tank of Thanapada Bandha at Sundargarh Town.	Sundargarh	Sundargarh	110.16	113.30	113.84	Completed.
11	Sundargarh	Renovation of Brahmanamara Tank.	Sundargarh	Biramitrapur	73.14	73.13	72.65	Completed.
12	Boudh	Improvement to storm water drain in Boudh NAC	Boudh	Boudh	50.00	42.05	42.07	Completed.
13	Kandhamal	Renovation to natural drain from back side of Circuit House to Pilasalki River in Ward No.II of Phulbani Town.	Kandhamal	Phulbani	33.93	27.65	27.65	Completed.
14	Kandhamal	Drainage Improvement to local nalla passing through Ward No.10 of Phulbani Municipality	Kandhamal	Phulbani	86.86	82.32	81.74	Completed.
15	Kandhamal	Renovation to Salunkinalla of G.Udayagiri NAC.	Kandhamal	Phulbani	128.36	124.81	124.64	Completed.
16	Deogarh	Improvement of natural drain from Sohala Bakhari kata to Baliapitanalla of Deogarh Town.	Deogarh	Deogarh	159.24	146.51	141.81	Completed.
17	Balangir	Renovation of Maharani Sagar in Ward No.20 of Balangir Municipality	Balangir	Balangir	341.20	341.20	-	Proposed to MOWR under PMKSY (Har Khet ko Pani) and hence excluded from DIP.
18	Balangir	Laxmijore Nalla	Balangir	Balangir	296.13	251.74	-	Taken-up under SRC fund as a renovation project and hence excluded from DIP.
19	Dhenkanal	M.S. drainage channel of Badjore nalla in Dhenkanal Municipality.	Dhenkanal	Dhenkanal	147.68	151.96	136.39	Work in progress.
20	Balangir	Renovation of Mahabandha (Pampua Talab) in ward no. 7,8,9,10 in Kantabanji NAC.	Balangir	Kantabanji	249.93	234.43	146.43	Work in progress.
Cleared by TAC during the year 2016-17								
1	Dhenkanal	Renovation of Major Storm Drainage Channel of Sara Nalla in Dhenkanal Municipality.	Dhenkanal	Dhenkanal	25.00	22.11	22.10	Completed.
2	Dhenkanal	Renovation of Major Storm Drainage Channel of Suhagi Nalla in Dhenkanal Municipality.	Dhenkanal	Dhenkanal	25.00	26.45	26.42	Completed.
3	Kalahandi	Renovation of Major Storm Channel of Pipal Nalla down stream of bridge near college chowk (Phase-III) from RD 00 mtr to 630 mtr	Kalahandi	Bhawanipatna	227.00	192.90	180.81	Completed.
4	Kandhamal	Improvement to local nalla passing through Ward No. 5 in Baliguda NAC.	Kandhamal	Baliguda	28.35		26.79	Completed.
5	Kandhamal	Renovation to Salki nalla under DIP.	Kandhamal	G. Udayagiri	50.00	50.00	49.58	Completed.
6	Kandhamal	Improvement to local nalla passing through Ward No. 10 under DIP.	Kandhamal	Phulbani	100.00		82.98	Completed.
7	Gajapati	Improvement to Natural drain from Kashinagar NAC to Rabiburman Nalla.	Gajapati	Kashinagar	56.00		-	Not feasible. Dropped.

SI No	Name of the Division	Name of the work	Name of the District	Name of the Municipality	Estd. Cost in Lakhs	Agt. Value in Lakhs	Expenditure upto March 2018	Physical Status
1	2	3	4	5	6	7	8	9
8	Gajapati	Improvement to drain from medical chhak to Baketi street (RD 00 mtr to RD 1230 mtr)	Gajapati	Paralakhemundi	150.00		-	Not feasible. Dropped.
9	Baripada	Restoration to river Sukhajoda from NH to confluence point under DIP.	Mayurbhanj	Baripada	533.65		-	Tender case is sub-judice in High Court.
10	Dhenkanal	Renovation of Major Storm Drainage Channel of Badajore Nalla (Phase-II) in Dhenkanal Municipality.	Dhenkanal	Dhenkanal	150.00	111.76	90.37	Work in progress.
11	Baripada	Restoration to river Sarali from NH to confluence point under DIP.	Mayurbhanj	Baripada	586.00	555.22	213.86	Work in progress.
12	Baripada	Restoration to river Jarali from NH to confluence point under DIP.	Mayurbhanj	Baripada	588.78	546.93	212.84	Work in progress.
13	Kalahandi	Renovation of Major Storm Drainage Channel of Pipal Nalla Upstream of bridge near college chowk (Phase-II) from RD 340 mtr to 968 mtr.	Kalahandi	Bhawanipatna	223.00	236.73	171.52	Work in progress.
14	Kalahandi	Renovation of Major Storm drainage Channel of Ghodaghat Nalla from NH bridge to Ashasagar MIP.	Kalahandi	Bhawanipatna	260.00	220.48	185.91	Work in progress.
15	Kalahandi	Renovation of Major Storm Drainage Channel from MSA Chowk to Ashasagar MIP (from RD 00 mtr to 350 mtr) and Dayanidhi Chowk to Ashasagar MIP (from RD 00 mtr to 360 mtr).	Kalahandi	Bhawanipatna	255.00	216.77	-	Work in progress.
Cleared by TAC during the year 2017-18								
1	Rayagada	Karanjanalla	Rayagada	Gunupur	110.00		15.00	Work in progress.
Total =					6409.54	5071.77	3485.53	

PHYSICAL STATUS OF DAM REHABILITATION AND IMPROVEMENT PROJECT (DRIP)

Rs. in Lakh

Sl. No.	Name of the Dam under DRIP	Name of Division	A/A Cost of Project	Agmt. Amount	Physical Status	Expr. by March 2018
1	2	3	4	5	6	7
1	Damsal	Dhenkanal	729.00	646.72	Work in progress	980.04
2	Ashoknalla	Khurda	160.00	125.28	Completed	121.70
3	Jhumka (Package-I)	Khurda	500.00	129.32	Completed	129.30
	Jhumka (Package-II)	Khurda		109.30	Completed	106.68
4	Sanamachhakandana (Package-I)	Keonjhar	142.00	142.00	Work in progress	136.35
	Sanamachhakandana (Package-II)	Keonjhar	809.98	824.59	Work in progress	725.44
5	Banksal	Sambalpur	400.00	354.00	Completed	342.68
6	Balaskumpa	Kandhamal	327.00	266.40	Work in progress	274.33
			3,067.98	2,597.61		2,816.52

LIST OF INCOMPLETE MIPs COMPLETED DURING 2015-16 TO 2017-18

Sl. No.	District	Scheme	Name of MIP	Design Ayacut	Month of Completio	Remarks
1	2	3	4	5	6	7
	2015-16					
1	Bolangir	RIDF - XIV	Saraspita	120	Apr-15	
2	Bolangir	RIDF - XIV	Banjikata	400	Apr-15	
3	Bolangir	RIDF - XIV	Junapadar	75	Apr-15	
4	Bolangir	RIDF - XIV	Narendrasagar	70	Apr-15	
5	Boudh	RIDF - XIV	Rajabandha	64	Apr-15	
6	Ganjam	RIDF - XIV	Kharakhari D/W, Odan	123	Apr-15	
7	Sundargarh	RIDF - XIV	Pithabhuin	40	Apr-15	
8	Sundargarh	RIDF - XIV	Gadiajore	73	Apr-15	
9	Sundargarh	RIDF - XIV	Medinipur	41	Apr-15	
10	Sundargarh	RIDF - XIV	Sidharamunda	80	Apr-15	
11	Sundargarh	RIDF - XIV	Garjanjoremunda	82	Apr-15	
12	Ganjam	RIDF - XI	Haripur	120	May-15	
13	Keonjhar	RIDF - XI	Basantpur	69	May-15	
14	Mayurbhanj	RIDF - XIV	Chaturi	60	May-15	
15	Mayurbhanj	RIDF - XIV	Pathurikati	60	May-15	
16	Bolangir	RIDF - XIV	Dumerkata	70	Jun-15	
17	Bolangir	RIDF - XIV	Theikomunda	60	Jun-15	
18	Gajapati	RIDF - XIV	Kankadaguda	40	Nov-15	
19	Keonjhar	RIDF - XIV	Murga	48	Nov-15	
20	Ganjam	RIDF - XIV	Bhusubhusa	70	Nov-15	
21	Mayurbhanj	RIDF - XIII	Sananai	920	Nov-15	
22	Cuttack	RIDF - IX	Bhogara	200	Dec-15	
23	Kalahandi	AIBP-IV	Karunanalla	75	Dec-15	
24	Ganjam	RIDF - XIII	Andharinala	215	Jan-16	
25	Gajapati	RIDF - XIV	Narangi	45	Jan-16	
26	Keonjhar	RIDF - X	Jamujharan	81	Feb-16	
27	Mayurbhanj	RIDF - XIV	Tumtumka, Katuribenta	400	Feb-16	
28	Ganjam	RIDF - XIII	Dudhiajharanalla	81	Feb-16	
29	Ganjam	RIDF - XI	Kharkhari, Bilaspur	327	Feb-16	
30	Ganjam	RIDF - XI	Magaranalla	260	Feb-16	
31	Sundargarh	RIDF - XI	Jodaloi	200	Mar-16	
32	Sundargarh	RIDF - X	Thapaberana	80	Mar-16	
33	Angul	RIDF - XIII	Janara	121	Mar-16	
34	Angul	RIDF - XIV	Tangianisa	80	Mar-16	
35	Keonjhar	RIDF - X	Patilo (Ghasipura)	81	Mar-16	
36	Mayurbhanj	RIDF - XIII	Arikul	459	Mar-16	

37	Kalahandi	AIBP-IV	Chitalparha	100	Mar-16	
38	Kalahandi	AIBP-IV	Subarnarekha	80	Mar-16	
39	Kalahandi	AIBP-III	Talijore	135	Mar-16	
40	Nuapada	RIDF - XII	Kharupani	220	Mar-16	
41	Ganjam	RIDF - XIII	Kanabindha	324	Mar-16	
42	Ganjam	RIDF - IX	Kupati	385	Mar-16	
43	Ganjam	RIDF - XIV	Landeinalla	120	Mar-16	
44	Ganjam	RIDF - XIV	Saraghai Kamagada	93	Mar-16	
45	Ganjam	RIDF - XIII	Badasagar Jharipadar	144	Mar-16	
	2016-17					
46	Boudh	RIDF - XII	Dillabadi	825	Jun-16	
47	Boudh	RIDF - X	Sagadianalla	1000	Jun-16	
48	Koraput	RIDF - XII	Ratiaguda	120	Aug-16	
49	Nabarangapur	RIDF - XIV	Sarguli	40	Aug-16	
50	Ganjam	RIDF - XIII	Kanchudianalla	100	Dec-16	
51	Sambalpur	RIDF - X	Kharabella	263	Mar-17	
52	Angul	RIDF - VII PD/CD	Badkarjang	200	Mar-17	
53	Angul	RIDF - XIII	Kanja	100	Mar-17	
54	Bolangir	RIDF - XIV	Ostali	135	Mar-17	
55	Nuapada	AIBP-III	Sahajata	144	Mar-17	
	2017-18					
56	Boudh	RIDF - XIV	Kumkudinala	230	May-17	
57	Mayurbhanj	RIDF - XIII	Chakidi	120	Jun-17	
58	Ganjam	RIDF - XIV	Borigaon	202	Jun-17	
59	Nabarangapur	AIBP-IV	Budrapara	40	May-17	
60	Nabarangapur	AIBP-IV	Dharli	40	Jul-17	
61	Nabarangapur	AIBP-IV	Kacharapara-IV	30	Jul-17	
62	Jharsuguda	RIDF - X	Saraswatianalla	120	Jul-17	
63	Boudh	RIDF - XII	Tarava	425	Mar-18	
64	Rayagada	AIBP-III	Karanjanalla	505	Mar-18	
65	Deogarh	RIDF - VII	Tusula	162	Mar-18	
			Total =	11792		

ABSTRACT OF DISTRICT-WISE INCOMPLETE PROJECTS

Sl. No.	District	Incomplete Projects Earlier sanctioned under			Total cost of A/A in lakh	Design ayacut	Comp. by 3/2018	Balance On-going
		RIDF	AIBP	Total				
1	2	3	4	5	6	7	8	9
1	Angul	12	0	12	1,624.79	3180	4	8
2	Bolangir	22	12	34	4,978.77	6097	7	27
3	Balasore	1	0	1	102.22	200		1
4	Baragarh	8	0	8	3,237.83	4019		8
5	Bhadrak	0	0	0	-	0		
6	Boudh	5	0	5	1,114.01	2544	5	
7	Cuttack	3	0	3	966.17	1211	1	2
8	Deogarh	1	0	1	150.00	162	1	
9	Dhenkanal	5	0	5	746.76	1609		5
10	Gajapati	6	0	6	673.24	871	2	4
11	Ganjam	18	0	18	1,816.75	3259	14	4
12	Jagatsinghpur	0	0	0	-	0		
13	Jajpur	4	0	4	1,758.29	2578		4
14	Jharsuguda	3	0	3	974.77	1495	1	2
15	Kalahandi	4	12	16	2,940.11	3368	4	12
16	Kandhamal	5	0	5	362.26	560		5
17	Kendrapada	0	0	0	-	0		
18	Keonjhar	8	0	8	816.98	1390	4	4
19	Khurdha	1	0	1	269.61	120		1
20	Koraput	2	5	7	1,892.03	1933	1	6
21	Malkangiri	2	8	10	1,804.62	2290		10
22	Mayurbhanj	9	0	9	957.55	2321	6	3
23	Nabarangpur	5	7	12	1,459.81	1593	4	8
24	Nayagarh	5	0	5	2,046.94	3055		5
25	Nuapada	2	5	7	1,184.65	1572	2	5
26	Puri	0	0	0	-	0		
27	Rayagada	2	5	7	2,209.86	2585	1	6
28	Sambalpur	9	0	9	1,535.84	2438	1	8
29	Subarnapur	4	2	6	527.28	695		6
30	Sundargarh	11	0	11	1,756.28	2442	7	4
	Total =	157	56	213	37,907.42	53587	65	148

District wise abstract of water bodies under the scheme PMKSY (HKKP)

Rs. in lakh and Ayacut in Ha.

Sl No	Name of the District	Number of the Project	Approved cost of project	Total expenditure	Ayacut to be revived				
						On-going	Tender Process	Tender not invited due to land	Not started
1	2	3	4	5	6	7	8	9	10
1	Bolangir	16	515.50	20.00	429.00	10	0	1	5
2	Kalahandi	26	3,647.00	253.21	1,637.00	18	8		0
3	Koraput	5	320.00	30.00	157.00	2	3		0
4	Malkangiri	6	425.00	88.30	215.00	6			0
5	Nabarangpur	5	377.00	46.32	376.00	4	1		0
6	Nuapada	20	1,400.00	256.28	451.00	17	3		0
7	Rayagada	18	1,658.00	142.50	1,671.00	13	5		0
8	Subarnapur	7	407.95	39.76	215.00	7	0		0
Total		103	8,750.45	876.37	5,151.00	77	20	1	5

- N.B.** 1. Salepali project in Bolangir District tender not invited due to L.A. problem.
 2. 5 MIPs in Bolangir District work not started due to LA and local issue.

District wise abstract of projects under DPIW 2017-18

Rs. in lakh and Ayacut in Ha.

Sl No	Name of District	Number of the Project	Approved cost of project	Expr. By March 2018	Design Ayacut	Present position of work		
						Completed	Ongoing	Tender Process & Agt. To be drawn
1	2	3	4	5	6	7	8	9
1	Angul	24	376.50	162.00	5,674.00	16	7	1
2	Balangir	5	72.80	10.85	2,624.00		5	
3	Balasore	6	123.00	75.61	2,738.00		6	
4	Baragarh	17	308.00	185.40	1,912.00		15	2
5	Bhadrak	-						
6	Boudh	15	225.00	128.99	2,861.00	6	7	2
7	Cuttack	19	624.59	345.80	6,789.00		19	
8	Deogarh	5	59.00	23.38	381.00		4	1
9	Dhenkanal	49	856.00	291.46	5,186.00	6	43	
10	Gajapati	21	237.00	75.77	4,197.00		21	
11	Ganjam	77	1,656.00	942.80	14,136.00	4	73	
12	Jagatsinghapur	-						
13	Jajpur	21	590.00	75.01	1,785.00		21	
14	Jharsuguda	5	111.00	16.40	673.00		5	
15	Kalahandi	39	1,020.00	537.14	1,022.00	25	14	
16	Kandhamal	8	198.00	63.85	2,081.00		7	1
17	Kendrapada	-						
18	Keonjhar	36	838.50	157.93	6,971.00	5	31	0
19	Khurdha	15	171.00	80.70	813.00	5	10	
20	Koraput	7	54.00	13.41	617.00	1	5	1
21	Malkangiri	7	72.00	10.74	320.00		7	
22	Mayurbhanja	42	768.50	353.05	7,875.00	7	33	2
23	Nabaranagapur	7	83.00	20.79	619.00		7	
24	Nayagarh	23	420.00	272.00	2,966.00	12	11	
25	Nuapada	11	136.00	53.83	571.00		8	3
26	Puri	-						
27	Rayagada	10	110.00	84.63	2,974.00		10	
28	Sambalpur	11	110.00	91.95	2,191.00		9	2
29	Subarnapur	2	28.00	15.52	131.00		2	
30	Sundargarh	17	315.00	230.10	3,236.00		17	
Total		499	9,562.89	4,319.11	81,343.00	87	397	15

District wise abstract of projects under MIPSP 2017-18

Rs. in lakh and Ayacut in Ha.

Sl No	Name of District	Number of the Project	Approved cost of project	Expr. By March 2018	Design Ayacut	Present position of work		
						Completed	Ongoing	Tender Process & Agt. To be drawn
1	2	3	4	5	6	7	8	9
1	Angul	16	315.00	193.00	4,562.00	8	8	
2	Balangir	3	58.00	23.89	1,976.00		3	
3	Balasore	6	144.00	42.01	2,738.00		6	
4	Baragarh	44	972.68	418.37	3,059.00	22	21	1
5	Bhadrak	-						
6	Boudh	6	105.00	167.98	1,219.00	6		
7	Cuttack	7	180.25	111.58	1,220.00		7	
8	Deogarh	5	25.00	22.95	376.00	1		4
9	Dhenkanal	23	498.00	188.23	4,876.00		23	
10	Gajapati	20	176.00	68.38	5,032.00	3	17	
11	Ganjam	42	954.50	628.40	11,350.00	3	39	0
12	Jagatsinghapur	-						
13	Jajpur	16	480.00	88.89	1,399.00		16	
14	Jharsuguda	5	88.00	8.78	615.00		4	1
15	Kalahandi	17	277.00	63.98	692.00	4	13	
16	Kandhamal	8	175.00	46.81	2,081.00		8	
17	Kendrapada	-						
18	Keonjhar	29	642.00	151.24	6,566.00	2	27	0
19	Khurdha	10	107.00	55.69	1,064.00		10	
20	Koraput	8	46.00	17.08	676.00	1	6	1
21	Malkangiri	7	41.00	25.05	577.00	1	6	
22	Mayurbhanja	28	474.00	159.01	7,663.00	0	27	1
23	Nabaranagapur	7	51.00	29.42	586.00	1	6	
24	Nayagarh	25	349.00	232.00	3,976.00	20	5	
25	Nuapada	5	114.50	22.62	545.00		4	1
26	Puri	-						
27	Rayagada	11	561.11	42.47	4,493.00	1	10	
28	Sambalpur	10	107.00	85.02	2,009.00		10	
29	Subarnapur	2	22.00	12.09	131.00		2	
30	Sundargarh	15	271.00	189.76	1,977.00		15	
Total		375	7,234.04	3,094.70	71,458.00	73	293	9

DISTRICT-WISE ABSTRACT OF PROJECTS UNDER ERM

Sl. No.	Name of District	ERM Phase-I and Phase-II				No. of projects completed
		No. of MIPs	Ayacut to be Restored (in Ha.)	Estimated Cost (Rs in lakh)	Expenditure upto 3/2018	
1	2	3	4	5	6	7
1	Angul	7	755	254.00	104.00	2
2	Balangir	5	513	131.00	21.94	
3	Balasore	2	220	57.40	26.73	
4	Baragarh	5	320	86.00	71.46	
5	Bhadrak	2	105	29.00	28.73	
6	Boudh	9	477	212.61	162.61	5
7	Cuttack	13	2347	575.00	326.60	2
8	Deogarh	5	439	113.50	40.94	
9	Dhenkanal	16	1344	524.00	192.50	3
10	Gajapati	9	474	157.06	110.22	1
11	Ganjam	28	1756	596.77	444.42	7
12	Jagatsinghapur	0				
13	Jajpur	11	557	192.70	69.88	2
14	Jharsuguda	2	297	59.23	48.94	2
15	Kalahandi	9	732	243.44	154.56	9
16	Kandhamal	17	2292	394.17	149.08	3
17	Kendrapada	0				
18	Keonjhar	19	1690	422.60	154.64	0
19	Khurdha	5	427	86.00	47.49	2
20	Koraput	5	302	100.00	37.48	
21	Malkangiri	11	426	148.00	78.78	
22	Mayurbhanja	22	1502	557.86	292.82	7
23	Nabaranagapur	9	1577	334.75	103.39	
24	Nayagarh	21	1183	472.00	387.00	16
25	Nuapada	8	2332	368.40	131.68	
26	Puri	0				
27	Rayagada	11	1165	220.00	95.15	1
28	Sambalpur	5	506	119.68	91.81	3
29	Subarnapur	17	726	265.46	208.99	4
30	Sundargarh	11	772	261.00	141.95	5
	Total =	284	25236	6,981.63	3,723.79	74

**TARGET OF IRRIGATION POTENTIAL FOR THE FINANCIAL YEAR
2018-19**

Potential in Ha.

Sl. No.	Scheme	Ayacut Target for 2018-19		No. of projects to be completed
		New	Revival	
1	2	3	4	5
1	RIDF	1,470	-	8
2	Incomplete Projects (State Plan)	2,909	-	33
	Total =	4,379	-	41
	OTHERS -			
3	a) Check dam (MATY)	8,000	-	2000
	b) Check dam (Improvement to Check dam)		5,000	682
4	Structurally completion under Critical (Non-Plan)		26,100	377
5	Structurally completion of Head Works under Dam Protection & Improvement Works (DPIW)		46,000	227
6	Structurally completion of Distribution System under MIPs under State Plan (MIPSP)			
7	Drainage Improvement Programme (DIP)			12
	Total =	8,000	77,100	3298
	Grand Total =	12,379	77,100	3339

DISTRICT WISE STATUS OF PP UNDER MINOR IRRIGATION (FLOW) PROJECTS AS ON 31.03.2018

Sl.No.	Name of District	No. of MIPs	Programmed for		Under P.P Amendment Act : 2008 & 2014			
			No.of PPs	Ayacut covered under PP (in Ha.)	P.P. formed by conducting election		Handed Over	
					No.of PP	Ayacut in ha	No.of PP	Ayacut in ha
1	2	3	4	5	6	7	8	9
1	Angul	90	154	15,851.91	104	15,552.00	104	15,552.00
2	Balangir	77	86	18,057.34	67	14,562.34	67	14,562.34
3	Balasore	52	49	9,372.89	43	7,829.88	43	7,829.88
4	Bargarh	104	127	18,228.00	14	2,192.00	14	2,192.00
5	Bhadrak	15	14	1,576.00	10	1,012.00	10	1,012.00
6	Boudh	74	44	10,865.83	25	6,668.21	25	6,668.21
7	Cuttack	55	69	11,497.00	33	5,190.00	33	5,190.00
8	Deogarh	31	31	3,078.13	9	1,208.60	9	1,208.60
9	Dhenkanal	165	118	16,320.00	77	10,026.88	77	10,026.88
10	Gajapati	105	144	16,388.20	12	1,796.33	12	1,796.33
11	Ganjam	756	801	71,046.17	712	71,046.17	712	71,046.17
12	Jagatsinghpur	0	0	-	0	-	0	-
13	Jajpur	55	69	11,497.00	46	6,989.00	46	6,989.00
14	Jharsuguda	48	57	5,170.96	45	4,426.74	45	4,426.74
15	Kalahandi	115	148	23,871.50	86	15,161.81	86	15,161.81
16	Kandhamal	51	51	5,860.04	20	2,813.49	20	2,813.49
17	Kendrapada	0	0	-	0	-	0	-
18	Keonjhar	139	166	24,326.48	159	22,812.48	159	22,812.48
19	Khurda	93	100	12,038.00	89	9,198.00	89	9,198.00
20	Koraput	46	49	4,395.40	33	2,436.16	33	2,436.16
21	Malkangiri	22	22	1,853.00	18	1,573.00	18	1,573.00
22	Mayurbhanj	193	206	26,944.87	154	22,049.79	154	22,049.79
23	Nawarangpur	32	39	5,831.00	39	5,831.00	39	5,831.00
24	Nayagarh	77	88	15,089.00	19	2,205.00	19	2,205.00
25	Nuapada	25	33	8,687.00	30	7,371.33	30	7,371.33
26	Puri	0	0	-	0	-	0	-
27	Rayagada	68	90	20,191.00	61	10,429.00	61	10,429.00
28	Sambalpur	119	89	12,675.52	74	9,497.48	74	9,497.48
29	Subarnapur	14	19	3,596.61	12	2,608.61	12	2,608.61
30	Sundergarh	84	101	20,933.02	88	17,135.93	88	17,135.93
	Total	2705	2964	3,95,241.87	2079	2,79,623.23	2079	2,79,623.23