



ACCELERATED IRRIGATION BENEFIT PROGRAMME (AIBP)
MAJOR & MEDIUM IRRIGATION PROJECTS (STATUS AS ON 31.03.2016)

Annexure-III

Sl. No.	Name of the Project	Year of start under AIBP	Financial (₹ in crore)			Irrigation Benefit ('000 ha)				Target completion year		
			Latest Cost	Total Expen by March 2016	Central assistance released March 2016	Target Irrigation command Area (ICA)	Kharriff Irr. potential (out of col-7)	Rabi irr. potential (out of col-7)	Irrigation command area (ICA)		Kharriff Irr. potential (out of col-10)	Rabi Irr. potential (out of col-10)
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Upper Indravati including its Extension	1996-97	879.21	915.69	538.10	52.68	52.68	33.71	52.68	52.68	33.71	Mar-16
2	Subernarekha Irr. Project(part)**	1996-97	3898.44	2977.48	1435.17	67.40	67.40	47.85	35.73	35.73	25.37	Jun-19
3	Rengali Right Bank Canal	1996-97	1962.33	1247.32	261.56	84.41	84.41	59.08	16.47	16.47	11.53	Jun-19
4	Lower Indra	1999-00	1624.49	1383.68	987.11	29.90	26.91	11.96	18.56	16.70	7.42	Jun-18
5	Lower Suktel	1999-00	1041.81	628.97	232.39	23.50	19.98	9.87				Mar-20
6	Kanapur Irr. Project	2003-04	1801.25	1295.41	612.75	29.58	24.56	23.15				Dec-19
7	Integrated Anandapur Barrage Project*	2005-06	1639.47	830.03	97.92	91.33	88.04	0.00	31.32	31.32		Dec-19
8	Cheligada Dam Project	2003-04	207.01	141.35	13.13	3.80	3.61	0.27				Mar-20
9	Telengiri Irrigation Project	2003-04	613.71	486.57	145.33	9.95	8.86	4.97				Jun-18
10	Ret Irrigation Project	2003-04	433.39	252.57	94.31	8.50	7.23	2.55				Jun-18
11	Rukura	2009-10	256.09	235.25	63.66	5.75	5.46	2.19				Jun-17
12	Titilagarh St-II	1999-00	126.37	129.58	49.71	2.00	1.80	0.40	2.00	1.80	0.40	Mar-16
	Sub-Total (ongoing)		14483.57	10523.90	4531.14	408.79	390.92	196.01	156.76	154.71	78.43	
13	Potteru (Balance Work)	2001-02	42.52	49.78	25.43	4.03	4.03	3.23	4.03	4.03	3.23	Completed
14	Upper Kolab Irrigation (Balance work)	1997-98	103.50	116.76	56.51	10.75	10.75	7.20	10.75	10.75	7.20	Completed
15	Naraj Barrage (Gate Works only)	2001-02	39.91	38.52	35.81	Direct Benefit	Direct Benefit	N ₀	Direct Benefit	Direct Benefit		Completed
16	Imp to Sason Canal of Hirakud System*	2002-03	39.81	42.33	26.01	16.28	16.28	9.77	16.28	16.28	9.77	Completed
17	Ambahatta Canal of Salandi system	2002-03	6.19	7.54	6.19	3.65	3.65		3.65	3.65		Completed
18	Imp. to Salki Irrigation Project*	2003-04	11.57	12.41	8.65	19.89	19.89	2.03	19.89	19.89	2.03	Completed
19	Kharakhara MIP (Upper Jonk Extn)	1999-00	24.62	24.42	3.03	1.95	1.70		1.95	1.70		Completed
	Sub-Total (completed)		268.12	291.76	161.63	56.56	56.30	22.23	56.55	56.30	22.23	
	Total		14751.69	10815.66	4692.77	465.34	447.23	218.23	213.32	211.01	100.66	

* includes stabilisation of 61.62 th.ha.(Anandapur Barrage-25.45 th.ha, Sason Canal -16.28 th.ha, Salki -19.89 th.ha)

** Scope under AIBP reduced from 1.09 lakh to 0.674 lakh in 2013-14