

Urgent
By Fax/e-mail

GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCES

No. Mon-SE-7/2015 18365 WVR

Dated: 31/7/17

From

Er. P. K. Satpathy,
EIC-cum-Special Secretary to Govt.

To

Engineer-in-Chief, Water Resources, Odisha, Secha Sadan, Bhubaneswar /
Engineer-in-Chief, Planning & Design, Bhubaneswar / Chief Engineer,
Designs, Bhubaneswar / MD, OCC Ltd., Bhubaneswar / The Chief Construction
Engineer, Anandapur Barrage Project, Salapada

Mon. 1/8/17
MS 1/8
**Sub: Minutes of Review Meeting on Anandapur Barrage Project taken by
Principal Secretary, DoWR on 20.07.2017 at 10.30 AM in his conference
hall, Rajiv Bhawan ,Bhubaneswar .**

Sir,

I am directed to enclose herewith the Minutes of Review Meeting on
Anandapur Barrage Project taken by Principal Secretary, DoWR on 20.07.2017 at
10.30 AM in his Conference Hall , Rajiv Bhawan, Bhubaneswar for your information.

You are requested to circulate the same to all concerned under your control &
furnish the compliance by Fax & e-mail (mon_dowr@yahoo.com) latest by 5.08.2017.
positively.

R 1/8
Encl:- As above.

Yours faithfully,

Memo No. 18366 / Date: 31/7/17

MS 31/7/17
EIC-cum-Special Secretary to Govt

Copy with copy of enclosure forwarded to Pr. P.S to Principal Secretary,
DoWR for kind information of Principal Secretary.

Encl:- As above.

MS 31/7/17
EIC-cum-Special Secretary to Govt.

MS 2/8

P.R. Nayak.04
2/8

Memo No. 18367 / Date: 31/2/17

Copy with copy of enclosure forwarded to the Special Secretary, DoWR / Addl. Secretary, DoWR / Director, R&R-cum-Joint Secretary / F.A. cum Joint Secretaries of this Department for information and necessary action

Encl:- As above.


EIC-cum-Special Secretary to Govt

By Fax/e-mail

Memo No. 18368 / Date: 31/2/17

Copy with copy of enclosure forwarded to Maj-I/Maj-II/Maj-III branch of this Department for reference & record.

Encl:- As above.


EIC-cum-Special Secretary to Govt

**MINUTES OF REVIEW MEETING ON ANANDPUR BARRAGE PROJECT
TAKEN BY PRINCIPAL SECRETARY, DEPARTMENT OF WATER
RESOURCES ON 20.07.2017 AT 10.30 AM IN HIS CONFERENCE HALL,
RAJIV BHAWAN, BHUBANESWAR.**

Principal Secretary reviewed the progress of Anandapur Barrage Project on 20.07.2017 . List of Officers present in the meeting is annexed at Annexure-I.

Initiating the discussion, CCE ,Anandapur Barrage Project intimated that expenditure during FY up to June-2017 is 71.56 Cr. under different scheme against the total allotment of Rs. 355.89 Cr. He further intimated that expenditure up to June-2017 on Anandapur Barrage, CLSRP,IRC&IS,DRIP(Salandi Dam),RIDF Projects are 54.56 Cr.,12.57 Cr.,1.75 Cr.,0.0 Cr., 2.86 Cr. against the annual allotment of Rs.321.37 Cr.,20.00 Cr.,6.00 Cr.,0.97 Cr. & 7.55 Cr. respectively, which is in total 20.11 % of the total allotment of Rs.355.89 Cr.

CCE also intimated that out of 33 nos of Barrage gates, 24 nos. are erected and rest 9 nos. of gates are not yet erected. Principal Secretary reminded that during his last visit to Anandapur Barrage Project in the 1st week of April-2017,CCE has committed to complete the erection of all 33 nos. gates by June 2017 . But he has failed in his commitment being executed by M/S OCC Ltd. Also the Mechanical wing of M/S OCC Ltd. have not done their duty properly in time as per the commitment. Principal Secretary directed that the concerned officers in charge of the gate erection and Director, Mechanical of M/S OCC Ltd. should be called for explanation by MD,OCC Ltd. Also CCE, Anandapur Barrage Project has neither monitored the progress of gate work properly nor intimated his higher authority for delay in erection of the gates by OCC Ltd. as per his commitment. So EIC,WR is directed to call for explanation to CCE, Anandapur Barrage Project for delay in erection of gates.

(Action by MD,OCC & EIC,WR)

The Special LAO should take expeditious action for acquisition of land on priority basis.

The following decisions were taken in the meeting

1. CCE ,Anandapur Barrage Project is to prepare a revised action plan for erection of Barrage gate works & completion of the project by March-2019.

(Action by CCE,ABP& to be monitored by EIC,WR)















2. The special LAO ,Anandapur Barrage Project is to prepare a revised action plan for land acquisition work for completion of the project by March-2019. The Director, R & R should take a fortnight review on land acquisition work of Anandapur Barrage Project.

(Action by Spl.LAO & Director R&R,DoWR)

The meeting ended with vote of thanks to the chair


Principal Secretary to Govt.
Department of Water Resources

Review of Anandapur Barrage Project, Anandapur taken by Principal Secretary, DoWR on 20.07.2017 at 3.00 P.M in his Conference Hall, Rajiv Bhawan, Bhubaneswar

SL.No.	Member Present	Designation	Contact Address	No.& E-mail	Signature
1	2	3	4	5	
1	Sri P. K. Jena, IAS	Principal Secretary, DoWR			
2	Sri P. K. Satapathy	ETC cum Sp. Secy.			
3	Sri G. R. Mohanty	ETC, WR.			
4	Sri B. B. Panda.	ETC, PD.			
5	Sri J. P. Das.	Dir. R & R			
6	Sri S. K. Pattnayak.	Consultant Adviser.	9437113832		
7	Sri S. Das.	Consultant Adviser.	9437559109		
8	Suresh Ch. Sahu	EEG ADP			
9	A. K. Banerjee	CE, Designs	9437254965		
10	P. K. Panda	SE, Monitoring, DoWR	9437314810		
11	Asit Kumar Panda	Spl. L.A.O ABP Salapada	9437237827		
12	Santosh Kumar Panda	Spl. L.A.O, ABP Soreo	94371-91590		
13	Pragana Kumar Samanta	Zone officer, ABP, Soreo	9937480851		
14	Bijendra Kumar Pattnaik.	EE, Bargarani Divn Salapada	9437334108		
15	S.K. Mallick	EE, Maxima Canal Div, Maxima	9439749700		
16	B.P. Mishra	EE, Submitti Comm Dir, Bargarani	9437015284		
17	G. Satapathy	EE, Canal Div Bargarani	9439663035		
18	S. K. Sahu	E-E, Anandapur Barrage Divn	9437764739		
19	K. K. Rout	CE M&E	8895825805		

				42
				41
				40
				39
				38
				37
				36
				35
				34
				33
				32
				31
				30
				29
				28
				27
				26
				25
				24
				23
				22
				21
				20
				19
				18
				17
				16
				15
				14
				13
				12
				11
				10
				9
				8
				7
				6
				5
				4
				3
				2
				1