

GOVERNMENT OF ODISHA  
DEPARTMENT OF WATER RESOURCES

No. Mon-SE-15 /2015 18374 MWR Date. 31/7/17

From

Er.P.K.Satpathy,  
EIC-cum-Special Secretary to Govt

To

Engineer-in-Chief, Water Resources, Odisha,  
Secha Sadan, Bhubaneswar.  
✓ Engineer-in-Chief, P&D,  
Secha Sadan, Bhubaneswar.  
Chief Construction Engineer,  
Deo Irrigation Project, Karanjia.



Mon.  
12/7/17

MS  
1/8

**Sub :-** Minutes of review meeting on Deo Irrigation Project, Karanjia on 20.07.2017 at 4.00 P.M taken by Principal Secretary, Department of Water Resources in his conference hall, at Rajiv Bhawan, Bhubaneswar.

Sir,

I am directed to enclose herewith the Minutes of review meeting on Deo Irrigation Project, Karanjia on 20.07.2017 at 4.00 P.M taken by Principal Secretary, Department of Water Resources in his conference hall, at Rajiv Bhawan, Bhubaneswar. for your information & necessary action.

You are requested to circulate the same to all concerned under your control & furnish the compliance by Fax & e-mail ([mon\\_dowr@yahoo.com](mailto:mon_dowr@yahoo.com)) latest by 8.08.2017 positively.

Encl:- As above.

Yours faithfully,

R  
1/8

Memo No. 18375 / Date: 31/7/17 EIC-cum-Special Secretary to Govt

31/7/17

Copy with copy of enclosure forwarded to Pr. P.S to Principal Secretary to Govt, DoWR for kind information of Principal Secretary.

Encl:- As above

Memo No. 18376 / Date: 31/7/17 EIC-cum-Special Secretary to Govt

31/7/17

Copy with copy of enclosure forwarded to the Special Secretaries, DoWR / Additional Secretaries, DoWR/ FA-cum-Jt. Secretaries, DoWR / Director, R & R-cum-Jt. Secretary, DoWR for information and necessary action.

Encl:- As above

31/7/17  
EIC-cum-Special Secretary to Govt

31/8

P.K. Nayak,  
31/8

Memo No. 18377 / Date: 31/2/17

Copy with copy of enclosure forwarded to the CE, Designs / CE, Monitoring / M.D, O.C.C Ltd. for information and necessary action.

Encl:- As above

  
EIC-cum-Special Secretary to Govt

Memo No: 18378 / Dated 31/2/17

Copy with copy of enclosure forwarded to Major / Medium / FC& Drainage /MI /CAD branch of this Department for information and necessary action.

Encl:- As above

  
EIC-cum-Special Secretary to Govt

**Minutes of the review meeting on Deo Irrigation Project taken by Principal Secretary, held on 20/07/2017 at 4.00 P.M in his Conference Hall , Rajiv Bhawan, Bhubaneswar.**

---

Principal Secretary DoWR reviewed the programme & progress of Deo Irrigation Project on 20.07.2017 at 4.00 P.M in his conference hall. Members present in the meeting is at Annexure-I.

Initiating the discussion, Principal Secretary desired to know the programme & progress of Deo Irrigation Project.

The status of the project was explained by CCE,Deo Irrigation Project through power point presentation.

The detail package wise discussion along with instruction of Principal Secretary is as follows.

CCE,Deo Irrigation Project intimated that the expenditure of the project up to June-2017 is Rs.25.61 Cr. against the plan outlay of Rs.101.16 Cr. for F.Y 2017-18 which is 25.32 %.

CCE intimated that the programme for completion of Dam spillway & Canal Distribution system is June-2019.Principal Secretary opined that the Dam & spill way work should be completed by December-2018 so that Rabi water could be supplied to minimum 1000 Ha. ayacut.

**Dam/Spillway** - Project authority assured to complete mapping of the left flank of the Dam from RD 00m to 60m by the end of August, so that Chief Engineer, Designs can issue the Revised General Arrangement Drawing soon. Similarly the coffer Dam, Diversion of river water, filling of the Dam in the river gap will be taken simultaneously from November to December 2017, so that concrete work in the Spillway and left flank can be taken up speedily in the working season from January to June 2018. M/s O.C.C. Ltd. has been instructed to install another batching plant to increase the per day concreting in the Dam & Spillway.

**Canal work** - Chief Construction Engineer appraised the progress of the land acquisition of the canal system. Principal Secretary instructed Chief Construction Engineer & Special Land Acquisition & Rehabilitation Officer to work together to complete the L.A. process simultaneously so that irrigation can be supplied by June 2019.

Principal Secretary instructed Chief Construction Engineer & Special Land Acquisition & Rehabilitation Officer to interact personally with the Displaced Persons of the project to pacify them to evacuate the submerged villages. He also instructed to meet the

Collector & District Magistrate, Mayurbhanj frequently to appraise him about the development of R.R. works at the project level.














Principal Secretary had asked to do plantation on both side of the road of dam toe & make the area a tourist spot in future. Chief Construction Engineer told that steps have already been initiated to take up the plantation in Dam and Canal area in this year as it is a condition in stipulation for forest clearance of the project..

Chief Construction Engineer expressed about the shortage of technical staff such as D.E.E., A.E., J.E. and the Zone Officer for L.A. works. Principal Secretary instructed to engage the Retired personnel in A.E. or J.E. post after due approval of the Govt. If retired personnel are not available, then fresh Diploma holders may be engaged through service provider.

The meeting ended with vote of thanks to the chair.

  
**Principal Secretary to Govt.**  
**Department of Water Resources.**

Review of Deo Irrigation Project, Karanjia taken by Principal Secretary, DoWR on 20.07.2017 at 4.00 P.M in his Conference Hall, Rajiv Bhawan, Bhubaneswar

SL.No.	Member Present	Designation	Contact No. & E-mail Address.	Signature
1	2	3	4	5
1	Sri P. K. Jena, IAS	Principal Secretary, DoWR		
2	Sri P. K. Satapathy	ETC cum sp. Secy.		
3	Sri G. R. Mohanty	ETC, WR.		
4	Sri B. B. Panda.	ETC, PD.		
5	Sri S. Das	Consultant Advisor	94975-59109	
6	Krushna Ch. Rout	C.C.R. Deo		 20.7.17
7	Sri A. K. Panigrahi	RE. Deo/HR/DSUN		
8	Rama Ch. Jena.	Sp. L.A. DR.O.		 20/7/17
9	Jayanta Kumar Sahu	E-B-Deo canal 21 Man		 20-07-17
10	Sudanta Kumar Das	GM OCE		
11	B. K. B. Das.	S. M. OCE		
12	P. K. Nanda.	S.E, Monitoring, DoWR.		 20/7/17.
13	A. K. Banerjee	C.E., Designs		 20/7/17
14	S. K. Pattnayak	Advisor		
15	M. R. Pattnayak			
16				
17				
18				
19				