



ANNUAL REPORT

ON

BETNOTI CANAL DIVISION, LAXMIPOSI

FOR THE YEAR 2017-18

SUBARNAREKHA IRRIGATION PROJECT

STATUS REPORT

BETNOTI CANAL DIVISION, LAXMIPOSI, MAYURBHANJ, ODISHA

The Betnoti Canal Division, Laxmiposi is functioning as a Project Division under W.R. Department, Govt. of Odisha with effect from **01.04.1993**. The division is functioning under Subarnarekha Irrigation Circle, Laxmiposi under control of Chief Engineer & Basin Manager, S & B Basin, Laxmiposi. It has three Sub Divisions viz.

1. Betnoti Canal Sub Division No. I, Laxmiposi
2. Betnoti Canal Sub Division No. II, Laxmiposi
3. Betnoti Canal Sub Division No. III, Laxmiposi

The division is headed by the Executive Engineer and the above Sub Divisions are headed by Assistant Executive Engineers / Deputy Executive Engineers respectively.

Jurisdiction:-

The jurisdiction of Betnoti Canal Division, Laxmiposi is

- a. Subarnarekha Main Canal from RD 37.00 Km to 46.50 Km
- b. Haladia Distribution System
- c. Betnoti Branch Canal with its Distribution.

a. Subarnarekha Main Canal from RD 37.00 Km to 46.50 Km:-

The Main Canal works were completed except lining work from RD 38392m to 41,200m, VRB at RD 42,320m & 43,090m due to R&R issues. Above works have been awarded and lining work completed except Structure Gap portion executed by other agencies. Further slope failure zone from RD 45,322m to 45,522m (Left Bank), RD 45,557m to 45637m (Left Bank) & balance work from RD 45,100m to RD 45,450m (Right Bank) has been awarded to M/S O.C.C Ltd and work is in progress. The Distribution system is completed.

b. Haladia Distribution System:-

Remodeling work of old Haladia distribution has been completed except extension ayacut. LA proposal for extension ayacut has been submitted & in different stages of completion. One Package is in progress.

Kharif irrigation is being provided in the completed ayacut. CAD&WM work is to be taken up in Haladia distribution.

c. Betnoti Branch Canal with its Distribution.

The Branch Canal work is completed. The distribution system includes Baghuapal Distributary, Betnoti Distributary, Paunsia Distributary & direct minors and sub-minors. Total length of Distribution system directly off taking from BBC is 78.389 Km. Out of which 33.431 Km completed. Besides, Baghuapal distributary has been completed except from RD 3700m to 4700m due to land acquisition issue with Spinning Mill which is Sub-judice in Hon'ble High Court of Odisha.

For completion of Betnoti Branch Canal Distribution System, following Works along with LA is to be made.

- a) Betnoti Distributary length 17.916 Km with its distribution System – CCA 11372 ha
- b) Paunsia Distributary length 12.78 Km with its distribution system – CCA – 1438 ha.

a)Baghuapal Distributary

Baghuapal distributary has been completed except from RD 3700m to 4700m due to land acquisition issue with Spinning Mill which is sub-judice in Hon'ble High Court of Odisha. The counter affidavit for spinning mill case has been submitted to Govt. Advocate. The minors & Sub-minors for which LA cases have not been submitted will be taken up in UGPL.

b)Betnoti Distributary

Betnoti Distributary length 17.916 Km (CCA 11372 ha) :-
Work is going on in four packages..

Further, two Distributary off takes from Betnoti Distributary which are furnished below :-

- a. Dhansul Distributary Length – 9.7 Km – CCA – 6433 ha.
- b. Nuagaon Distributary – Length – 7.18 Km – CCA – 3855 ha.

a. Dhansul Distributary :-

Work in progress in two Reaches from RD 00 to 7.00 Km.

LA for Reach from RD 7.00 Km to 9.7 Km 71% completed. Tender will be invited after 80% LA.

Further three Distributaries takes off from Dhansul Distributary, they are

i) Chuasole Distributary, ii)Agda Distributary & iii)Dahisahi Distributary

i)Chuasole Distributary

Work in Progress.

ii)Agda Distributary

Tender invited for two reaches. Tender for Third Reach will be invited after 80% LA.

iii)Dahisahi Distributary

20% LA acquired. Tender will be invited after 80% LA

b.Nuagaon Distributary

39% LA completed. Tender will be invited in phased manner. This Distributary has been transferred to Subarnarekha Irrigation Division No.II, Deuli.

Paunsia Distributary Length – 12.78 Km, CCA – 1438 ha

Work in progress in three reaches. Tender for the balance reaches will be invited after 80% LA.

Executive Engineer
Betnoti Canal Division
Laxmiposi, Mayurbhanj