



**GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCES**

**ANNUAL REPORT
FOR THE YEAR 2016-17 OF
PRACHI DIVISION, BHUBANESWAR**

Date : 31.05.2017

Executive Engineer
Prachi Division, Bhubaneswar

|

CONTENTS

SL. NO	SUBJECTS	PAGE
01.	Jurisdiction	01 - 01
02.	Brief Note	02 - 02
03.	Schematic diagram of Organisation	03 - 03
04.	Establishment details	04 - 05
05.	Conact of Technical Persons	06 - 06
06.	Salient Features of Mundali Weir	07- 09
07.	Embankment Details	10-12
08.	Sluice Details	13-14
09.	Details of gauge stations.	15 - 15
10.	Vulnerable Points	16 - 16
11.	Canal Details	17 - 17
12.	Khariff Ayacut	18 - 18
13.	Rabi Ayacut	19 - 19
14.	Achievement of Work Details	20 - 30
15.	Details of Pani Pachayat	31 - 32
16.	Details of Residential & Non-Residential Buildings	33 - 35
17.	Jurisdiction Map	36 - 36

PRACHI DIVISION

COVERS

PART OF DISTRICTS

CUTTACK, JAGASINGHPUR, KHORDHA & PURI

Brief Note on Prachi Division, Bhubaneswar

Jurisdiction -

Covers Part of Cuttack, Khurdha, Puri and Jagatsinghpur District. Prachi Division, Bhubaneswar principally looks after the following works under the control of its six Sub-Divisions: -

Flood control in part of the Mahanadi Lower Basin i.e. in the rivers like Kathajori, Sirua, Kuakhai, Devi, Daya, Kushabhadra.

Maintenance of Irrigation system of Delta II command area of an ayacut 33,986 Ha. (Kharif).

Maintenance of Residential / Non-Residential buildings at Bhubaneswar under W.R Department.

Sub - Divisions -

6 nos. of Sub - Divisions

01. BBSR Irrigation Sub-Division
02. Mundali Irrigation Sub-Division
03. Baliana Canal Sub-Division
04. Pratap Nagari Irrigation Sub-Division
05. Kantapada Irrigation Sub-Division
06. Niali Canal Sub-Division

Flood Control

River Embankments -

- | | | |
|-----|----------------------|--------------|
| 01. | Capital Embankment - | 227.34 Km. |
| 02. | O.A. Embankment - | 52.53 Km. |
| 03. | T.R Embankment - | 5.90 Km. |
| | Total | = 285.77 Km. |

Important River Embankments -

1. Kathajori Sirua Devi Right Embankment
2. Kuakhai Left Embankment
3. Kuakhai Right Embankment
4. Kushabhadra Left Embankment
5. Daya Right Embankment
6. Kandal Left Embankment
7. OAE around Sithalo Island.

Drainage Sluices (District wise) - (List attached)

Cuttack	- 19 Nos.
Khurda	- 06 Nos.
Puri	- 01 No.
Jagatsinghpur	- 01 No.
Total	= 27 Nos.

O/O The Executive Engineer,Prachi Division,Bhubaneswar

Sl. No	Designation of each sanction post Grade wise	Scale of pay of the post	Sanction strength	Post abolished during the year 14-15	Present vacancies	Existing strength
1	2	3	4	5	6	7
1	GROUP -A (Desination)					
i)	Executive Engineer (C)	15600-39100(6600)	1	Nil	0	1
ii)	Dy. Executive Engineer(C)	15600-39100(5400)	1	Nil	0	1
iii)	Sr.Divnl.Accouts Officer	15600-39100(5400)	1	Nil	0	1
iv)	Asst.Executive Engineer	15600-39100(5400)	3	Nil	0	3
	Total		6	0	0	6
2	GROUP -A (Desination)					
i)	Asst.Engineer (C)	9300-34800(4600)	8	Nil	0	8
ii)	Junior Engineer (C)	9300-34800(4200)	10	Nil	2	8
iii)	Head Clerk	9300-34800(4200)	1	Nil	0	1
	Total		19	0	2	17
3	GROUP -B (Desination)					0
i)	Sr.Clerk	5200-20200(2400)	2	Nil	0	2
ii)	Jr.Clerk	5200-20200(1900)	7	Nil	0	7
iii)	Jr.Stenographer	5200-20200(2400)	1	Nil	0	1
iv)	Draughts Man	5200-20200(2800)	1	Nil	0	1
v)	Tracer	5200-20200(2000)	1	Nil	0	1
vii)	Field Asst	5200-20200(1900)	1	Nil	1	0
viii)	Lift Opreator	4930-14680(1750)	6	Nil	1	5
	Total		19	0	2	17
4	GROUP -D (Desination)					
i)	Daftary	4860-14680(1600)	1	Nil	1	0
ii)	Treasury Guard	4750-14680(1500)	1	Nil	0	1
iii)	Peon	4750-14680(1500)	10	Nil	0	10
iv)	River Guard	4750-14680(1500)	1	Nil	1	0
v)	Contigent Khalasi	4750-14680(1500)	2	Nil	0	2
vi)	Night Watch Man	4750-14680(1500)	2	Nil	0	2
	Total		17	0	2	15
	Total(Group A+B+C+D)		61	0	6	55

O/O The Executive Engineer,Pratapnagari Irrigation Division,Pratapnagari

Sl. No	Designation of each sanction post Grade wise	Scale of pay of the post	Sanction strength	Post abolished during the year 14-15	Present vacancies	Existing strength
1	2	3	4	5	6	7
1	GROUP -A (Desination)					
i)	Executive Engineer (C)	15600-39100(6600)	1	Nil	1	0
ii)	Dy. Executive Engineer(C)	15600-39100(5400)	1	Nil	1	0
iv)	Asst.Executive Engineer	15600-39100(5400)	3	Nil	3	0
	Total		5	0	5	0
2	GROUP -B (Desination)					
i)	Asst.Engineer (C)	9300-34800(4600)	8	Nil	8	0
ii)	Junior Engineer (C)	9300-34800(4200)	10	Nil	3	7
	Total		18	0	11	7
3	GROUP -C (Desination)					0
i)	Sr.Clerk	5200-20200(2400)	2	Nil	0	2
ii)	Jr.Clerk	5200-20200(1900)	7	Nil	0	7
iii)	Jr.Stenographer	5200-20200(2400)	1	Nil	1	0
iv)	Draughts Man	5200-20200(2800)	1	Nil	0	1
v)	Tracer	5200-20200(2000)	1	Nil	1	0
	Total		12	0	2	10
4	GROUP -D (Desination)					
iii)	Peon	4750-14680(1500)	10	Nil	1	9
vi)	Night Watch Man	4750-14680(1500)	2	Nil	0	2
	Total		12	0	1	11
	Total(Group A+B+C+D)		47	0	19	28

**TECHNICAL PERSONEL WITH CONTACT NUMBERS OF PRACHI DIVISION,
BHUBANESWAR**

Sl No	Name	Designation	Telephone No/Mobile No
01.	Er. Suresh Chandra Dalai	E.E.	9437317778
02.	Division Office (Control Room)		0674-2562427
	Er. Kadi Krishna Rao	A.E.E.(Estr.)	9437507002
	Er.Ranjita Mohapatra	J.E.(Estr.)	9438671680
	Er.Sagarika Mishra	J.E.(Estr.)	9778094692
03.	Er. Pramod Kumar Rout	D.E.E.	9438081061
04.	Er. Basant Kumar Sahoo	A.E. Sec.No-I	9437112374
05.	Er. Biranchi Narayan Senapati	A.E. Sec.No-II	9437100062
06.	Er. Pradeep Ku. Patro	A.E. Sec.No-III	9439339566
07.	Er. Kishore Ch. Behera	(I/C)A.E. Sec.No-IV	9668538440
08.	Er. S.N Nanda	A.E. Sec.No-V	9437185287
09.	A.E.E Baliana (Office)		0674-2111004
10.	Er. Pramod Ku. Sahoo	A.E.E.	9437227935
11.	Er. Kishore Ch. Behera	A.E.Banamalipur Sec.	9668538440
12.	Er.Upali Aparajita	A.E.Baliana Sec.-I	9178233065
13.	Er. Bhimsen Behera	A.E.Embkt. Sec.	9437333047
14.	Er. Bandita Pattnaik	J.E.Balinat Sec.-II	8895077952
15.	A.E.E Mundali (Office)		0671-2879549
16.	Er. Anant Ch. Satpathy	A.E.E.	9437072020
17.	Er.Pratap Keshari Malla	A.E.(Baranga)	8763466061
18.	Er.Biswanath Panigrahi	A.E.(Mundali)	8763400707
19.	Er.Kamal Lochan.Pradhan	A.E.(Kalarahanga)	9937145744
20.	A.E.E Pratapnagari (Office)		0671-2586406
21.	Er. Bibhuti Bhusn Tarenia	A.E.E.	9437107496
22.	Er.Sanatana Swain	A.E.(P.Nagari)	9937770765
23.	Er.Gyanendra Nayak	A.E.(Sankhatras)	9337121464
24.	Er.Abhimanyu Lenka	J.E.(Maidharapada)	9777679654
25.	Er.Sanatana Swain	(I/C)A.E.(Jharapada)	9937770765
26.	A.E.E Kantapada (Office)		0671-2805428
27.	Er. Prafulla Kumar Senapati	A.E.E.	9437574943
28.	Er.Niroj Ku.Palai	J.E.(Kantapada)	9437127761
29.	Er. Bijay Ku. Mishra	A.E.(Kasarda)	9439739631
30.	Er.Sudhakar Mallick	A.E.(Badbil)	8093696545
31.	A.E.E Niali (Office)		0671-2803344
32.	Er. Satyabrata Mishra	A.E.E.	9438004037
33.	Er.Chinmay Mohapatra	A.E.(Pahanga)	9438021206
34.	Er.Sanjeeb Ku. Sahoo	J.E.(Niali-I)	9778837630
35.	Er. K.K.Rao	J.E.(Niali-II)	9437507002
36.	Er. Aswini Ku. Senapati	J.E.(Baharana)	9439221664

SALIENT FEATURES OF MUNDALI WEIR

1 MAIN WEIR AT MUNDALI

Year of Completion	1965	April
Catchment Area	132085	Sq.Km.
H.F.L (Upstream)	29.65m	
H.F.L (Downstream)	28.95m	
Peak flood level	31.30m	
Pond level	24.10m	
Crest level	23.15m	
Length of Weir	1346.50m	

2 HEAD REGULATOR

Discharge	170.00	Cumecs
C.C.A	5,36,374	Acre
F.S.L	23.60m	
F.S.D	3.25m	
Bed Level	20.40m	
Bed Width	53.35m	
Crest Level of H.R	21.95m	
Bed Slope	1:11600	
Gate Size	4Nos x 13.70 x 3.65m	
	in two tier of 1.20m each	

Executive Engineer
Prachi Division, BBSR

SALIENT FEATURES OF MUNDALI WEIR IN BRIEF

1 MAIN WEIR

Year of Commencement	1960	
Year of Completion	1965(April)	
Cost	Rs. 3,88,20,800/-	
Catchment area	51,000 sqmile	13205 Sq.Km.
Discharge		
a) Before Flood Control by Hirakud Dam	15,70,000 cusecs	44.430 cumecs
b) After Flood Control by Hirakud Dam	12,96,765 cusecs	
H.F.L (Up stream)	97.25'	29.65 m.
H.F.L (Down stream)	95.05'	28.95 m.
Peak Flood Level (In the year 1982)	102.70'	31.30
Pond Level	79.00'	24.10 m.
Crest Level	76.00'	23.15 m.
Length of the Weir	4417'.6"	1346.50 m.

A POCKET SLUICE

Length	262'	80 m
No. of Bays / Gates	4 Nos (Vertical steel gate)	
Size of Gate	60' x 26'	18.30 x 7.95m
Crest Level	65.00	18.80 m
Cistern Level	56.00	17.05 m

B UNDER SLUICE

Length	394'	112.00 m
No. of Bays / Gates	6 Nos (Vertical steel gate)	
Size of Gate	60' x 14'	18.30 x 4.30m
Crest Level	65.00	19.80 m
Cistern Level	56.00	17.00 m

C OVER FLOW SECTION

Length	3733.10'	1137.85 m
Nos of Fall Board Shutter	374	
Size	10'x3'	3.00 x 0.90m
Crest Level	76.00	23.15 m
		Weir

D DIVIDE WALL

i) Between the pocket & under sluice		
Upstream	262.50'	
Downstream	70.5'	21.50 m
ii) Between under sluice & weir		
Downstream	70.50'	21.50 m
Upstream	131.20'	40.00 m
Downstream		

E BRIDGE

Length	4422.50'	1348 m
No of piers constructed by DOWR	10 piers	
No of piers constructed by Works Deptt.	55 piers	
Formation Level	109'	33.23 m

II HEAD REGULATOR

Discharge	5954 cusecs	170 cumecs
C.C.A	5,36,374 Acre	217155 Ha.
F.S.L	77.50'	23.60 m
F.S.D	10.60'	3.25 m
Bed Level	66.90'	20.40 m
Bed Width	175'	56.35 m
Crest Level	72'	21.95 m
Width	201'	61.25 m
Bed slope	1:11,600 (Up to Kanpur	
Gate size	4 Nos x 45' x 12 (13.70 x	

III AFFLUX BUND

(I) Right Side

Length	7920' (1.5 miles)	2415 m
T.B.L	109'	33.20 m
Top width	40'	12.20 m
Average height	20'	6.10 m
Slope C.S / R.S	1:2 / 1:3	

II) Left Side

Length	13000' (2.5 miles)	3963 m
T.B.L	100'	30.50 m
Top width	40'	12.20 m
Average height	15'	4.55 m
Slope C.S / R.S	1:2 / 1:3	

IV GUIDE BANK (LEFT SIDE)

U/S straight length (Making an angle of

U/S mole head radius	500'	152.40 m
U/S mole head sweep	90'	
D/S curved head radius	300'	91.50 m
D/S curved head sweep	90'	
T.B.L	109'	33.20 m
Top width	40'	12.20 m
Average height	30'	9.15 m
Slope C.S / R.S	1:2 / 1:3	

V UPSTREAM LOCK CHAMBER (Defunct)

Length	300'	91.50 m
width	40'	12.20 m
Bed Level	65.00'	19.80 m
Navigation was permitted up to water level	84.70'	25.80 m

VI DOWNSTREAM LOCK CHAMBER (Defunct)

Length	300'	9.50 m
width	40'	12.20 m
Bed Level	57.00'	17.350 m

VII CONNECTING LOCK CHANNEL

Length	4500'	1371.60 m
Bed Width	100'	30.50 m
Side Slope	1:02	
Bed Level	66.00'	20.10 m
F.S.L	77.5'	23.60 m

**CATEGORY WISE CANALS UNDER PRACHI DIVISION,
BHUBANESWAR**

List of Main Canals under Prachi Division, Bhubaneswar

Sl. No.	Name of Canal	Total Length	Discharge in Cusec	Ayacut Area
01.	Puri Main Canal	29.018	5955.305	433.320
Total		29.018	5955.305	433.320

List of Branch Canals under Prachi Division, Bhubaneswar

02.	Daya West Branch Canal	38.644	256.776	2184.430
03.	Kakatpur Branch Canal	56.900	1057.128	2116.860
04.	Devi Taunla Branch Canal	16.737	104.194	371.020
05.	Karanga Branch Canal	13.137	50.154	944.330
06.	Badaro Branch Canal	4.420	12.009	168.310
07.	Gop Branch Canal	61.970	977.658	971.040
Total		191.808	2457.919	6755.990

List of Distributary under Prachi Division, Bhubaneswar

Sl. No.	Name of Canal	Total Length	Discharge in Cusec	Ayacut Area
08.	Dhawa rocket Distributary	6.000	8.830	361.310
09.	Lingipur Distributary	35.400	96.777	3628.730
10.	Phulnakhara Distributary (K.B.C)	21.410	212.980	719.960
11.	Harianta Distributary (K.B.C)	13.049	52.274	758.510
12.	Jharpada Distributary (K.B.C)	8.490	3.108	364.140
13.	Devi Right Distributary	12.477	8.124	598.800
14.	Kandal Left Distributary	14.400	12.362	697.930
15.	Niali Distributary (K.B.C)	31.104	122.914	643.260
16.	Phirphira Distributary (G.B.C)	5.214	30.022	397.720
17.	Kundhei Distributary (G.B.C)	16.000	6.358	599.810
18.	Ansalo Distributary (G.B.C)	6.137	2.119	332.580
Total		169.681	555.866	9102.750

19.	Minors	330.519	788.530	23339.850
20.	Sub-Minors	191.426	628.555	13797.640
	GRAND TOTAL =	912.452	10386.176	53429.550

DETAIL LIST OF CAPITAL EMBANKMENTS UNDER PRACHI DIVISION (LENGTH IN KM.)

Sl. No.	Name of Embankment	TOTAL	Cuttack	Kordha	Jagatsinghpur	Puri
01.	Mahanadi Right Embankment	1.74	1.74	-	-	-
02.	Kathajori Right Embankment	7.50	7.50	-	-	-
03.	Kathajori Sirua Devi Right Embkt.	68.50	63.00	-	5.50	-
04.	Kuakhai left Embankment	19.00	11.00	8.00	-	-
05.	Kuakhai Right Embankment	32.50	6.00	26.50	-	-
06.	Daya Right Embankment	31.60	-	10.10	-	21.50
07.	Kushabhadra Left Embankment	38.50	-	30.00	-	8.50
08.	Devi Right Embankment	13.00	13.00	-	-	-
09.	Taunla Right Embankment	15.00	15.00	-	-	-
		227.34	117.24	74.60	5.50	30.00

DETAIL LIST OF OTHER AGRICULTURAL EMBANKMENTS UNDER PRACHI DIVISION (LENGTH IN KM.)

Sl. No.	Name of Embankment	TOTAL	Cuttack	Kordha	Jagatsinghpur	Puri
01.	Mahanadi Left Afflux Bundh (Mundali Weir)	4.00	4.00	-	-	-
02.	Mahanadi Left Guide Bundh	0.33	0.33	-	-	-
03.	Mahanadi Right Afflux Bundh	2.00	2.50	-	-	-
04.	Kuakhai Right Embankment	2.70	-	2.70	-	-
05.	Kandal Left Embankment	21.00	21.00	-	-	-
06.	Old Devi Right Embankment	6.00	6.00	-	-	-
07.	O.A.E. around Sithalo Island	13.00	10.60	-	2.40	-
08.	Prachi Left Embankment	3.50	3.50	-	-	-
	Total :-	52.53	47.93	2.70	2.40	0.00

DETAIL LIST OF TEST RELIEF EMBANKMENTS UNDER PRACHI DIVISION (LENGTH IN KM.)

Sl. No.	Name of Embankment	TOTAL	Cuttack	Kordha	Jagatsinghpur	Puri
01.	T.R. Embankment at Kajipatna	1.40	1.40	-	-	-
02.	Kulashree Gherry Bandha on Devi Right	1.20	1.20	-	-	-
03.	Dhanamandal Gherry Bandha on Kandal Left	1.80	1.80	-	-	-
04.	Mangalamandir Gherry Bandha on Kandal Left	1.50	1.50	-	-	-
	Total :-	5.90	5.90	0.00	0.00	0.00

LIST OF EMBANKMENTS UNDER PRACHI DIVISION, BHUBANESWAR

Sl. No.	Name of Embkt.	DISTRICT WISE				Total	SUB-DIVISION WISE											
		Ctc.	Khurda	Puri	Jagatsi nghpur		Balianta		BBSR		Kantapada		Mundali		Niali		Pratapnagari	
		Length	Length	Length	Length		RD	Length	RD	Length	RD	Length	RD	Length	RD	Length	RD	Length
CAPITAL EMBANKMENT																		
01.	Mahanadi Right Embankment	1.74				1.74						00 - 1.74	1.74					
02.	Kathajori Right Embankment from Naraj to Mundamuhan (00 to 7.50 Km.)	7.50				7.50						00 - 7.50	7.50					
03.	Kathajori Sirua Devi Right Embankment	63.00			5.50	68.50			32.00 - 41.00	9.00				41.00 - 68.50	27.50	00 - 32.00	32.00	
04.	Devi Right Embankment	13.00				13.00			00 - 13.00	13.00								
05.	Taunla Right Embankment from Poalsara to Bhainchua	15.00				15.00								00 - 15.00	15.00			
06.	Kuakhai Left Embankment	11.00	8.00			19.00	7.00 - 19.00	12.00								00 - 7.00	7.00	
07.	Kuakhai Right Embankment	6.00	26.50			32.50			19.00 - 32.50	13.50			00 - 19.00	19.00				
08.	Daya Right Embankment		10.10	21.50		31.60			00 - 31.60	31.60								
09.	Kushabhadra Left Embankment		30.00	8.50		38.50	00 - 38.50	38.50										
Sub-total		117.24	74.60	30.00	5.50	227.34		50.50		45.10		22.00		28.24		42.50	39.00	
O.A.E.																		
01.	Mahanadi Left Afflux Bundh (Mundali Weir)	4.00				4.00						00 - 4.00	4.00					
02.	Mahanadi Left Guide Bundh	0.33				0.33						00 - 0.33	0.33					
03.	Mahanadi Right Afflux Bundh	2.00				2.00						00 - 2.00	2.00					
04.	Kandal Left Embankment	21.00				21.00			00 - 21.00	21.00								
05.	Old Devi Right Embankment from Dighi to Karanja	6.00				6.00			00 - 6.00	6.00								
06.	O.A.E around Sithalo Island	10.60			2.40	13.00			00 - 13.00	13.00								
07.	Kuakhai Right Embankment RD 6.00 to 8.70 Km. (Gherry Bundha to Jhinkardiha Marichia Island)		2.70			2.70						6.00 - 8.70	2.70					
08.	Prachi Left Embankment from Salei to Amanakud 00 to 3.50 Km.)	3.50				3.50								00 - 3.50	3.50			
Sub-total		47.43	2.70	0.00	2.40	52.53		0.00		0.00		40.00		9.03		3.50	0.00	

Sl. No.	Name of Embkt.	DISTRICT WISE				Total	SUB-DIVISION WISE											
		Ctc.	Khurda	Puri	Jagatsinghpur		Balianta		BBSR		Kantapada		Mundali		Niali		Pratapnagari	
		Length	Length	Length	Length		RD	Length	RD	Length	RD	Length	RD	Length	RD	Length	RD	Length
<u>T.R.E.</u>																		
01.	T.R Embankment at Kajipatna	1.40				1.40										00 - 1.40	1.40	
02.	Kulashree Gherry Bandha on Devi Right	1.20				1.20				00 - 1.20	1.20							
03.	Dhanamandal Gherry Bandha on Kandal Left	1.80				1.80				00 - 1.80	1.80							
04.	Mangalamandir Gherry Bandha on Kandal Left	1.50				1.50				00 - 1.50	1.50							
Sub-total		5.90	0.00	0.00	0.00	5.90		0.00		0.00	4.50		0.00		0.00		1.40	
G.Total		170.57	77.30	30.00	7.90	285.77		50.50		45.10	66.50		37.27		46.00		40.40	

STATUS OF SLUICES, PRACHI DIVISION, BHUBANESWAR

LIST OF SLUICES IN CAPITAL EMBANKMENT / O.A.E. / T.R.E. OF (CUTTACK DISTRICT)

SL. NO	Name of the Sluice	Location	Status
01.	Drainage Sluice at Gopalnagar	Kandal Left Embankment at RD 10.90Km	Good Condition.
02.	Drainage Sluice at Kundimuhan	Kandal Left Embankment at RD 5.95Km	To be repaired
03.	Drainage Sluice at Sagadailo	Kandal Left Embankment at RD 17.50Km	Good Condition.
04.	Drainage Sluice at Karanja	Old Devi Rt. Embankment at RD 2.50Km	Good Condition.
05.	Drainage Sluice at Suanlo.	Old Devi Rt. Embankment at RD 3.30Km	Good Condition.
06.	Drainage Sluice at Telijuri	K.S.D. right Embankment at RD 37.80Km.	Good Condition.
07.	Drainage Sluice at Sikharghat	K.S.D. right Embankment at RD 67.00Km	Good Condition.
08.	Drainage Sluice at Kaliaghar	Prachi left Embankment at RD 1.00Km	Good Condition.
09.	Drainage Sluice at Bhagipur	Mahanadi Rt. Embkt	Good Condition.
10.	Sulochana drainage Sluice on Kuakhai right	Kuakhai Rt. Embankment at Belgachhia	Good Condition.
11.	Drainage Sluice at Nati	O.A.E. Arround Sithalo at RD 6.50Km.	Good Condition.
12.	Drainage Sluice at Kalaka	O.A.E. Arround Sithalo at RD 7.00Km	Good Condition.
13.	Drainage Sluice at Veto	Kandal Left RD 13.00Km	Good Condition.

(KHORDHA DISTRICT)

01.	Drainage Sluice at Tirumal	Daya Rt.Embankment at RD 31.311Km	Good Condition
02.	Drainage Sluice at Budhanalla	Kuakhai Rt.Embankment at RD 10.30Km	Good Condition
03.	Drainage Sluice at Nuapatna	Kuakhai Lt.Embankment at RD 12.30Km	Good Condition

(JAGATSINGHPUR DISTRICT)

01.	Drainage Sluice at Jorakul	O.A.E.Arround Sithalo Island at RD 9.00Km	Damaged, to be repaired.
02.	Drainage Sluice at Erada	Kathajodi Sirua Devi Rt Embankment at RD at 57.00 km	Rod to be replaced

(PURI DISTRICT)

01.	Drainage Sluice at Aragarh	Daya Rt.Embkt at RD 24.856Km	Good Condition
-----	----------------------------	------------------------------	----------------

Details of Gauge Stations in Prachi Division, Bhubaneswar

Annexure-VII

Sl. No.	Name of River	Name of the Gauge Station	Zero value of gauge	Danger Level	H.F.L. of 1982	H.F.L. of 1991	H.F.L. of 1992	H.F.L. of 1994	H.F.L. of 2001	H.F.L. of 2003	H.F.L. of 2008	H.F.L. of 2011
01.	Kuakhai Left	1.Pratapnagari	18.90 M	21.35 M	23.45 M	22.72 M	22.66 M	22.10 M	22.40 M	22.23 M	22.75 M	22.50 M
02.	KSDR	1.Govindapur	8.50 M	16.10 M					17.39 M		18.35 M	18.20 M
		2.Sankhatras	17.45 M	19.34 M	21.05 M	20.36 M	20.20 M	19.96 M	20.72 M	19.96 M	21.03 M	21.67 M
		3.Teljori river side	5.85 M	13.85 M	14.99 M	14.73 M	14.38 M	14.45 M	15.30 M	15.10 M	15.20 M	15.15 M
03.	Mundali Weir at Mundali	5.Mundali	<u>19.81M U/S</u> 18.81 M D/S	<u>29.64M</u> <u>U/S 28.95</u> M D/S	<u>31.30M U/S</u> 30.38 M D/S	<u>29.83M</u> <u>U/S 29.23</u> M D/S	<u>29.68M U/S</u> 29.01 M D/S	<u>29.13M U/S</u> 28.52 M D/S	<u>30.41M U/S</u> 29.83 M D/S	<u>30.17M U/S</u> 29.62 M D/S	<u>31.21M</u> <u>U/S 30.44</u> M D/S	<u>30.60M</u> <u>U/S 29.68</u> M D/S
04.	Kushavadra left Embkt.	6.Balianta	14.146 M	18.25 M	19.533 M	19.644 M	19.33 M	19.23 M	19.60 M	19.55 M	17.35 M	19.29 M
		7.Ramachandrapur	14.306 M	17.28 M	17.815 M	18.165 M	17.92 M	17.314 M	17.60 M	17.40 M	12.40 M	17.34 M
		8.Jalahata	11.08 M	13.45 M		14.730 M	14.42 M	14.25 M		11.70 M	10.90 M	10.70 M
05.	Daya Rt.Embkt.	9.Daya Bridge at RD 00	11.13 M	16.34 M	16.35 M	14.05 M	16.70 M	15.40 M	17.00 M		16.80 M	16.60 M

N.B:- Flood of 2001 is the reference flood peak flood discharge in undivided Mahanadi at Mundali was 12,96,765 Cusecs.

NO. OF IDENTIFIED VULNERABLE POINTS IN DIFERENT YEARS

PRACHI DIVISION, BBSR

No breach has occurred during the flood of 2011 under Prachi Division, Bhubaneswar.

2011-2012	19
2012-201	16
2013-2014	14
2014-2015	12
2015-2016	16
2016-2017	9

A B S T R A C T

Rabi Irrigation Achievement (Block, Tahasil & District wise) for the year 2015-16 of Prachi Division, Bhubaneswar
(Area in Ha)

(Area

District	CUTTACK				KHURDA			Puri	Total
Tahasil	CTC Sadar		Niali		Bhubaneswar			Nimapara	
Block	CTC Sadar	Baranga	Kantapada	Niali	BBSR	Baliana	Balipatna	Nimapara	
Sub-Division	1	2	3	4	5	6	7	8	9
Mundali					445.570				445.570
Bhubaneswar					0.000				0.000
Baliana		56.330				2541.060		0.000	2597.390
Pratapnagari	827.420	1634.280	1008.590			648.920			4119.210
Kantapada			1846.880	0.000					1846.880
Niali				3705.470					3705.470
Total (Block)	827.420	1690.610	2855.470	3705.470	445.570	3189.980	0.000	0.000	12714.52
Total (Tahasil)	2518.030		6560.940		3635.550			0.000	12714.52
Total (District)	9078.970				3635.550			0.000	12714.52

**Information on Tahasilwise, Blockwise, Districtwise break up of Ayacut Area
Prachi Division, Bhubaneswar**

Sl. No.	Name of the Division	Delta Stage-I/ Delta Stage-II/ Others	Name of Canal System	District	Tahasil	Block	Length of Main Canal in Km.	Length of Branch Canal in Km.	Length of Distributary in Km.	Length of Minor/ Sub-Minor in Km.	Total Length in Km.	Design Ayacut in Ha.	Certified Ayacut in Ha.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12=(8+9+10+11)	13	14	15
01.	Prachi	Delta Stage-II	P.M.C.	Cuttack	Cuttack	Cuttack	21.258	8.000	20.094	15.520	64.872	2498.86	1848.50	23037.85
					Baranga	Baranga	0.000	0.000	4.000	21.610	25.610	4931.94	3648.65	
					Kantapada	Kantapada	0.000	28.100	40.300	118.389	186.789	10386.95	7684.30	
					Niali	Niali	0.000	50.674	29.244	112.930	192.848	13323.06	9856.40	
				Jagatsinghpur	Naugaon	Naugaon	0.000	4.420	0.000	16.012	20.432	497.75	368.25	368.25
				Khordha	Balianta	Balianta	2.040	15.570	7.110	45.328	70.048	6080.75	4498.54	13048.60
					Balipatana	Balipatana	0.000	15.449	15.500	51.480	82.429	4237.44	3134.86	
					BBSR	BBSR	5.720	25.335	41.493	47.075	119.623	6278.80	4645.20	
					Jatni	Jatni	0.000	9.525	0.000	22.541	32.066	1040.65	770.00	
				Puri	Nimapada	Nimapada	0.000	5.581	11.637	41.000	58.218	4155.68	3074.38	3074.38
				TOTAL =							29.018	162.654	169.378	491.885

ANNUAL REPORT OF WORKS FOR THE YEAR 2016-17
PRACHI DIVISION, BHUBANESWAR

Sl. No.	Scheme	Name of Work	Agt. Value	Status		Nature of work executed/ Length of Launching & Packing/Lining/Raising & Strengthening/Disilting/BT/Mettaling	Benefits covered				Remarks
				Physical	Financial		District	Block	Assembly Constituency	Population	
1	2	3	4	5	6	7	8	9	10	11	12
STATE PLAN RIVER EMBANKMENT											
1	241 LCB/SPRE/P1/2016-17	Improvement to Jhinkardiha Marichia Gherry from RD 00 to 2600 mtr. (From RD 00 to 1.000 Km.)	38.48	40% Completed	40% Completed						
2	242 LCB/SPRE/P1/2016-17	Improvement to Jhinkardiha Marichia Gherry from RD 00 to 2600 mtr. (From RD 1.000 Km. to 2.000 Km.)	38.37	43% Completed	43% Completed						
3	97 LCB/P1/SPRE/2016-17	Restoration to scoured bank on Kathajodi, Sirua, Devi Right Embankment from RD 41.710 Km. to 41.800 Km. and 41.820 Km. to 41.900 Km.	42.47	90% Completed	90% Completed	Launching packing - 90 mtr.	Cuttack	Niali	Niali	1300	
4	98 LCB/P1/SPRE/2016-17	Restoration to scoured bank of Kathajodi, Sirua, Devi Right Embankment near village Kantisal from RD 61.000 Km. to 64.000 Km.	42.12	70% Completed	70% Completed	Launching packing - 120 mtr.	Cuttack	Niali	Niali	1400	
5	55 LCB/SPRE/P1/2016-17	Protection to scoured bank on Mukameswar TRE from RD 880 mtr. to 1000 mtr.	42.43	Completed	Completed	Launching packing - 120 mtr.	Cuttack	CTC Sadar	CTC Sadar	2000	
6	201 LCB/SPRE/P1/2016-17	Restoration to Kuakhai Right Embankment from RD 30.50 Km. to 30.75 Km.	34.00	50% Completed	50% Completed	Launching packing - 250 mtr.	Khordha	BBSR	BBSR Ekamra	2500	
7	228 LCB/SPRE/P1/2016-17	Restoration to scoured bank of Kathajodi, Sirua, Devi Right Embankment from RD 44.500 Km. to 44.530 Km., 47.030 Km. to 47.060 Km. & 48.350 Km. to 48.375 Km.	33.25	50% Completed	50% Completed	Launching packing - 30 mtr.	Cuttack	Niali	Niali	3000	
8	169 LCB/P1/SPRE/2016-17	Restoration to scoured bank from RD 5.800 Km. to 5.900 Km. of Kandal left Embankment near Tandikana.	28.85	Completed	Completed	Launching packing - 100 mtr.	Cuttack	Kantapada	Niali	1800	
9	200 LCB/SPRE/P1/2015-16	Protection to Kuakhai Left Embankment from RD 9.460 Km. to 9.840 Km.	31.45	90% Completed	90% Completed					2000	
10	202 LCB/SPRE/P1/2016-17	Protection to scoured bank of Daya Right Embankment from RD 18.800 to 19.100 Km. near village Kakudia	29.75	90% Completed	90% Completed	Launching packing - 250 mtr.	Puri	Pipili	Pipili	1900	
11	188 LCB/SPRE/P1/2016-17	Restoration to Kathajodi, Sirua, Devi Right Embankment from RD. 39.000 Km. to 39.400Km. near village	21.34	Completed	Completed	Launching - 36 mtr.	Cuttack	Kantapada	Niali	2500	
12	208 LCB/SPRE/P1/2016-17	Protection to scoured bank of Daya Right Embankment from RD 27.600 to 27.900 Km. near village Manitri	29.75	60% Completed	60% Completed	Launching packing - 260 mtr.	Puri	Pipili	Pipili	1800	
13	61 LCB/SPRE/P1/2016-17	Restoration to Old Devi Right Embankment at RD 1.500 Km. to 1.580 Km. and 5.30 Km. to 5.395 Km.	29.13	Completed	Completed	Launching packing - 70 mtr.	Cuttack	Niali	Niali	1700	

STATE PLAN RESTORATION										
1	215 LCB/SP Restn./P1/2016-17	Restoration to Kushavadra Left Embankment from RD 32.500 KM to RD 33.500 KM	30.32	90% Completed	90% Completed	Raising, widening embkt - 540 mtr.	Puri	Nimapara	Nimapara	1500
2	232 LCB/SP Restn./P1/2016-17	Protection to Kushavadra Left Embankment near village Benupur	32.40	80% Completed	80% Completed	Guard wall - 200 mtr.	Khordha	Balianta	Jayadev	1000
3	64 LCB/SPRE/P1/2016-17	Restoration to Kathajodi, Sirua, Devi Right Embankment Embankment from RD 64.000 Km. to 67.500 Km.	42.43	70% Completed	70% Completed	Strengthening - 3500 mtr.	Cuttack	Niali	CTC Sadar	1300
4	240 LCB/SP Restn./P1/2016-17	Improvement to Kuakhai Left Embankment from RD 11.640 km to RD 13.000 km .	33.65	80% Completed	80% Completed	Grade-I metalling - 1360 mtr.	Khordha	Balianta	Jayadev	1700
5	63 LCB/Cr. RE/P1/2016-17	Protection to Kushavadra Left Embankment from RD 3.720 Km. to 3.870 Km. and 13.35 Km. to 13.55 Km.	28.29	Completed	Completed	Guard wall - 180 mtr.	Khordha	Balianta	Jayadev	1800
6	165LCB/P1/SP Restn./2016-17	Restoration to Devi Right Embankment from RD 3.80 Km. to 4.00 Km. and 6.50 Km. to 6.60 Km.	26.73	20% Completed	20% Completed	Launching - 35 mtr.	Cuttack	Kantapada	Niali	1600
7	49 LCB/SP Restn./P1/2016-17	Construction of both side approach to drainage sluice over Baranga Escape Channel.	33.80	Completed	Completed		Khordha	Baranga	North	1400
8	58 LCB/SP Restn./P1/2016-17	Protection to Kathajodi Right Embankment from RD 2200 to 2400 mtr.	36.34	Completed	Completed		Cuttack	Baranga	Banki	1300
9	209 LCB/SP Restn./P1/2016-17	Protection to scoured bank of Daya Right Embankment from RD 20.500 to 20.800 Km. near village Naibhansara	25.50	30% Completed	30% Completed	Launching packing - 240 mtr.	Puri	Pipili	Pipili	2100
10	262 LCB/SP Restn./P1/2016-17	Restoration to Kathajodi, Sirua, Devi Right Embankment Embankment from RD 41.900 Km. to 42.320 Km. and 48.650 Km. to 49.200 Km.	23.82	70% Completed	70% Completed	Strengthening - 4500 mtr.	Cuttack	Niali	Niali	2200
11	54 LCB/SP Restn./P1/2016-17	Restoration to Kuakhai Left Embankment from RD 2.300 Km. to 3.500 Km. near village Bhanapur.	29.27	Completed	Completed	Widening and metalling - 1450 mtr.	Cuttack	CTC Sadar	CTC Sadar	1500
12	173 LCB/P1/SP Restn./2016-17	Protection to scoured bank on Kuakhai Left Embkt. from RD 2.180 Km. to 2.240 Km.	27.63	Completed	Completed	Launching packing - 60 mtr.	Cuttack	CTC Sadar	CTC Sadar	1500
13	187 LCB/SP Restn./P1/2016-17	Restoration to Kathajodi, Sirua, Devi Right Embankment from RD 40.700 Km. to 40.800 Km.	18.70	30% Completed	30% Completed	Launching - 43 mtr.	Cuttack	Kantapada	Niali	1900
14	195 ICB/SP Restn./P1/2016-17	Protection to scoured bank on Kuakhai Left Embkt. from RD 2.240 Km. to 2.280 Km.	27.50	Completed	Completed	Launching packing - 40 mtr.	Cuttack	CTC Sadar	CTC Sadar	1800
CRITICAL RIVER EMBANKMENT										
1	225 LCB/Cr. RE/P1/2016-17	Protection to scoured bank on Kathajodi, Sirua, Devi Right Embankment from RD 28.072 Km. to 28.112 Km.	29.13	Completed	Completed	Launching packing - 40 mtr.	Cuttack	Kantapada	Niali	2500
2	183 LCB/Cr. RE/P1/2016-17	Restoration to scoured bank of Kandal left Embankment near Kusunpur at RD 11.900 Km.	33.29	70% Completed	70% Completed	Launching packing - 30 mtr.	Cuttack	Kantapada	Niali	1800
3	177 LCB/Cr. RE/P1/2016-17	Protection to scoured bank of Kuakhai Left Embankment from RD 1.500 Km. to 2.100 Km.	26.15	70% Completed	70% Completed	Launching packing - 180 mtr.	Cuttack	CTC Sadar	CTC Sadar	2000
4	62 LCB/Cr. RE/P1/2016-17	Restoration to Kathajodi, Sirua, Devi Right Embankment from RD 59.490 Km. to 60.000 Km. and 60.50 Km. to 61.00 Km.	34.72	Completed	Completed	Strengthening - 1500 mtr.	Cuttack	Niali	Niali	1800
5	182 LCB/Cr. RE/P1/2016-17	Protection to scoured bank on Kathajodi, Sirua, Devi Right Embankment from RD 19.440 Km. to 19.500 Km. and 19.750 Km. to 19.900 Km. near village Korkora.	24.36	50% Completed	50% Completed	Raising & strengthening- 60 mtr., launching, packing - 150 mtr.	Cuttack	Baranga	Baranga	1500
6	53 LCB/Cr. RE/P1/2016-17	Restoration to Kandal Left Embankment RD 11.700 Km. to 11.780 Km.	27.44	Completed	Completed	Launching packing - 30 mtr.	Cuttack	Kantapada	Kantapada	1300
7	171 LCB/P1Cr. RE//2015-16	Restoration to OAE around Sithalo from RD 2.10 Km. to 2.20 Km.	33.67	Completed	Completed	Launching - 145 mtr.	Cuttack	Niali	Niali	1200

8	216 LCB/Cr. RE/P1/2016-17	Restoration to Kushavadra Left Embankment from RD 15.640 Km. to 15.840 Km.	31.73	Completed	Completed	Stone dumping - 120 mtr.	Khordha	Balianta	Jayadev	1700	
9	60 LCB/Cr. RE/P1/2016-17	Protection to Kushavadra Left Embankment from RD 29.131 Km. to 29.461 Km.	20.36	Completed	Completed	Guard wall - 236 mtr.	Khordha	Balipatna	Jayadev	2100	
10	198 LCB/Cr. RE/P1/2016-17	Improvement to service road on Kuakhai right embankment from RD 3.200 Km. to 4.100 Km.	16.40	55% Completed	55% Completed		Cuttack	Baranga	Banki	1400	
11	321/P1/2016-17	Improvement to Upstream Lock Channel near Badamundali.	4.78	Completed	Completed	Raising & strengthening- 18 mtr.	Cuttack	Baranga	Banki	1500	
CRITICAL CANAL											
1	199 LCB/Cr. Canal/P1/2016-17	Improvement to Puri Main Canal from RD 14.300 Km. to 15.000 Km.	30.00	Completed	Completed		Cuttack	Baranga	Banki	1800	
2	204 LCB/Cr. Canal/P1/2016-17	Improvement to Daya West Branch Canal from RD 7.560 Km. to 8.220 Km.	30.00	70% Completed	70% Completed	C.C guard wall - 350 mtr. Laterite lining in slope - 350 mtr.	Khordha	BBSR	BBSR Uttar	1700	
3	205 LCB/Cr. Canal/P1/2016-17	Construction of drainage syphon at RD 48.100 Km. of Kakatpur Branch Canal.	20.00	50% Completed	50% Completed	Strengthening- - 800 mtr., Structure - 40 mtr.	Cuttack	Niali	Niali	1600	
4	203 LCB/Cr. Canal/P1/2016-17	Renovation of Kundhei Disty. from RD 9.000 Km. to 10.500 Km. & 12.000 Km. to 13.500 Km.	10.00	70% Completed	70% Completed	Strengthening- - 1800 mtr.	Puri	Nimapara	Nimapara	1200	
5	211 LCB/Cr. Canal/P1/2016-17	Renovation of Kantia Minor from RD 00 to 4.000 Km.	10.00	90% Completed	90% Completed	Strengthening- - 1600 mtr.	Puri	Nimapara	Nimapara	1750	
6	178 LCB/Cr. Canal/P1/2016-17	Renovation of Niali Disty. from RD 12.000 to 14.470 Km.	25.00	40% Completed	40% Completed	Strengthening- - 2000 mtr.	Cuttack	Niali	Niali	2000	
7	206 LCB/Cr. Canal/P1/2016-17	Renovation of Badaro Branch Canal from RD 1.600 Km. to tail.	20.00	J/S	J/S	Strengthening- - 1700 mtr.	Cuttack	Niali	Niali	2200	
8	59 LCB/Cr. Canal/P1/2016-17	Renovation of Niali Disty. from RD 26.000 Km. to 31.100 Km.	25.00	J/S	J/S	Strengthening- - 2500 mtr.	Cuttack	Niali	Niali	2400	
9	268 LCB/Cr. Canal/P1/2016-17	Renovation of Galadhari Minor and Kapasi Minor.	25.00	20% Completed	20% Completed	Strengthening- - 1200 mtr.	Jagatsinghpur	Naugao	Naugao	2300	
10	254 LCB/Cr. Canal/P1/2016-17	Renovation of Lingipur Distributary from RD 15.01 Km. to 18.00 Km.	20.00	60% Completed	60% Completed	Earthwork - 3 Km.	Khordha	BBSR	BBSR North	1700	
11	275 LCB/Cr. Canal/P1/2016-17	Strengthening & widening of left bank of Daya West Branch Canal from RD 28.205 Km. to 29.400 Km.	30.00	90% Completed	90% Completed	Earthwork - 1.2 Km.	Khordha	Jatani	Jatani	2000	
12	299 LCB/Cr. Canal/P1/2016-17	Renovation of Daya West Branch Canal from RD 27.700 Km. to 28.200 Km.	20.00	J/S	J/S	Lining - 500 mtr.	Khordha	Jatani	Jatani	1500	
13	309 LCB/Cr. Canal/P1/2016-17	Strengthening to right bank of Daya West Branch Canal from RD 24.390 Km. to 26.270 Km.	30.00	80% Completed	80% Completed	Earthwork - 1.9 Km.	Khordha	BBSR	Ekamra	1300	
14	266 LCB/Cr. Canal/P1/2016-17	Renovation of Cross Regulator on Kakatpur Branch Canal at RD 3.900 Km. near village Shainda.	15.00	60% Completed	60% Completed	Repair of old damaged structure	Khordha	CTC Sadar	CTC Sadar	1100	
15	256 LCB/Cr. Canal/P1/2016-17	Renovation of Cross Regulator on Kakatpur Branch Canal at RD 6.380 Km. near village Nagabali.	15.00	70% Completed	70% Completed	Repair of old damaged structure	Cuttack	CTC Sadar	CTC Sadar	2200	
16	227 LCB/Cr. Canal/P1/2016-17	Renovation of Cross Regulator on Kakatpur Branch Canal at RD 10.840 Km. near village Khalarda.	10.00	J/S	J/S	Repair of old damaged structure	Cuttack	Baranga	Niali	2500	
17	243 LCB/Cr. Canal/P1/2016-17	Renovation of Cross Regulator on Kakatpur Branch Canal at RD 14.830 Km. near village Korakora.	10.00	50% Completed	50% Completed	Repair of old damaged structure	Cuttack	Baranga	Niali	1400	
18	223 LCB/Cr. Canal/P1/2016-17	Renovation of Cross Regulator on Kakatpur Branch Canal at RD 21.010 Km. near village Majurai.	10.00	85% Completed	85% Completed	Repair of old damaged structure	Cuttack	Kantapada	Niali	1100	
19	219 LCB/Cr. Canal/P1/2016-17	Renovation of Phulanakhara Distributary from RD 7.00 Km. to 16.80 Km. and its system.	20.00	J/S	J/S	Raising & strengthening- 500 mtr. & L.S lining- 250 mtr.	Cuttack	Baranga	Niali	1700	

20	252 LCB/Cr. Canal /P1/2016-17	Renovation of Kakatpur Branch Canal from RD 17.200 Km. to 18.100 Km. near village Sirasundarpur.	10.00	70% Completed	70% Completed	Laterite lining with toe wall - 230 mtr.	Cuttack	Kantapada	Niali	1600	
21	250 LCB/Cr. Canal/P1/2016-17	Renovation of Kakatpur Branch Canal from RD 22.600 Km. to 23.800 Km. near village Waubarei.	15.00	50% Completed	50% Completed	Laterite lining with toe wall - 230 mtr.	Cuttack	Kantapada	Niali	1200	
22	239 LCB/Cr. Canal/P1/2016-17	Renovation of Kakatpur Branch Canal from RD 8.000 Km. to 8.680 Km.	20.00	J/S	J/S	Laterite lining with toe wall - 230 mtr.	Cuttack	Baranga	Niali	900	
23	291 LCB/Cr. Canal/P1/2016-17	Restoration to Kandal left Disty from RD.3.100 to 3.900Km.and RD.4.800 to 5.800Km.	10.00	30% Completed	30% Completed	Laterite lining with toe wall - 270 mtr.	Cuttack	Kantapada	Niali	1000	
24	170 LCB/Cr. Canal/P1/2016-17	Restoration to Godadhuana Minor from RD 0.800 Km. to 1.300 Km.	15.00	Completed	Completed	Laterite lining with toe wall - 237 mtr.	Cuttack	Niali	Niali	1800	
25	185 LCB/Cr. Canal/P1/2016-17	Restoration to Niali disty from RD. 7.00 Km. to 7.400 Km.	10.00	30% Completed	30% Completed	Laterite lining with toe wall - 150 mtr., earthwork - 400 mtr.	Cuttack	Kantapada	Niali	1500	
26	172 LCB/P1/Cr. Canal/2016-17	Restoration to Protection wall of Niali distributary from RD 1.300 Km. to 1.500 Km. near Gandeisuni .	10.00	Completed	Completed	Laterite lining with toe wall - 200 mtr.	Cuttack	Niali	Niali	1400	
27	167 LCB/Cr. Canal/P1/2016-17	Renovation of Devi Right Distributary from RD 3.66 Km. to 4.35 Km.	10.00	50% Completed	50% Completed	Laterite lining- 400 mtr.	Cuttack	Kantapada	Niali	1700	
28	184 LCB/Cr. Canal/P1/2016-17	Renovation of Kakatpur Branch Canal from RD 33.400 Km. to 33.700 Km.	15.00	20% Completed	20% Completed	Protection wall - 150 mtr.	Cuttack	Kantapada	Niali	1200	
29	166 LCB/Cr. Canal/P1/2016-17	Renovation of Chhinda Right Minor from RD 9.000 Km. to 9.500 Km. near village Kasarda.	10.00	Completed	Completed	Laterite sotne - 170 mtr.	Cuttack	Niali	Niali	1100	
30	168 LCB/P1/Cr. Canal/2016-17	Renovation of Chhinda Left Minor from RD 0.500 Km. to 1.000 Km.	10.00	Completed	Completed	Laterite sotne - 1550 mtr.	Cuttack	Niali	Niali	1800	
31	209 LCB/P1/2015-16	Improvement to Service Road on Right Bank of Gop Branch Canal from RD 9.175 Km. to 9.707 Km., 9.820 Km. to 10.181 Km. and 10.530 Km. to 10.800 Km.	14.00	Completed	Completed	Grade-I metalling - 1.00 Km.	Khordha	Balipatna	Jayadev	2000	
32	249 LCB/P1/2015-16	Renovation to Saheb Nagar Minor-II.	11.00	Completed	Completed	Concrete lining - 160 mtr.	Khordha	Balipatna	Jayadev	1900	
33	226 LCB/Cr. Canal/P1/2016-17	Construction of Foot Bridge at RD 31.630 Km. of Gop Branch Canal near Balabhadrapur.	15.00	25% Completed	25% Completed	foundation completed	Puri	Nimapara	Nimapara	1300	
34	214 LCB/Cr. Canal/P1/2016-17	Improvement to Belakana Minor from RD 0.00 KM to RD 0.500 Km.	10.00	70% Completed	70% Completed	Guard wall - 200 mtr.	Puri	Nimapara	Nimapara	1500	
35	218 LCB/Cr. Canal/P1/2016-17	Renovation of VR Bridge at RD 1.60KM of Gop Branch Canal.	10.00	30% Completed	30% Completed	Parapet concrete - 15 mtr.	Khordha	Balipatna	Jayadev	1600	
36	217 LCB/Cr. Canal/P1/2016-17	Renovation of Puri Main Canal from RD 24.700 Km. to 26.000 Km .	15.00	90% Completed	90% Completed	Black topping - 400 mtr.	Khordha	Balipatna	Jayadev	1900	
37	281 LCB/Cr. Canal/P1/2016-17	Renovation to Banguary Minor.	10.00	Completed	Completed	Laterite lining- 350 mtr.	Khordha	Balipatna	Jayadev	1300	
38	213 LCB/Cr. Canal/P1/2016-17	Renovation to Balianta Minor and Andilo Sub-Minor.	10.00	90% Completed	90% Completed	Laterite lining- 150 mtr.	Khordha	Balipatna	Jayadev	1200	
3054-ROAD											
1	300 LCB/3054-Road/P1/2016-17	Construction of V.R Bridge at RD 17.000 Km. Daya West Branch Canal.	15.00	J/S	J/S	VRB	Khordha	BBSR	BBSR Central	2000	
2	174 LCB/P1/3054-Road/2016-17	Impvt. to service road and DTBC from RD 1.200 Km. to 3.690 Km.	20.00	70% Completed	70% Completed	Grade-I metalling - 1.20 Km.	Cuttack	Niali	Niali	1700	
3	194 LCB/3054-Road/P1/2016-17	Improvement to Service Road on Right Bank of Puri Main Canal from RD 20.780 KM to RD 22.700 KM.	15.00	Completed	Completed	Black topping - 1700 mtr.	Khordha	Balipatna	Jayadev	1100	
4	176 LCB/3054-Road/P1/2016-17	Improvement to Road on Left Bank of Bhakarsahi Minor from RD 0.740 KM to RD 1.240 KM.	12.00	50% Completed	50% Completed	Sub-base Gr. I - 500 mtr.	Khordha	Balipatna	Jayadev	1400	

5	175 LCB/P1/3054-Road/2016-177	Renovation of VR Bridge at RD 18.880 Km. & 18.300 Km. of Gop Branch Canal.	20.00	60% Completed	60% Completed	Concrete wall	Khordha	Balipatna	Jayadev	1500	
6	196 LCB/3054-Road/P1/2016-17	Improvement to Left Bank of PMC from RD 16.300 Km. to 18.000 Km.	15.00	75% Completed	75% Completed	B.T road - 1700 mtr.	Cuttack	CTC Sadar	CTC Sadar	1900	
7	238 LCB/3054-Road/P1/2016-17	Construction of VR Bridge over KBC at RD 5.190 Km. near village Khandeita.	13.00	J/S	J/S	Constn. of new VRB	Cuttack	CTC Sadar	CTC Sadar	1800	
8	248 LCB/3054-Road/P1/2016-17	Construction of VR Bridge over KBC at RD 22.800 Km. near village Badawaubarei.	12.00	50% Completed	50% Completed	Constn. of new VRB	Cuttack	Kantapada	Niali	1700	
9	229 LCB/3054-Road/P1/2016-17	Construction of V.R Bridge on Lingipur Distributary near village Kalyanpur Brahmansahi.	10.00	30% Completed	30% Completed	Constn. of new VRB	Khordha	BBSR	BBSR Uttar	1550	
10	189 LCB/3054-Road/P1/2016-17	Construction of V.R Bridge at RD.33.00Km. of Kakatpur Branch Canal near village Uradha.	20.00	Completed	Completed	VRB-6.2 mtr. With 3 span - 5.2 mtr.	Cuttack	Kantapada	Niali	1800	
11	193 LCB/3054-Road/P1/2016-17	Construction of V.R Bridge at RD. 35.800Km. of Kakatpur Branch Canal near village Babaja.	20.00	20% Completed	20% Completed	VRB-6.2 mtr. With 3 span - 5.2 mtr.	Cuttack	Kantapada	Niali	2000	
CANAL ROAD										1300	
1	210 LCB/Canal Road/P1/2016-17	Construction of V.R Bridge on Daya West Branch Canal near Kalarahanga	15.00	N/S	N/S	RCC Bridge - 3 x 5.10 mtr.	Khordha	BBSR	BBSR Uttar	1200	
2	197 LCB/Canal Road/P1/2016-17	Construction of service road on left bank of Daya West Branch Canal from RD 21.630 Km. to 21.155 Km.	20.00	Completed	Completed	Constn. Of road - 475 mtr.	Khordha	BBSR	Ekamra	1700	
3	212 LCB/ Canal Road/P1/2016-17	Construction of V.R Bridge on Lingipur Distributary near Gandarpur Majhisahi	14.00	58% Completed	58% Completed	Constn. of new VRB	Khordha	BBSR	BBSR Uttar	1900	
4	251 LCB/Canal Road/P1/2016-17	Improvement to service road on left bank of Badapatasundarpur Minor from RD 0.600 Km. to 2.325 Km.	13.00	50% Completed	50% Completed	Gr.II metalling - 1775 mtr.	Cuttack	Baranga	Niali	1850	
5	234 LCB/Canal Road/P1/2016-17	Construction of V.R Bridge at RD 32.950 Km. Daya West Branch Canal.	13.00	90% Completed	90% Completed	Constn. of new VRB	Khordha	Jatani	Jatani	1600	
NON-RESIDENTIAL BUILDINGS										2400	
1	Deptt.	Renovation of Delta I.B. at Bhubaneswar.	5.00	Completed	Completed	Repairing	Khordha	BBSR	Ekamra	2700	
2	06 LCB/NRB/P1/2016-17	Renovation of Section office building at Mahidharpada.	3.00	Completed	Completed	Repair of old office building	Cuttack	Baranga	Niali	2200	
3	Deptt.	Renovation of Sub-Division Office Building at Niali.	3.00	J/S	J/S	Repair of old office building	Cuttack	Niali	Niali	1800	
4	181 LCB/NRB/P1/2016-17	Renovation of Sub-Division Office Building at Pratapnagari.	4.00	40% Completed	40% Completed	Repair of old office building	Cuttack	Baranga	CTC Sadar	1500	
ADDITIONAL CANAL LIST											
1	260 LCB/Cr. Canal/P1/2016-17	Improvement to left bank of Puri Main Canal from RD 100 mtr. to 170 mtr. and right bank from RD 120 mtr. to 170 mtr. (left bank of Puri Main Canal from RD 100 mtr. to 170 mtr.)	70.00	Completed	Completed	C.C guard wall - 75 mtr. G.I railing - 70 mtr.	Cuttack	Baranga	Banki	1400	
2	259 LCB/Cr. Canal/P1/2016-17	Improvement to left bank of Puri Main Canal from RD 100 mtr. to 170 mtr. and right bank from RD 120 mtr. to 170 mtr. (right bank from RD 120 mtr. to 170 mtr.)		90% Completed	90% Completed	C.C guard wall - 65 mtr. G.I railing - 65 mtr.	Cuttack	Baranga	Banki	1300	
3	261 LCB/Cr. Canal/P1/2016-17	Improvement to Puri Main Canal 8.00 Km. to 9.80 Km.	30.00	30% Completed	30% Completed	Toe wall - 300 mtr., Lining - 500 mtr.	Cuttack	Baranga	Banki	1200	
ERM											
1	192 LCB/ERM/P1/2016-17	Improvement & renovation of Kacharamal Minor from RD 00 to 1.900 Km.	49.28	Not Started	Not Started	C.C lining - 400 mtr.	Cuttack	CTC Sadar	BBSR Uttar	1000	
2	220 LCB/ERM/P1/2016-17	Improvement & Renovation of Govindpur Minor from RD 0.270 Km. to 1.500 Km.	39.95	50% Completed	50% Completed	C.C lining - 1230 mtr.	Cuttack	Kantapada	Niali	1500	

3	221 LCB/ERM/P1/2016-17	Improvement & renovation of Gelapur Minor from RD 00 to 1.265 Km.	43.04	20% Completed	20% Completed	C.C lining - 1265 mtr.	Cuttack	Baranga	Niali	1400	
4	222 LCB/ERM/P1/2016-17	Improvement & renovation of Rangamatha Minor from RD 00 to 1.567 Km. Ex. Gop Branch Canal.	34.12	75% Completed	75% Completed	C.C lining - 1100 mtr.	Khordha	Balipatna	Jayadev	1700	
5	224 LCB/ERM/P1/2016-17	Improvement & renovation of Harianta Minor from RD 00 to 1.600 Km.	26.21	Just Started	Just Started	C.C lining - 1600 mtr.	Cuttack	Balipatna	Jayadev	1800	
6	230 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 4.330 Km. to 5.070 Km.	43.94	10% Completed	10% Completed	C.C lining - 700 mtr.	Cuttack	Kantapada	Niali	1500	
7	231 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 2.990 Km. to 3.360 Km. & 4.000 Km. to 4.330 Km.	40.69	10% Completed	10% Completed	C.C lining - 700 mtr.	Cuttack	Kantapada	Niali	1900	
8	233 LCB/ERM/P1/2016-17	Improvement & renovation of Harianta Distributary from RD 4.500 Km. to 5.200 Km.	29.92	10% Completed	10% Completed	C.C lining - 700 mtr.	Cuttack	Baranga	Niali	1700	
9	235 LCB/ERM/P1/2016-17	Improvement & renovation of Jalahata Minor from RD 00 to 2.200 Km.	40.89	10% Completed	10% Completed	C.C lining - 787 mtr.	Khordha	Balipatna	Jayadev	1600	
10	236 LCB/ERM/P1/2016-17	Improvement & renovation of Deuli Sub-Minor and Giringo Minor.	42.30	10% Completed	10% Completed	C.C lining - 560 mtr.	Khordha	Balipatna	Jayadev	1200	
11	237 LCB/ERM/P1/2016-17	Improvement & renovation of Ramachandrapur Minor from RD 00 to 1.800 Km.	32.29	10% Completed	10% Completed	C.C lining - 1500 mtr.	Khordha	Balipatna	Jayadev	1800	
12	244 LCB/ERM/P1/2016-17	Improvement & renovation of Phiriphira Minor & Paidapatna Minor.	42.19	10% Completed	10% Completed	C.C lining - 725 mtr.	Khordha	Balipatna	Jayadev	2000	
13	245 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 0.715 Km. to 1.443 Km.	38.79	15% Completed	15% Completed	C.C lining - 725 mtr.	Cuttack	Kantapada	Niali	1800	
14	246 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 2.235 Km. to 2.990 Km.	39.27	15% Completed	15% Completed	C.C lining - 750 mtr.	Cuttack	Kantapada	Niali	1600	
15	247 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 1.443 Km. to 2.235 Km.	42.12	15% Completed	15% Completed	C.C lining - 700 mtr.	Cuttack	Kantapada	Niali	1100	
16	249 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 00 to 0.715 Km.	38.11	15% Completed	15% Completed	C.C lining - 715mtr.	Cuttack	Kantapada	Niali	1200	
17	255 LCB/ERM/P1/2016-17	Improvement & renovation of Devi Right Distributary from RD 00 to 0.950 Km.	49.99	Not Started	Not Started	C.C lining - 700 mtr.	Cuttack	Kantapada	Niali	1400	
18	258 LCB/ERM/P1/2016-17	Improvement & renovation of Pahanga Minor from RD 00 to 1.610 Km.	42.39	Not Started	Not Started	C.C lining - 1610 mtr.	Cuttack	Niali	Niali	1700	
19	263 LCB/ERM/P1/2016-17	Improvement & renovation of Ansalo Distributary from RD 1.850 Km. to 3.280 Km.	39.29	Just Started	Just Started	C.C lining - 1200 mtr.	Puri	Nimapara	Nimapara	2000	
20	264 LCB/ERM/P1/2016-17	Improvement & renovation of Kandal Left Distributary from RD 00 to 1.470 Km.	49.92	Not Started	Not Started		Cuttack	Kantapada	Niali	1700	
21	265 LCB/ERM/P1/2016-17	Improvement & renovation of Kushakanta Minor from RD 00 to 1.650 Km.	42.50	Just Started	Just Started	C.C lining - 1650 mtr.	Cuttack	Baranga	Niali	1600	
22	267 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 16.000 Km. to 17.100 Km.	46.01	Just Started	Just Started	C.C lining - 550 mtr.	Cuttack	Kantapada	Niali	1200	
23	269 LCB/ERM/P1/2016-17	Improvement & renovation of Paribasudeipur Minor-2 from RD 00 to 1.800 Km.	31.71	Just Started	Just Started	C.C lining - 1000 mtr.	Khordha	Balipatna	Jayadev	1400	
24	270 LCB/ERM/P1/2016-17	Improvement & renovation of Erada Minor from RD 00 to 6.000 Km. and Pahanga Minor from RD 1.610 Km. to 2.800 Km.	40.88	Just Started	Just Started	C.C lining - 1810 mtr.	Cuttack	Niali	Niali	1800	
25	271 LCB/ERM/P1/2016-17	Improvement & renovation of Kantia Minor from RD 00 to 0.975 Km.	48.33	Just Started	Just Started	C.C lining - 975 mtr.	Puri	Nimapara	Nimapara	1900	
26	272 LCB/ERM/P1/2016-17	Improvement & renovation of Salei Minor from RD 00 to 0.240 Km. and 0.300 Km. to 1.005 Km. and Adaspur-2 Minor from RD 00 to 0.080 Km. and 0.110 Km. to 0.509 Km.	38.22	20% Completed	20% Completed	C.C lining - 1300 mtr.	Cuttack	Kantapada	Niali	2200	

27	273 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 5.075 Km. to 5.825 Km.	47.33	15% Completed	15% Completed	C.C lining - 720 mtr.	Cuttack	Kantapada	Niali	1200	
28	274 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 23.300 Km. to 24.000 Km.	38.14	15% Completed	15% Completed	1.5 lining with C.C toe wall - 515 mtr.	Cuttack	Kantapada	Niali	1500	
29	276 LCB/ERM/P1/2016-17	Improvement & renovation of Daya West Branch Canal near Aqueduct No.04.	33.68	15% Completed	15% Completed	C.C lining - 200 mtr.	Khordha	Kantapada	BBSR North	1700	
30	277 LCB/ERM/P1/2016-17	Improvement & renovation of Arada Minor from RD 00 to 1.600 Km.	34.66	15% Completed	15% Completed	C.C lining - 1600 mtr.	Cuttack	CTC Sadar	CTC Sadar	2200	
31	278 LCB/ERM/P1/2016-17	Improvement & renovation of Benupur Minor-3 from RD 00 to 1.800 Km.	32.05	15% Completed	15% Completed	C.C lining - 1450 mtr.	Khordha	Balipatna	Jayadev	2000	
32	279 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 7.650 Km. to 8.280 Km., 8.300 Km. to 8.450 Km. & 8.500 Km to 8.625 Km.	42.45	15% Completed	15% Completed	C.C lining - 2905 mtr.	Cuttack	Niali	Niali	1400	
33	280 LCB/ERM/P1/2016-17	Improvement & renovation of Tulasipur Minor from RD 00 to 0.900 Km.	45.10	15% Completed	15% Completed	C.C lining - 900 mtr.	Puri	Nimapara	Nimapara	1200	
34	282 LCB/ERM/P1/2016-17	Improvement & renovation of Chhinda Left Minor from RD 2.300 Km. to 3.300 Km.	42.47	10% Completed	10% Completed	C.C lining - 1200 mtr.	Cuttack	Niali	Niali	1100	
35	283 LCB/ERM/P1/2016-17	Improvement & renovation of Dahikhai Left Minor from RD 00 to 2.000 Km.	37.56	10% Completed	10% Completed	C.C lining - 1000 mtr.	Cuttack	Niali	Niali	1800	
36	284 LCB/ERM/P1/2016-17	Improvement & renovation of Chhinda Right Minor from RD 1.200 Km. to 2.370 Km.	47.44	Not Started	Not Started	C.C lining - 1170 mtr.	Cuttack	Kantapada	Niali	1700	
37	285 LCB/ERM/P1/2016-17	Improvement & renovation of Phiriphira Distributary from RD 1.940 Km. to 2.990 Km.	42.09	Just Started	Just Started	C.C lining - 100 mtr.	Khordha	Balianta	Jayadev	1900	
38	286 LCB/ERM/P1/2016-17	Improvement & renovation of Sahebnagar Minor-2, Ex- Gop Branch Canal	40.88	Just Started	Just Started	C.C lining - 1160 mtr.	Khordha	Balipatna	Jayadev	900	
39	287 LCB/ERM/P1/2016-17	Improvement & renovation of Anantapur Minor from RD 00 to 1.500 Km.	49.44	Just Started	Just Started	C.C lining - 1500 mtr.	Cuttack	CTC Sadar	CTC Sadar	1600	
40	288 LCB/ERM/P1/2016-17	Improvement & renovation of Jhantikarsuanlo Minor from RD 00 to 2.309 Km. and Kantibarahi Minor from RD 00 to 0.826 Km.	41.25	Just Started	Just Started	C.C lining - 500 mtr.	Khordha	Balipatna	Jayadev	1100	
41	290 LCB/ERM/P1/2016-17	Improvement & renovation of Kandal Left Distributary from RD 1.470 Km. to 2.450 Km.	49.46	30% Completed	30% Completed	C.C lining - 700 mtr., C.C guard wall - 300 mtr.	Cuttack	Kantapada	Niali	1800	
42	292 LCB/ERM/P1/2016-17	Improvement & renovation of Devi Right Distributary from RD 0.950 Km. to 1.900 Km.	46.34	Not Started	Started	C.C lining -200 mtr.	Cuttack	Kantapada	Niali	1700	
43	293 LCB/ERM/P1/2016-17	Improvement & renovation of Ansalo Sub-Minor from RD 00 to 0.868 Km. and Nilagirisahi Sub-Minor from RD 00 to 1.200 Km., Ex- Gop Branch Canal.	40.43	Just Started	Just Started	C.C lining - 700 mtr.	Puri	Nimapara	Nimapara	1600	
44	294 LCB/ERM/P1/2016-17	Improvement & renovation of Chhinda Right Minor from RD 2.370 Km. to 3.570 Km.	49.96	Not Started	Not Started		Cuttack	Kantapada	Niali	1500	
45	295 LCB/ERM/P1/2016-17	Improvement & renovation of Chhinda Right Minor from RD 00 to 1.200 Km.	49.49	Not Started	Started	C.C lining -1200 mtr.	Cuttack	Kantapada	Niali	1400	
46	296 LCB/ERM/P1/2016-17	Improvement & renovation of Chhinda Left Minor from RD 00 to 1.880 Km.	48.87	10% Completed	10% Completed	C.C lining -1200 mtr.	Cuttack	Niali	Niali	1100	
47	297 LCB/ERM/P1/2016-17	Improvement & renovation of Dahikhai Left Minor Minor from RD 2.000 Km. to 3.000 Km.	33.49	10% Completed	10% Completed	C.C lining -1000 mtr.	Cuttack	Niali	Niali	2200	
48	298 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 17.225 Km. to 17.425 Km.	27.64	Not Started	Not Started	C.C retaining wall - 220 mtr.	Cuttack	Niali	Niali	2300	
49	301 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 6.120 Km. to 7.280 Km.	84.32	30% Completed	30% Completed	C.C lining - 1008 mtr.	Cuttack	CTC Sadar	CTC Sadar	1600	

50	302 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 3.965 Km. to 4.970 Km.	92.36	30% Completed	30% Completed	C.C lining - 1100 mtr.	Cuttack	CTC Sadar	CTC Sadar	1200	
51	303 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 16.610 Km. to 17.221 Km.	80.27	Not Started	Not Started		Cuttack	Niali	Niali	1100	
52	304 LCB/ERM/P1/2016-17	Improvement & renovation of Lingipur Distributary from RD 3.200 Km. to 10.550 Km.	63.49	Not Started	Started	C.C lining - 600 mtr.	Khordha	BBSR	BBSR Uttar	1400	
53	305 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 12.780 Km. to 14.000 Km.	78.89	Just Started	Just Started	C.C lining - 1220 mtr.	Cuttack	Baranga	Niali	1800	
54	306 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 5.265 Km. to 6.110 Km.	92.49	30% Completed	30% Completed	C.C lining - 1105 mtr.	Cuttack	CTC Sadar	CTC Sadar	1500	
55	307 LCB/ERM/P1/2016-17	Improvement & renovation of Niali Distributary from RD 8.626Km. to 9.360 Km., 9.540 Km. 9.700 Km., 9.830 Km. to 10.000 Km., 10.500 Km. 10.700 Km., 13.685 Km. to 13.725 Km., 13.925 Km. to 14.430 Km.	90.67	Not Started	Not Started		Cuttack	Niali	Niali	1600	
56	308 LCB/ERM/P1/2016-17	Improvement & renovation of Kakatpur Branch Canal from RD 18.400 Km. to 20.250 Km.	90.94	Just Started	Just Started	C.C lining - 1100 mtr.	Cuttack	Kantapada	Niali	1700	
57	311 LCB/ERM/P1/2016-17	Improvement & renovation of Daya West Branch Canal from RD 12.590 Km. to 13.190 Km.	75.23	Just Started	Just Started	C.C lining - 600 mtr.	Khordha	BBSR	Ekamra	2000	
58	312 LCB/ERM/P1/2016-17	Improvement & renovation of Phulanakhara Distributary from RD 4.600 Km. to 5.350 Km.	41.94	Just Started	Just Started	C.C lining - 850 mtr.	Cuttack	CTC Sadar	CTC Sadar	1900	
RIDF , IRC & IS											
1	126 NCB/RIDF/P1/2015-16	Strengthening of Daya Right Embankment alongwith communication facility from village Kakudia to railway Crossing RD 18.00 Km. to 23.60 Km.	508.42	80% Completed	80% Completed	Earthwork, launching and packing - 5.60 Km.	Puri	Pipili	Pipili	1500	
2	180 NCB/RIDF/P1/2015-16	Protection and Strengthening of Daya Right Embankment alongwith communication facility from Rd 10.00 Km. to 16.00 Km.	574.93	60% Completed	60% Completed	Earthwork, launching and packing - 5.80 Km.	Puri	Pipili	Pipili	1400	
3	181 NCB/RIDF/P1/2015-16	Protection and Strengthening of Daya Right Embankment alongwith communication facility from village Aragarh to Tirumalla.	724.35	65% Completed	65% Completed	Earthwork, launching and packing - 7.50 Km.	Puri	Pipili	Pipili	1300	
4	21 NCB/RIDF/P1/2016-17	Restoration to Kuakhai Right Emabnkment from Jhinkardiha to Mancheswar.	1154.14	85% Completed	85% Completed	Earthwork, launching and packing - 2.50 Km.	Khordha	BBSR	BBSRUttar	1800	
5	164 NCB/RIDF/P1/2015-16	Flood Protection to Gop Branch Canal and Kushabhadra Left Embankment from RD 00 Km. to Rd 38.50 Km. (Andilo to Nimapada)"	778.10	85% Completed	85% Completed	Raising, widening embkt - 1600 mtr.	Khordha	Balipatna	Jayadev	2000	
6	Handed over to OCC Ltd.	Restoration to Kathajodi Right Embankment near village Brahmanigaon in between RD 3800m. to 5000m.	1252.76	Completed	Completed	5 nos. spur with launching and dumping	Cuttack	Baranga	Banki	1700	
7	127 NCB/RIDF/F2/2015-16	Protection to scoured bank of KSDR emankment near village Tailipada to Sankhatras (Near Gadigosain)	95.02	Completed	Completed	Cons. Of 2 nos. spur, Dumping and packing - 183 mtr.	Cuttack	CTC Sadar	CTC Sadar	1100	
8	182 NCB/RIDF/P1/2015-16	Protection to scoured bank of river Devi from RD 27.10 Km. to 28.00 Km. near village Waubarei.	377.56	Completed	Completed	Launching and packing - 427 mtr.	Cuttack	Kantapada	Niali	1500	
9	25 NCB/RIDF/P1/2016-17	Protection and communication facility to right flood bank of river Mahanadi near Sanamundali from RD 00 to 1900 mtr.	648.14	Completed	Completed	Launching and packing - 1100 mtr., B.T road - 3.00 Km.	Cuttack	Baranga	Banki	2000	
10	26 NCB/RIDF/P1/2016-17	Protection to Scoured bank of Devi Right Embankment near village Erancha from RD 5.800 Km. to 6.880 Km.	256.40	Completed	Completed	Launching and packing - 400 mtr. with 3 nos. spur	Cuttack	Niali	Niali	1800	

11	Handed over to OCC Ltd.	Restoration to Jhinkardiha Marichia Gherry (Constn.of Drainage Sluice over Baranga Escape channel).	471.72	Completed	Completed	Concrete work	Khordha	BBSR	BBSRUttar	1700	
12	458 NCB/RIDF/P1/2016-17	Protection to KSDR embankment from RD 60.850 Km. to 62.670 Km. (Construction of High level spur at RD 61.000 Km. & 62.670 Km."	707.14	40% Completed	40% Completed	Launching and packing - 180 mtr.with 2 nos. spur	Cuttack	Niali	Niali	2200	
13	435 NCB/RIDF/P1/2016-17	Improvement to Kathajodi, Sirua, Devi Right Embankment from RD 40.980 Km. to 51.500 Km. under NABARD Assistance RIDF-XXII.	245.54	40% Completed	40% Completed	Launching and packing - 320 mtr., strengthening - 600 mtr.	Cuttack	Niali	CTC Sadar	1500	
14	449 NCB/RIDF/P1/2016-17	Improvement to Kathajodi Sirua Devi Right Embankment from RD 0.00 Km. to 2.247 Km	192.84	20% Completed	20% Completed	Raising & strengthening- 1800 mtr. Metalling, constn. of new spur	Cuttack	CTC Sadar	CTC Sadar	1900	
15	130 NCB/IRC & IS/P1/2015-16	Improvement oto Service Road of Puri Main Canal from RD 00 to 16.00 Km.	923.85	Completed	Completed	B.T road - 11.50 Km.	Cuttack	Baranga	CTC	2000	
16	128 NCB/IRC & IS/P1/2015-16	Improvement to Service Road on Kakatpur Branch Canal from RD 29.30 Km. to 36.10 Km. under IRC & IS Scheme.	256.64	Completed	Completed	B.T road - 2980 mtr.	Cuttack	Kantapada	Kantapada	1800	

Executive Engineer
Prachi division ,BBSR

DETAILS OF RESIDENTIAL & NON-RESIDENTIAL BUILDINGS

a. Residential buildings at Bhubaneswar

Sl. No	Type of Bldg.	Age group of bldg. (years)	No. of units	Plinth Area (Sft.)	Total Plinth area (sft.)
1	Type-A	21 to 50	2	1517	3034
2	Type-B	10 to 20	4	2210	8840
3	Type-C	10 to 20	18	2280	41040
4	Type-D	10 to 20	88	1368	120384
5	Type-E	10 to 20	92	896	82432
6	Type-F	10 to 20	132	670	88440
7	Type-II	21 to 50	56	860	48160
8	Type-IV	21 to 50	90	1419	127710
9	Type-V	21 to 50	8	1760	14080
10	Type-VI	21 to 50	3	4095	12285
11	Type-VII	21 to 50	1	7084	7084
12	Type-4R	21 to 50	2	3136	6272
13	Type-2RA	21 to 50	66	640	42240
14	Type-2RB	21 to 50	26	874	22724
15	Type-3R	21 to 50	5	1680	8400
16	Type-HP	10 to 20	2	1368	2736
17	Type-IR	21 to 50	56	375	21000
		Total	651		656861
				Or Say	61022 sqm

b. Non-Residential buildings at Bhubaneswar

Sl. No	Type of Bldg.	Age group of bldg. (years)	No. of units	Plinth Area (Sft.)	Total Plinth area (sft.)
1	Rajiv Bhawan	21 to 50	1	113,776	113,776
2	Central Irr. Circle	21 to 50	1	7,176	7,176
3	Prachi Irr. Division	21 to 50	1	7,840	7,840
4	Dir, Research	21 to 50	1	7,020	7,020
5	Quality Control Divn.	21 to 50	1	8,160	8,160
6	Delta I.B	21 to 50	1	7,474	7,474
7	Stores & Mechanical Division	21 to 50	1	4,200	4,200
8	Water Tower	21 to 50	1	750	750
9	BBSR Irr. Sub-Division	0 to 10	1	2,530	2,530
10	HP Admn. Bldg.	11 to 20	1	53,888	53,888
		Total	10	212,814	212,814
				Or Say	19,770

c. Residential & Non-Residential buildings outside Bhubaneswar

Sl. No	Type of Bldg.	Age group of bldg. (years)	No. of units	Total Plinth area (sft.)
1	Non- residential buildings of Pratapnagari Sub-Division, attached Section Office & Rest shed	21 to 50	6	5,814
2	Non- residential buildings of Mundali Sub-Division, attached Section Office & Rest shed	21 to 50	6	5,443
3	Non- residential buildings of Kantapada Sub-Division, attached Section Office & Rest shed	21 to 50	3	5,547
4	Non- residential buildings of Niali Sub-Division, attached Section Office & Rest shed	21 to 50	8	12,959
5	Non- residential buildings of Balianata Sub-Division, attached Section Office & Rest shed	21 to 50	6	6,546
	Sub-Total (Non-Residential)		29	36,309
6	Non- residential buildings of Mundali Sub-Division, attached Section Office & Rest shed	21 to 50	71	64,065
7	Non- residential buildings of Pratapnagari Sub-Division, attached Section Office & Rest shed	21 to 50	11	10,336
8	Non- residential buildings of Niali Sub-Division, attached Section Office & Rest shed	21 to 50	13	7,443
9	Non- residential buildings of Balianata Sub-Division, attached Section Office & Rest shed	21 to 50	21	16,621
	Sub-Total (Residential)		116	98,465
	Grand Total		145	134,774
		Or Say	13Sqm.	12,521Sqm.

Sl.No.	Distinct name /	Delineated area	District	Sub-Dvn	Head Quarter	Names of office bearers
	Name as per locality	Actual area(Ha)				
1	MAH-KAK-01	310.75 / 301.8665	CUTTACK	P.NAGARI	Pratapnagari	P-Baikunthanath Padhi S-Prasant Kumar Sahoo Dinabandhu Senapati
2	MAH-KAK-02	315.74 / 319.0632	CUTTACK	P.NAGARI	Khandeita	P-Sarat Chandra Jena Suresh Ch. Sahoo T-Debendra Sahoo
3	MAH-KAK-03	414.25 / 465.132	CUTTACK	P.NAGARI	Arilo	P-Dhirendra Routray S-Lalit Kumar Dash T-Smt. Gitanjali Mohanty
4	MAH-KAK-04	420.28 / 428.48	CUTTACK	P.NAGARI	Sout Usuma	P-Syed Iqbal Alli S-Ashok Ku.Dash T-Saroj Ku Mohapatra
5	MAH-KAK-05	433.52 / 420.48	CUTTACK	P.NAGARI	Sainso	P-Debendra Nath Behera S-Gagan Bihari Jena T-Binaya Ku.Behera
6	MAH-KAK-06	510.51 / 518.39	CUTTACK	P.NAGARI	Mahespur	P-Samerandra Ku. Hati S-Somanath Das T-Manoranjan Maharana
7	MAH-KAK-07	571.0 / 619.927	CUTTACK	P.NAGARI	Gunadal	P-Rabindra Ku Singh S-Mrutunjaya Mohanty T-Akshya Ku Pradhan
8	MAH-KAK-08	270.180 / 438.36	CUTTACK	P.NAGARI	Nuagaon Sasan	P-Niranjan Behera S-Somanath Bhatta T-Chandan Ku Dash
9	MAH-KAK-09	408.896 / 385.926	CUTTACK	P.NAGARI	Gobindapur	P-Saroj Ku. Mohanty S-Brundaban Parida T-Prtap Ku Behera
10	MAH-KAK-10	328.793 / 297.482	CUTTACK	P.NAGARI	Barasailo	P-Bisnu Ch. Paikaray S-Chitta Ranjan Biswal T-Basudeb Jena
11	MAH-KAK-11	360.17 / 348.134	CUTTACK	P.NAGARI	Brahmanasailo	P-Nirmal Ch. Panigrahi S-Sambunath Khandei T-Nrusingha Ch. Mohanty
12	MAH-KAK-12	368.593 / 233.70	CUTTACK	P.NAGARI	Badapatsundarpur	P-Maheswar Biswal S-Manoj Ku Swain T-Akshya Ku Pradhan
13	MAH-KAK-13	359.477/387.95	CUTTACK	P.NAGARI	Badakhalagaon	P-Bhramarabara Pradhan S-Akshaya Ku.Routray T-Gouranga Ch.Senapati
14	MAH-KAK-14	358.08/386.699	CUTTACK	KANTAPADA	Brahmanasailo	P-Madhusudan Pradhan S-Udaynath Mohanty T-Manoranjan Mohanty
15	MAH-KAK-15	283.44/347.7497	CUTTACK	KANTAPADA	Uradha	P-Bishnu Prasad Mohapatra S-Rasmi Ranjan Mohapatra T-Srikanta Mohapatra
16	MAH-KAK-16	368.550/418.4398	CUTTACK	KANTAPADA	Adaspur	P-Rama Chandra Majhi S-Srimanta Mohapatra T-Hemanta Pradhan
17	MAH-KAK-17	614.160/603.59	CUTTACK	KANTAPADA	Berhampur	P-Rabinarayan Mohanty S-Aparti Mohapatra T-Prabhat Ku. Parida
18	MAH-KAK-18	634.790/543.657	CUTTACK	KANTAPADA	Erancha	P-Ajaya Kumar Das S-Soubhgya Ranjan Mohapatra T-Dillip Kumar Das

19	MAH-KAK-19	403.230/354.39	CUTTACK	KANTAPADA	Kusunpur	P-Ashok Parida S-Prasant Kumar Nayak T-Diwabara Bhuyan
20	MAH-KAK-20	519.630/435.85	CUTTACK	KANTAPADA	Kharbil	P-Dharmabira Kanungo S-Khetramani Sahoo T-Karunakar Swain
21	MAH-KAK-21	425.620/483.118	CUTTACK	NIALI	Malo	P-Pravat Ku Bhuayn S-Baihdar Rout T-Gandharba Dalai
22	MAH-KAK-22	485.980/441.956	CUTTACK	NIALI	Apuja	P-Saroj Ku Pradhan S-Pradeep Mohanty T-Bhikari Padhy
23	MAH-KAK-23	416.950/414.354	CUTTACK	NIALI	Khulisha	P-Sanatana Datti S-Debendra Mallick T-Bipin Behera
24	MAH-KAK-24	349.000/389.694	CUTTACK	NIALI	Badabankihati	P-Madhab Nayak S-Akshya Jena T-Isvar Ch. Mohanty
25	MAH-KAK-25	523.820/460.728	CUTTACK	NIALI	Baharana	P-Narayan Jena S-Manabhanjan Behera T-Baikuntha Natha Patra
26	MAH-KAK-26	460.970/468.537	CUTTACK	NIALI	Pokharigaon	P-Banambar Jena S-Trinath Rout T-Chitrasen Mohapatra
27	MAH-KAK-27	419.010/406.816	CUTTACK	NIALI	Jallarpur	P-Pabani Ch.Rout S-Abhimanyua Barik T-Sangram Swain
28	MAH-KAK-28	494.980/388.907	CUTTACK	NIALI	Madhaba	P-Manas Mohanty S-Chitrasen Khuntia T-Madhabananda Parida
29	MAH-KAK-29	455.230/333.86	CUTTACK	NIALI	Balisahi	P-Digambar Barik S-Ananta Ch Prusty T-Bhaskar Ch.Barik
30	MAH-KAK-30	336.610/442.753	CUTTACK	NIALI	Podana	P-Gopal Polur S-Bana Bihari Mallick T-Nishkrant Lenka
31	MAH-KAK-32	443.520/422.302	CUTTACK	NIALI	Galadari	P-Raghunatha Sahoo S-Kunja Bihari Nayak T-Khiroda Ku.Lenka
32	MAH-KAK-34	386.690/232.146	CUTTACK	NIALI	Pubakhanda	P-Balaram Swain S-Banshidhar Behera T-Murali Dhara Mishra
33	MAH-KAK-35	586.070/345.2947	CUTTACK	NIALI	Talagopinathpur	P-Dillip Ku Das S-Chandra Sekhar Mishra T-
34	MAH-KAK-36	274.020/ Defunct	CUTTACK	NIALI	Sarana	P- S- T-
35	MAH-PHU-1	504.022 / 452.020	CUTTACK	P.NAGARI	Pratapnagari	P- Arakhita Dalai S- Debendra Routray T- Sudarsan Sethi
36	MAH-PHU-2	394.72/396.9624	Khurda	P.NAGARI	Pahala	P-Nalinikanta Swain S-Sarat Ch.Jena T-Rabindra Bhoi
37	MAH-PHU-3	300.654/320.2234	Khurda	P.NAGARI	Saleswar	P-Gajendra Ku. Routray S-Yudhistir Panda T-Sovakar Das
38	MAH-PHU-4	455.120 / 496.2148	CUTTACK	P.NAGARI	Johal	P-Banshidhar Bhola

						S-Sanatana Parija
						T-Chatrurbhuja Pradhan
39	MAH-PHU-5	612.047/580.018	CUTTACK	P.NAGARI	Maidharapada	P-Sarat Kumar Dash
						S-Digambar Mohapatra
						T-Santosh Ku Patra
40	MAH-PHU-6	527.882/628.518	CUTTACK	P.NAGARI	Brahmajharilo	P-Santosh Ku Mohanty
						S-Gobinda Ch Das
						T-Padan Behera
41	MAH-PHU-7	653.515/659.346	CUTTACK	P.NAGARI	Bagalpur	P-Siba Ranjan Mohapatra
						S-Prafulla Ku.Behera
						T-Kishore Mohapatra
42	MAH-PHU-8	255.738/260.321	CUTTACK	P.NAGARI	Kantapada	P-Lalat Kishore Swain
						S-Nakula Maharana
						T-Hader Ali Saha
43	MAH-PHU-9	417.014/238.404	CUTTACK	P.NAGARI	Brahmajharilo	P-Gulamnabi Ahamed
						S-Madhusudan Das
						T-Sukanta Behera
44	MAH-PHU-10	423.530/386.595	CUTTACK	P.NAGARI	Gangeswar	P-Janardan Patra
						S-Nrusingh Ch Patra
						Gobinda Bisoi
45	MAH-DAY-1	316.41/351.706	Khurda	MUNDALI	Kalajhari	P- Pramod Ku. Padhiary
						S- Kashinath Swain
						T- Laxmidhar Nayak
46	MAH-DAY-2	302.59/	Khurda	MUNDALI	Kalarahanga	P-Jugal Kishore Swain
						S-Santosh Ku. Nath
						T-Pravat ku. Srichandan
47	MAH-DAY-3	777.682/686.295	Khurda	BBSR	Kuha	P-Bansidhar Patasahani
						S-Mahendra Nayak
						T-Muralidhar Baral
48	MAH-DAY-4	479.468/437.611	Khurda	BBSR	Bahadalpur	P-Purna Chandra Bhatta
						S-Satrughna Khuntia
						T-Santanu Paikaray
49	MAH-DAY-5	777.682/795.7016	Khurda	BBSR	Retanga	P-Srimanta Ku Baliarsingh
						S-Bhaskar Nayak
						T-Purna Ch.Mohanty
50	MAH-PUR-1	609.304/425.707	Khurda	BALIANTA	Haridaspur	P-Anadi Charan Behera
						S-Dipin Ku. Mohanty
						T-Kalandi Ch. Barik
51	MAH-LIN-01	445.320/517.073	Khurda	MUNDALI	Kanpur	P-Umakanta Hati
						S-Sangram Keshari Mohapatra
						T-Abhiram Rout
52	MAH-LIN-02	350.650/270.5353	Khurda	MUNDALI	Barimunda	P-Jogesh Ch.Tripathy
						S-Guru Ch.Swain
						T-Prafulla Behera
53	MAH-LIN-03	483.86/353.218	Khurda	BBSR	Keshura	P-Gajendra Swain
						S-Prafulla Swain
						T-Upendra Sahani
54	MAH-LIN-04	391.0/258.236	Khurda	BBSR	Basuaghai	P-Bijay Ku. Samantray
						S-Rabindra Ku. Nanda
						T-Bhikari Charan Samantaray
55	MAH-GOP-01	564.684/457.51	Khurda	BALIANTA	Baliana	P-Antrayami Chhotaray
						S-Abhi Moharana
						T-Prasanta Ku. Dalai
56	MAH-GOP-02	619.408/460.747	Khurda	BALIANTA	Jhitikarsuanlo	P-Arun KU Jena
						S-Himansu Sskhar Jena
						T-Ajaya Kumar Das
57	MAH-GOP-03	413.218/222.6467	Khurda	BALIANTA	Prataprudrapur	P-Jayaram Padhi

						S-Mikunja Bihari Das
						T-Babaji Muduli
58	MAH-GOP-04	415.953/433.087	Khurda	BALIANTA	Kendulideuli	P-Ramesh Behera
						S-Sarat Ku. Sahoo
						T-Banamber Das
59	MAH-GOP-05	458.831/382.055	Khurda	BALIANTA	Saheb Nagar	P-Hasim Khan
						S-Bairagi Jena
						T-Gagan Behari Mohanty
60	MAH-GOP-06	530.500/560.426	Khurda	BALIANTA	Bhakarsahi	P-Ramesh Ch. Sahoo
						S-Dillip Kumar Raj
						T-Biswa Ranjan Patra
61	MAH-GOP-07	321.539/313.3906	Khurda	BALIANTA	Bhanaragada	P-Kedarnath Patra
						S-Bikram Keshore Patra
						T-Harta Kishore Patra
62	MAH-GOP-08	688.361/692.9548	Khurda	BALIANTA	Abhyamukhi	P-Balaram Patra
						S-Chandan Kumar Satapathy
						T-Niranjan Khuntia
63	MAH-GOP-09	547.763/527.7091	Puri	BALIANTA	Bhillisan	P-Sandhyarani Parija
						S-Chitta Ranjan Senapati
						T-Batakrushna Das
64	MAH-GOP-10	343.171/344.3564	Puri	BALIANTA	Bhilligram	P-
						S-
						T-
65	MAH-GOP-11	385.313/420.7435	Puri	BALIANTA	Ansola	P-Raj Kishore Lenka
						S-Swapna Ku Lenka
						T-Ramesh Ch.Sahoo
66	MAH-GOP-12	343.594/376.9331	Puri	BALIANTA	Bishnupur	P-Samir Ranjan Das
						S-Sarat Sahoo
						T-Kunja Bihari Pradhan
67	MAH-KUN-01	307.630/301.954	Khurda	NIALI	Srirampur	P-Debendra Ku.Mohapatra
						S-Pradyumna Ku.Biswal
						T-Abdul Gani Khan
68	MAH-KUN-02	398.353/264.32	Khurda	NIALI	Nariso	P-D.K. Mohapatra
						S-Satyanarayan Khuntia
						T-Ajay Kumar Behera
69	MAH-KUN-03	494.605/391.797	Khurda	NIALI	Nuapatana	P-Harihara Ray
						S-Arakhita Jena
						T- Santosh Ku Poital
70	MAH-KUN-04	460.734/517.188	Puri	NIALI	Naladannda	P-Upendra Pradhan
						S-Akshya Ku Sahoo
						T-Jatadhari Plai
71	MAH-KUN-05	266.949/302.4	Puri	NIALI	Sekharapada	P-Pradeep Ku.Nayak
						S-Rama Raman Patra
						T-Arjun Patra
72	MAH-KUN-06	660.834/620.9357	Puri	NIALI	Sirapatana	P-Banabihari Das
						S-Bibhuti Bhusan Das
						T-Pravakar Mohapatra
73	MAH-KUN-07	646.215/767.6040	Puri	NIALI	Ampore	P-Antrayami Biswal
						S-Dibakar Behera
						T-Rabindra Ku Nayak
74	MAH-KUN-08	439.564/410.0337	Puri	NIALI	Chanijanga	P-Babaji Ch.Swain
						S-Ajaya Kumar Das
						T-Purna Ch.Ojha