


By fax / e-mail

GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCES

No. Mon-SE-38 /2015 18345 MWR Date. 31/7/17



From

Er.P.K.Satpathy,
EIC-cum-Special Secretary to Govt

To

Engineer-in-Chief, Water Resources, Odisha,
Secha Sadan, Bhubaneswar,
Engineer-in-Chief, P&D,
Secha Sadan, Bhubaneswar,
Chief Engineer,
Minor Irrigation, Bhubaneswar.

Mon.
18/7/17

Sub :- Minutes of review meeting on Minor Irrigation Organisation taken by Principal Secretary, Department of Water Resources on 20.07.2017 at 5.00 PM. in his conference hall, Rajiv Bhawan, Bhubaneswar.

MS
1/8

Sir,

I am directed to enclose herewith the Minutes of review meeting on Minor Irrigation Organisation taken by Principal Secretary, Department of Water Resources on 20.07.2017 at 5.00 PM in his conference hall, Rajiv Bhawan, Bhubaneswar for your information & necessary action.

2
1/8

You are requested to circulate the same to all concerned under your control & furnish the compliance by Fax & e-mail (mon_dowr@yahoo.com) latest by 8.08.2017 positively.

Encl:- As above.

Yours faithfully,

Memo No. 18346 / Date: 31/7/17 EIC-cum-Special Secretary to Govt

[Handwritten signature]
31/7/17

Copy with copy of enclosure forwarded to Pr. P.S to Principal Secretary to Govt, DoWR for kind information of Principal Secretary.

Encl:- As above

Memo No. 18347 / Date: 31/7/17 EIC-cum-Special Secretary to Govt

[Handwritten signature]
31/7/17

Copy with copy of enclosure forwarded to the Special Secretaries, DoWR / Additional Secretaries, DoWR/ FA-cum-Jt. Secretaries, DoWR / Director, R & R-cum-Jt. Secretary, DoWR for information and necessary action.

Encl:- As above

EIC-cum-Special Secretary to Govt

[Handwritten signature]
31/7/17

[Handwritten signature]
20/7

[Handwritten signature]
P. R. NGAR

Memo No. 18348 / Date: 31/2/12

Copy with copy of enclosure forwarded to the CE, Designs / CE, Monitoring / M.D, O.C.C Ltd. for information and necessary action.

Encl:- As above


EIC-cum-Special Secretary to Govt

Memo No: 18349 / Dated 31/2/12

Copy with copy of enclosure forwarded to Major / Medium / FC& Drainage /MI /CAD branch of this Department for information and necessary action.

Encl:- As above


EIC-cum-Special Secretary to Govt

Minutes of the review meeting on Minor Irrigation taken by Principal Secretary, DoWR on 20.07.2017 at 5.00 PM in his conference hall at Rajiv Bhawan , Bhubaneswar.

Principal Secretary, DoWR reviewed the programme and progress of Minor Irrigation on 20.07.2017 at 5.00PM in his Conference hall . The members present in the meeting is at Annexure 'A'.

At the outset a PowerPoint presentation was made by M.I. Organization on physical and financial progress of different schemes and projects in the 1st quarter of 2017-18. The following are the observations.

- The financial achievement in the 1st quarter up to June'2017 is Rs. 391.97 Cr. against the allotment of Rs.920.40 Cr. for the financial year 2017-18 which is 42.59% of the total allotment.
- In the 1st quarter, construction of 1353 check dams have been completed and cumulative completion till June 2017 is 10911 in the State.
- Out of 2305 identified feasible proposals for the year 2017-18, 1288 proposals have been accorded with A/A for construction of check dams under MATY.
- Out of 213 incomplete projects, 58 projects have been completed till June 2017 out of which 3 projects have been completed in the 1st quarter of 2017-18. 70 projects have been planned to be completed in this year.
- Out of 45 MIPs under RIDF (Tranche XV-XX), 22 projects have been completed and remaining 23 projects are planned to be completed in the year 2017-18.
- 39 projects were taken up under CLSRP. 23 projects have been completed, work is in progress in 15 projects and 1 project i.e. Mathanpal MIP of Bolangir has been dropped.
- 35 drainage packages of ULBs were taken under DIP. 16 packages have been completed, work in 13 packages are under progress, 2 packages in Gajapati and 2 packages in Bolangir are excluded from DIP and 1 package in Baripada is under sub-judice.

Principal Secretary, DoWR instructed to complete the administrative approval and tendering works for remaining feasible check dam proposals during the monsoon period and start the work immediately after the monsoon. He expressed his displeasure on slow progress in completion of incomplete MIPs. He instructed to direct all Executive Engineers

to give priority and plan accordingly so as to complete the projects in time. Slow progress of CLSRP and DIP work is a matter of concern since it was earlier decided to complete all ongoing CLSRP & DIP works before the monsoon i.e June'2017. He instructed to complete all CLSRP and DIP works by end of 3rd quarter.

Further the following decisions were taken to improve the efficiency of M.I. Organization.

- 1- Check dams which have capacity to provide field-to-field flow irrigation to 40 ha. or more ayacut should be converted into Diversion Weirs.
- 2- Completely Derelict MIPs should be identified and action is to be taken for renovation of the same under the newly created scheme "MIP under State Plan".
- 3- Priority in repair and renovation should be given to large dams under distress condition reported by Dam Safety Organization (DSO) for which a separate scheme "Dam Protection & Improvement Works" has been created.
- 4- A comprehensive data base of completed check dams should be prepared along with geo-tagged photographs by August 2017.
- 5- Water availability in the existing check dams should be studied with the help of satellite imagery preferably twice in a year. For this, a GIS cell in the M.I. Organization should be created with technical assistance and guidance of ORSAC.
- 6- EEs those who have not completed the Project in scheduled time under CLSRP & DIP scheme should be called for explanation.

The meeting ended with vote of thanks to the chair.


**Principal Secretary to Govt.,
Department of Water Resources**

Review of CE, Minor Irrigation, Bhubaneswar taken by Principal Secretary, DoWR on 20.07.2017 at 5.00 P.M in his Conference Hall, Rajiv Bhawan, Bhubaneswar

SL.No.	Member Present	Designation	Contact No.& Address	E-mail	Signature
1	2	3	4		5
1	Sri P. K. Jena, IAS	Principal Secretary, DoWR			
2	Sri P. K. Satapathy	EIC cum sp. secy			
3	Sri G. R. Mohanty	EIC, WR.			
4	Sri B. B. Panda	EIC, P.D.			
5	Sri J. P. Das.	Dir. R&R			<i>[Signature]</i> 20/07/17
6	Sri S. K. Pattanayak.	Consultant Adviser	9437113832		<i>[Signature]</i>
7	Sri S. Das	- do -	94375 - 59109		<i>[Signature]</i> 20/7
8	A. K. Banerjee	CE, Designs			
9	B. K. Jena	C.E, H.T.	91371-27749		<i>[Signature]</i>
10	J. Rath	S.E KBKM/Cirdell Teypora	94372-23174 jyoterathi981@gmail.com		<i>[Signature]</i> 20/7/17
11	B. B. Mishra	SE KBK MI Circle I Bhi. Patna	94370 7899-		<i>[Signature]</i> 20.7.17
12	D. K. Samal	SE, M&E	94370 31011		<i>[Signature]</i>
13	H. O. Patnaik	S.E, SMIC.	94371 89880		<i>[Signature]</i> 20.7.17.
14	A. K. Badajena	S.E. EMIC	94370 37902		<i>[Signature]</i> 20.7.17
15	S. K. Pradhan	S.E, CMIC.	9437382746		<i>[Signature]</i> 20.7.17
16	Shabari Kant Jena	SE, NMIC	9437087467		<i>[Signature]</i> 20/7/17
17					
18					
19					