

# IrrigationSector

## 1. Major & Medium Irrigation Sector

It has been assessed that 31.30 lakh hectares cultivable land can be brought under irrigation through major & medium irrigation projects. By end of March 2017, irrigation facilities of 14.04 lakh hectares has been created excluding

Mega Lift Projects. At present 18 major & medium irrigation projects to provide irrigation to 4.09 lakh hectares are in progress. Following table represents the status of ongoing major and medium irrigation projects in the state as on 31.03.2017.

**Table - 4.2 Status of Ongoing Projects**

Sl. No.	Name of the Projects	Financial (in Crore)			Irr. Potential Status (Th. Ha.)			Target year of completion
		Latest Cost	Total Expdr by 03/2017	Balance Cost	Designed	Total Potential Created by	Balance Potential	
<b>A</b>	<b>Major Irr. Projects</b>							
1	Subarnarekha	4728.28	3369.08	1750.8	67.4	37.73	29.67	2019-20
2	Rengali RBC	1962.33	1498.41	463.92	84.41	16.47	67.94	2019-20
3	Lower Indra	1753.64	1517.72	235.92	29.9	18.56	11.34	2018-19
4	Lower Suktel	2448.09	871.20	1576.89	23.5	0	23.50	2019-20
5	Anandapur	2990.05	957.20	2032.85	60	0	60	2019-20
6	Kanupur	2438.29	1390.20	1048.09	29.58	0	29.58	2019-20
7	Rengali LBC	3603.67	563.48	3040.19	39.42	0	39.42	2021-22
8	MCII	395.46	267.20	128.26	15.34	9.41	5.93	2018-19
	<b>Sub-Total (A)</b>	<b>20319.8</b>	<b>10434.09</b>	<b>10276.9</b>	<b>349.55</b>	<b>82.17</b>	<b>267.38</b>	
<b>B</b>	<b>Medium Irr. Projects</b>							
9	Telengiri	992.85	687.37	305.48	9.95	0	9.95	2018-19
10	Ret	768.46	382.32	386.14	8.50	0	8.5	2018-19
11	Cheligada	207.01	174.04	32.97	3.80	0	3.8	2019-20
12	Rukura	296.98	255.63	41.35	5.75	2	3.75	2017-18
13	Deo**	375.75	216.19	203.27	9.90	0	9.9	2018-19
14	Manjore**	417.56	299.65	159.56	6.78	4.3	2.48	2018-19
15	Mahendratanya**	77.82	23.50	54.32	2.00	0	2	2018-19
16	Hadua**	323.23	46.87	276.36	3.95	0	3.95	2019-20
17	Baghalati**	186.13	175.14	10.99	6.22	6	0.22	2017-18
18	Rajua**	35.27	15.67	19.60	2.69	0	2.69	2017-18
	<b>Sub-Total (Med)</b>	<b>3681.06</b>	<b>2276.38</b>	<b>1490.04</b>	<b>59.54</b>	<b>12.30</b>	<b>47.24</b>	
	<b>Total (A+B)</b>	<b>24000.8</b>	<b>12710.87</b>	<b>11766.9</b>	<b>409.09</b>	<b>92.47</b>	<b>316.62</b>	
C	M. I. Projects(158)	215.93	30.89	218	43.41	11.13	32.28	Mar-19
	<b>G.Total</b>	<b>24216.8</b>	<b>12741.76</b>	<b>11984.9</b>	<b>452.50</b>	<b>105.60</b>	<b>346.90</b>	

\*\* cost to be approved by State TAC

## **2. Minor Irrigation (Flow)**

It has been assessed that 9.70 lakh hectares of cultivable land can be provided irrigation facilities through minor (flow) projects. By end of March 2017, irrigation facilities has been created in 6.63 lakh hectares. MI organisation of DOWR is looking after construction, operation and maintenance of Minor Irrigation (flow) projects with irrigation command area more than 40 hectares. The MIPs with irrigation command area less than 40 hectares are looked after by Panchayati Raj Department.

## **3. Lift Irrigation**

It has been assessed that 8.90 lakh hectares of cultivable land can be provided irrigation facilities through micro Lift Irrigation Projects. By end of March 2017, irrigation facilities of 6.65 lakh hectares has been created. Besides, irrigation facilities of 3.33 lakh hectares created through recently launched Bore well and Jalanidhi-II Programmes.