

1. Major & Medium Irrigation Sector

It has been assessed that 31.30 lakh hectares cultivable land can be brought under irrigation through major & medium irrigation projects. By end of March 2016, irrigation facilities of 14.00 lakh

hectares has been created. At present 20 major & medium irrigation projects to provide irrigation to 4.38 lakh hectares are in progress. Following table represents the status of ongoing major and medium irrigation projects in the state as on 31.03.2016.

Table - 4.2

Status of Ongoing Projects

Sl. No.	Name of the Projects	Financial (in Crore)			Irr. Potential Status (Th. Ha.)			Target year of completion
		Latest Cost	Total Expdr by 03/2016	Balance Cost	Designed	Total Potential Created by 03/2016	Balance Potential	
A	Major Irr. Projects							
1	Subarnarekha	3898.44	2977.48	920.96	67.40	35.73	31.67	Jun-19
2	Rengali RBC	1962.33	1247.32	715.01	84.41	16.47	67.94	Mar-20
3	Lower Indra	1624.49	1383.68	240.81	29.90	18.56	11.34	Jun-18
4	Lower Suktel	1041.81	628.97	412.84	23.50	0.00	23.50	Mar-20
5	Anandapur	1603.40	793.96	809.44	60.00	0.00	60.00	Dec-19
6	Kanupur	1801.25	1295.41	505.84	29.58	0.00	29.58	Dec-19
7	Rengali LBC	2594.69	441.51	2153.18	39.42	0.00	39.42	Mar-22
8	MCII	395.46	263.22	132.24	15.34	9.41	5.93	Mar-19
	Sub-Total (A)	14921.8	9031.55	5890.32	349.55	80.17	269.38	
B	Medium Irr. Projects							
9	Telengiri	613.71	486.57	127.14	9.95	0.00	9.95	Jun-18
10	Ret	433.39	252.57	180.82	8.50	0.00	8.50	Jun-18
11	Cheligada	207.01	141.35	65.66	3.80	0.00	3.80	Mar-20
12	Rukura	256.09	235.25	20.84	5.75	0.00	5.75	Jun-17
13	Deo**	375.75	172.48	203.27	9.90	0.00	9.90	Mar-19
14	Manjore**	417.56	275.77	141.79	6.78	4.30	2.48	Mar-19
15	Mahendranaya**	77.82	18.50	59.32	2.00	0.00	2.00	Mar-19
16	Hadua**	323.23	42.65	280.58	3.95	0.00	3.95	Mar-20
17	Baghalati**	186.13	165.41	20.72	6.22	6.00	0.22	Mar-18
18	Rajua**	35.27	13.37	21.90	2.69	0.00	2.69	Mar-18
	Sub-Total (Med)	2925.96	1803.92	1122.04	59.54	10.30	49.24	
	Total (A+B)	17847.8	10835.47	7012.36	409.09	90.47	318.62	
C	M. I. Projects(168)	230.00	12.00	218.00	35.30	0.00	35.30	Mar-19
	G.Total	18077.8	10847.47	7230.36	444.39	90.47	353.92	

** cost to be approved by State TAC

2. Minor Irrigation (Flow)

It has been assessed that 9.70 lakh hectares of cultivable land can be provided irrigation facilities through minor (flow) projects. By end of March 2016, irrigation facilities has been created in 6.30 lakh hectares. MI organisation of DOWR is looking after construction, operation and maintenance of Minor Irrigation (flow) projects with irrigation command area more than 40 hectares. The MIPs with irrigation command area less than 40 hectares are looked after by Panchayati Raj Department.

3. Lift Irrigation

It has been assessed that 8.90 lakh hectares of cultivable land can be provided irrigation facilities through micro Lift Irrigation Projects. By end of March 2016, irrigation facilities of 6.34 lakh hectares has been created. Besides, irrigation facilities of 2.70 lakh hectares created through recently launched Bore well and Jananidhi-II Programmes.

Schemes / Programmes

Following Schemes / Programmes are being implemented for irrigation development.

- ❖ Accelerated Irrigation Benefit Programme (AIBP)
- ❖ Rural Infrastructure Development Fund (RIDF)
- ❖ Biju Krushak Vikash Yojana (BKVY) .
- ❖ Japan International Co-operation Agency (JICA)
- ❖ Odisha Integrated Irrigated Agriculture and Water Management Investment Programme (OIIAWMIP)
- ❖ Odisha Community Tank Management Project (OCTMP)
- ❖ Dam Rehabilitation and Improvement Project (DRIP)
- ❖ Check Dam construction programme.
- ❖ Deep Bore-well irrigation programme.
- ❖ Repair, Renovation, Restoration of water bodies. (RR&R)
- ❖ Megalift Construction Programme.
- ❖ Canal Lining & System Rehabilitation Programme (CLSRP)
- ❖ Revival of defunct LIPs.

