

# GOVERNMENT OF ODISHA



**GOVERNMENT OF ODISHA  
DEPARTMENT OF WATER RESOURCES.**

**LOWER INDRA IRRIGATION PROJECT**

**LOWER INDRA CANAL DIVISION No.II, BANGOMUNDA,**

**At/PO- BORBAHAL, Dist.- BALANGIR(ODISHA)**

**ANNUAL REPORT: 2015-16**

5<sup>th</sup>.August.2016

Executive Engineer  
Lower Indra Canal Division No. II  
Bangomunda.

## INTRODUCTION

The Office of the Executive Engineer, Lower Indra Canal Division No.II, Bangomunda, At-Borbahal, Dist.- Balangir(Odisha) came into being vide Deptt. of Water Resources Letter No. 28750 Dated. 14.09.2005 and started functioning at Chheliapada, Khariar since 18.11.2005. The Division was shifted to its own premises on 12.09.2008 located at village- Borbahal near Bangomunda in the district of Balangir beside NH-57.

Lower Indra Irrigation Project is coming up across the river Sunder which is a tributary to Tel River. It has been envisaged to provide irrigation to 29900 Ha of tropical, semi-arid, drought prone lands of western Odisha . Out of this the command area, 16400 Ha. is within Balangir district, one of the most drought prone area.

This Office has the objective for implementation and management of works related to construction of Left Main Canal from RD 26000m to RD 49380m along with its distribution system except Jharial Disty along with its Minors/Sub-Minors as well as Minors/ Sub Minors of Diaton Branch Canal under Lower Indra Irrigation Project to provide irrigation potential to drought prone areas in Balangir district. As envisaged, the irrigation potential would be to the tune of 16400.00 Ha CCA in Balangir district. The Block wise break-up is as follows;

1. Bangomunda Block- 12955.80 Ha.
2. Muribahal Block - 1832.30 Ha.
3. Titilagarh Block - 1611.90 Ha.

The Canal excavation work along with erection of structures in Left Main Canal from RD 26000m to RD 49380 is already complete along with some Minors and Sub-Minors.

The survey and investigation works of distributaries, minors and sub-minors are complete. LS/DS of above canals also finalised along with submission of LA proposal. Excavation works of some canals are under progress. Some are in tender process as shown in physical/financial report.

While introducing about the organizational hierarchy of this Office, it is headed by one Executive Engineer supported by one establishment section and 3 Sub-Divisions. The establishment is headed by one Head Clerk and all three Sub-Divisions are headed by Sub-Divisional Officers under whom Asst. Engineers and Junior Engineers are functioning to look after the field.

### Salient Feature of LMC from RD 26.0 Km to RD 49.38 Km

1. Total Length of Main Canal= 23.38 Km
2. Total Length of Branch Canal(2nos.)= 29.90 Km
3. Total Length of Distributaries (3nos.)= 35.71 Km
4. Total Length of Minors and Sub-Minors= 80.547 Km

Executive Engineer  
Lower Indra Canal Division No.II  
Bangomunda