

GOVERNMENT OF ODISHA
DEPARTMENT OF WATER RESOURCES

No. Mon-SE-51 /2015 14077 /WR Date. 17/6/16

From Er. S.K.Pattanayak,
EIC-cum-Special Secretary to Govt

To EIC, W. R / EIC, P & D / M.D., OLIC / MD, OCC Ltd./
C.E., Drainage /C.E, Minor Irrigation /
Director, GWS&I /
Director, WALMI / Additional Director, CAD.

Sub :- **Proceedings of the Video Conferencing with the officers held on 4.06.2016 at 4.00 P.M in the office chamber of Principal Secretary, Department of Water Resources, Odisha, Bhubaneswar.**

Sir,
I am directed to enclose herewith the Proceeding of Video Conferencing taken by Principal Secretary, DoWR, in his office chamber on 4.06.2016 at 4.00 P.M for your information.

You are requested to circulate the same to all concerned under your control & furnish the compliance by Fax & e-mail (mon_dowr@yahoo.com) latest by 25.06.2016 positively.

Encl:- As above.

Yours faithfully,

Spamark
EIC-cum-Special Secretary to Govt
17/6/16

Memo. No. 14078 /Dated 17/6/16

Copy along with enclosure forwarded to Special Secretary to Govt. / Additional Secretary to Govt. (Major & Medium Irrigation) / Additional Secretary to Govt. (Minor Irrigation) / Joint Secretary- cum-Director (R & R) for information.

Encl:- As above

Spamark
EIC-cum-Special Secretary to Govt
17/6/16

Memo No. 14079 /Dated 17/6/16

Copy along with enclosure forwarded to F.A.-cum-Joint Secretaries for information and necessary action.

Encl:- As above

Spamark
EIC-cum-Special Secretary to Govt
17/6/16

Memo No: 14080 /Dated 17/6/16

Copy along with enclosure forwarded to Major & Medium / Flood Control & Drainage / Minor Irrigation / Lift Irrigation / CAD Branch for information and necessary action.

Encl:- As above

Spamark
EIC-cum-Special Secretary to Govt
17/6/16

PROCEEDINGS OF THE VIDEO CONFERENCING WITH OFFICERS OF DOWR ON PLAN EXPENDITURE OF MAJOR, MEDIUM & MINOR IRRIGATION PROJECTS, FLOOD PREPAREDNESS & OTHER ISSUES HELD ON 04.06.2016 AT 4.00 P.M UNDER THE CHAIRMANSHIP OF PRINCIPAL SECRETARY, DEPARTMENT OF WATER RESOURCES, ODISHA, BHUBANESWAR

The video conferencing was conducted under the chairmanship of Principal Secretary, DoWR in his office chamber on 04.06.2016 at 4.00 P.M.

- EE Mahanadi North Division, Kendrapara Division, Jaraka Division, Jagatsinghpur Division were not present in ADB works review. Principal Secretary expressed his displeasure and instructed not to deviate in future in attending meeting.
- Principal Secretary directed that works to be done with absolute integrity and maintaining good quality. Also instructed that all officers to stay in head quarters and they should not leave head quarters without prior permission.
- Execution of work can only be taken up after finalization of tender.

➤ **Plan Expenditure:-**

- At the outset, Principal Secretary expressed his displeasure on poor expenditure up to May'16.
- DoWR has set a target of 3000 Cr. (50%) expenditure for 1st quarter and every month target is about 1000 Cr. But expenditure by end of May is 1465 Cr. (24%) Target for June'16 is about 1535 cr.
- The officers who can certainly achieve 50% expenditure by end of June'16 are CE LMB/Drainage/SB/Tel/RVN/Mega lift/ CCE UKP.OtherCEs/CCEs must try hard to achieve this target.
- Drainage organization has shown drastic improvement in this year. They can spend 150% of the budget in this F.Y. They have 490 cr. of work in hand.& spent 66 cr. by end of May'16.They can spend 300 Cr. by 3/2017. All officers are to work hard in June for maximizing expenditure.
- In respect of quality aspects, basic quality testing kits should be available in work site. All quality testing equipments are to be procured. For use of automatic concrete mixture one committee has been formed & committee has not yet submitted the report. The report may be submitted by end of June'16.
- Every officer who is dealing with river & water, life jacket is to be used. Also when entering a boat, each should wear life jacket & each EE to procure minimum 4 life jackets

in flood time. This is compulsory and non negotiable.

- To achieve targeted Expenditure during 2016-17, individual target up to JEs are to be fixed. Every CE/CCE to achieve 50% expenditure by June'16 and in 2nd quarter at least 15% to be made so that 65% to be spent by end of 2nd quarter. By end of 3rd quarter i.e Dec, 85% should be spent & by end of F.Y 100% to be spent.
- To work out plan for next year i.e 2017-18 all are directed to go for survey, investigation, tender etc. & before Dec 2016 all works physically must have started so that model code of conduct panchayat election cannot stop the work. During 2017-18 at least 7000 cr plan. budget provision may to be proposed. Tender of works must be completed by end of Sept/Oct'2016 for F.Y 2017-18.

➤ **Flood Preparedness:-**

- Embankment verification must have been done now.
- List of flood fighting materials are to be submitted to CE&BM LMB by end of this month & to be hoisted in DoWR Website and also to be published in daily newspaper by June 2nd week for information of public & in next Wednesday (8.6.2016) one press conference to be called for on this aspect. The EIC WR to coordinate the matter.
- All the river/canal embankments are to be visited regularly by JE/AE/AEE/DEE for safety checking of the embankment. In order to take the local people & Administration i.e R.I/Tahasildar/BDO/members of Panchayat samiti into confidence, they should be associated at the time of inspection of embankment and dumping of flood preparedness materials and officers of DoWR are to keep their telephone numbers . The CEs to verify this during their visit at flood time.
- One press release to be given during 15th / 20th June for awareness of public and to invite any feed back by DoWR. Action to be taken by CE&BM LMB & EIC WR.
- All officers must be present at site/head quarter during flood season. Unauthorized absence will lead to disciplinary action.
- Standard Operating Procedure (SOP) for all Important Dams /Spillways for operation of Gates & release of Water to be circulated by EIC,WR immediately .
- Mock drill of all mechanical gates should be completed between 5th-10th June' 16.

➤ **Lost ayacut/Extension of ayacut:-**

- Restoration 1/3rd lost ayacut to be done this year & its half is to be executed before this monsoon.
- 1/3 rd lost ayacut is about 1,50,000 ha and it is to be restored this year.
- EEs to verify regarding extension of ayacut by extension of canals.
- All CEs/CCEs to provide the information of their projects for canal extension.

- All SE/EEs of Major, Medium & Minor to do exercise and submit the action plan for revival of lost ayacut/extension of ayacut through their CEs by end of this month to EIC, WR & EIC, WR to submit the consolidated report by 1st week of July'16.or by 1st week of July.
- All SE/EEs are directed to explore possibility of lift points in cut points/cutting section/idle run area etc. & this report to be submitted to EIC WR & EIC WR to consolidate the report and submit to DoWR.

➤ **Pani Panchayat:-**

- This year compulsory rotational irrigation to be adopted.
- Pani panchayat meetings to be conducted for rotational irrigation practice.
- Intense motivation of PPs are most essential to follow rotational irrigation.
- Canals to be made ready for water supply.

➤ **NREGS works**

- All renovation of minor/Sub minor works of Major & Medium Projects to be executed by M&M organization. Further earthworks of works related Drainage/MI/CADA are also to be executed through MGNREGS funding.
- For all project, each EE to discuss with Collector and submit the plan and programme. Each division to identify 20 to 30 S/M works through PPs. Target of DoWR for this year is about 200 cr. & target of EE is 5 cr. Report from all EEs to be submitted by 7th June regarding taking up of MGNREGS works & to be compiled by CEs and forwarded to EIC WR & Special Secretary.

➤ **Completion of incomplete MI projects:-**

- 2016-17 is the last year. All EEs are to give emphasis for completion of incomplete projects. 168 nos of MIP are to be completed this year. SE KBK is to give special effort in this regard.

➤ **Drainage decongestion activity:-**

- DIP- In urban areas, works to be done by MI/Drainage & to prepare plans for improving drainage congestion.
- All EEs are directed not to accept any outside fund without approval of DOWR.

➤ **Check Dam Construction:-**

- This year target is to construct 4000 check dams
- Each JEs to identify 15 sites & at least 12 sites to be feasible.
- Out of 4000 nos, 600 proposal reached in o/o CE MI and 1700 nos under construction.

