

By fax / e-mail

GOVERNMENT OF ODISHA  
DEPARTMENT OF WATER RESOURCES

No. Mon-SE-2/2017 18350 /WR Date. 31/7/17  
From

Er.P.K.Satpathy,  
EIC-cum-Special Secretary to Govt

To  
Engineer-in-Chief, Water Resources, Odisha,  
Secha Sadan, Bhubaneswar,  
Engineer-in-Chief, P&D,  
Secha Sadan, Bhubaneswar,  
Managing Director  
OLIC, Bhubaneswar.

*Mon. 1/8/17*  
*Ans 1/8*  
**Sub :- Minutes of review meeting on OLIC held on 21.07.2017 at 10.30 A.M taken by Principal Secretary ,Department of Water Resources in his conference hall, at Rajiv Bhawan ,Bhubaneswar.**  
Sir,

I am directed to enclose herewith the Minutes of review meeting on OLIC held on 21.07.2017 at 10.30 A.M taken by Principal Secretary ,Department of Water Resources in his conference hall, at Rajiv Bhawan ,Bhubaneswar for your information & necessary action.

*R 1/8*  
You are requested to circulate the same to all concerned under your control & furnish the compliance by Fax & e-mail ([mon\\_dowr@yahoo.com](mailto:mon_dowr@yahoo.com)) latest by 8.08.2017 positively.

Encl:- As above.

Yours faithfully,

*18351* / Date: 31/7/17  
EIC-cum-Special Secretary to Govt  
Copy with copy of enclosure forwarded to Pr. P.S to Principal Secretary to Govt, DoWR for kind information of Principal Secretary.

Encl:- As above

*18352* / Date: 31/7/17  
EIC-cum-Special Secretary to Govt  
Copy with copy of enclosure forwarded to the Special Secretaries, DoWR / Additional Secretaries, DoWR/ FA-cum-Jt. Secretaries, DoWR / Director, R & R-cum-Jt. Secretary ,DoWR for information and necessary action.

Encl:- As above

EIC-cum-Special Secretary to Govt

*P.K. Satpathy*  
*2/8*

Memo No. 18353 / Date: 31/2/12

Copy with copy of enclosure forwarded to the CE, Designs / CE, Monitoring / M.D, O.C.C Ltd. for information and necessary action.

Encl:- As above

  
EIC-cum-Special Secretary to Govt

Memo No: 18354 / Dated 31/2/12

Copy with copy of enclosure forwarded to OLIC/Major / Medium / FC& Drainage /MI /CAD branch of this Department for information and necessary action.

Encl:- As above

  
EIC-cum-Special Secretary to Govt

**MINUTES OF THE REVIEW MEETING ON OLIC HELD ON 21.07.2017 AT 10.30 A.M  
TAKEN BY PRINCIPAL SECRETARY ,DOWR IN HIS CONFERENCE HALL,RAJIV  
BHAWAN,BHUBANESWAR**

\*\*\*\*\*

Principal Secretary, DoWR reviewed the programme and progress of OLIC in presence of MD,OLIC & other officers on 21.07.2017 at 10.30 AM in his conference hall Rajiv Bhawan,Bhubaneswar. The members present in the meeting is at Annexure –I.

Initiating the discussion Principal Secretary desired to know the programme and progress of OLIC for FY-2016-17.The MD,OLIC presented the programme and progress through power point presentation.

The discussions in the meeting along with the instruction of Principal Secretary /MD,OLIC is as follows.

The total expenditure for the 1<sup>st</sup> quarter up to June-2017 is Rs.58.00 Cr. against the annual plan outlay of Rs.444.00 Cr. which is 13.06% of the total allotment.

**1. Deep Bore Well Scheme:-**

The progress on installation & energisation of bore wells for the year 2016-17 was reviewed in presence of each service provider to whom the works have been awarded. Except M/S Ganesh Bore Wells, Basna, Chatisgarh, all service providers had attended the meeting. The Principal Secretary instructed that all the partners of M/S Ganesh Bore Well should be present in his office on 25.07.2017 for review.

The performance of each Service Provider was reviewed. It is presented in the meeting that 12592 no. successful bore wells are drilled against the programme of 16342 no. during the year 2016-17, out of which only 51 no. are energized. The Principal Secretary has expressed his displeasure over the performance of the Service Providers. He instructed that all successfully installed bore wells, as reported in the meeting, should be energized by 31.08.2017 by the respective Service Providers failing which action will be taken against the firm.

In Mayurbhanj district M/S Debabrata Samal, Jajpur has installed only 12 no. of successful bore well against the target of 100 no. The Service Provider explained that he could not drill more because of high failure rate. The Principal Secretary has instructed to close the agreement with imposition of penalty.

Special Secretary-Cum-M.D instructed the Executive Engineer L.I. Division Sambalpur to request the collector for initiating certificate case for 5 no. bore wells in each block of Sambalpur district for which beneficiary shares are not collected. Such certificate case will be publicized widely to create awareness among the beneficiaries. Also he instructed to request the SBI not to receive the beneficiary share of old bore wells in the beneficiary loan account for the time being.

Out of 2015-16 programme in online system 3446 no. bore well are energized as on 10.07.2017. The M.D has instructed that beneficiary shares of these energized bore wells should be deposited in OLIC account. The Executive Engineers should ensure that the beneficiary shares of all energized bore wells are deposited in OLIC account. In case of failed bore wells the beneficiary shares should be returned to the farmers without delay.

It is decided that Composite Tender for installation & energisation of bore well for 2017-18 is to be continued. Maximum 60% of the drilling bill should be released as running bill for the YDD success bore wells. No running bill should be paid on electrification work.

## **2. Jalanidhi-II (Cluster STW):-**

All pending Cluster Micro River Lift projects where beneficiary share are collected should be energized within one month time or the beneficiary shares should be returned to farmers.

As on 30.06.2017 only 2026 nos Cluster Shallow Tube Well projects are energised out of 3069 no. Shallow Tube Well successfully installed. The remaining projects should be energised by 31.08.2017. Tender for drilling of further Shallow Tube Well for which beneficiary shares are received will be invited at head office.

## **3. Community LIPs**

**(a) Spillover CLIPs:-** Out of 900 nos of spill over Community L.I.Ps, 434 nos are completed during 1<sup>st</sup> quarter of 2017-18 and balance 461 nos are programmed for completion during 2<sup>nd</sup> & 3<sup>rd</sup> quarter of 2017-18. Rest 5 nos are proposed to be dropped by certain divisions. The Principal Secretary has directed to be careful during selection of projects so that no project should be dropped in future. Gajapati, Jajpur, Kandhamal, Rayagada, Nabarangpur & Sundargarh districts are noticed to be having maximum number of CLIPs pending for completion.

Principal Secretary has expressed his unhappiness with these E.Es and warned them to complete all balance LIPs by end of Sept'2017. He has also instructed that leaving the T/Ws whose drilling work is to be done, all spill over projects should be completed within Sept' 2017.

Regarding Electrification problems or non co-operation of Distcoms, Principal Secretary intimated to report the name of Distcom E.Es who are not co-operating, so that it can be solved at higher level. Specific problems should also be reported to E.E (Elect.) Head Office, OLIC for taking action with the Distcom/Energy Deptt. to sort out the problems. Proceeding of R.E.L.I review meeting should be submitted to Head Office regularly.

Regarding non-response to tender, Special Secretary-cum-Managing Director advised to go for retender immediately. Executive Engineer Paralakhemundi was specially directed to complete tender process of remaining CLIPs by end of August'2017.

**(b) New sanctioned CLIPs for 2017-18:-**

During the year 2017-18, 968 nos. of CLIPs are programmed in advance for energisation. By 30.06.2017, 317 nos of projects have been completed and balance 651 nos where work is under progress.

The district wise programme for energisation of these CLIPs is reviewed by the Principal Secretary. The Special Secretary-cum-M.D stated that advance action for these projects was taken, for which 317 L.I. projects (30%) were energized during 1<sup>st</sup> quarter. He also brought to the notice of the Principal Secretary that 623 nos projects were included in the work programme which are yet to be cleared by the HPC for posing before the NABARD for sanction whose balance eligible cost is Rs.98.43Cr. although it was cleared by the SLSC during 2016-17. The go-ahead permission to all E.Es was issued by the H.O. expecting the sanction as there is budget provision for Rs.200.00 Cr. for RIDF. Further, it was brought to the notice of the Principal Secretary that 1886 project proposals are submitted to DoWR for approval by the SLSC. Out of these, tendering process for 983 LIPs are completed & work order for 104 nos have been issued by E.Es to take up the work. The Principal Secretary advised to persue the matter to obtain the sanction. Till sanction he instructed not to go for further issue of work order for these LIPs. It is also discussed that in the absence of NABARD sanction OLIC is not in a position to draw the budgetary allocation (Rs.200.00Cr.) for the purpose.

**4. Revival of defunct LIPs (State Plan)**

**(a) Spillover Projects:** - Out of 769 nos of spillover defunct L.I.Ps programmed for revival during 2017-18, 195 nos are completed during 1<sup>st</sup> quarter and it was proposed to complete the balance 574 nos by end of 2<sup>nd</sup> quarter. The Special Secretary-cum-M.D was directed to complete these LIPs positively within the targeted period. No spill over projects should be carried forward to 3<sup>rd</sup> quarter of 2017-18.

















**(b) Sanctioned projects( 2017-18):-**


Similarly during 2017-18 there is a work programme for revival of 799 nos of defunct L.I.Ps, which are to be revived with budget outlay of 120.00 crores. Out of above, administrative approval was accorded for 604 nos and E.Es were specifically directed to issue all work orders within Aug'2017. For rest 195 nos of L.I.Ps the Special Secretary cum-M.D, OLIC directed to all E.Es to submit the proposal to H.O latest by 31<sup>st</sup> July to get administrative approval. Tender process of these projects are to be completed by 31<sup>st</sup> August'2017 and work order to be issued by Sept'2017.

The meeting ended with vote of thanks to the Chair.

  
**Principal Secretary to Govt.  
Department of Water Resources**

Review of OLIC, Bhubaneswar taken by Principal Secretary, DoWR on 21.07.2017 at 10.30 P.M in his Conference Hall, Rajiv Bhawan, Bhubaneswar

SL.No.	Member Present	Designation	Contact No. & E-mail Address.	Signature
1	2	3	4	5
1	Sri P. K. Jena, IAS	Principal Secretary, DoWR		
2	Sri P. K. Satapathy	EIC cum spt secy.		
3	Sri G. R. Mohanty	EIC, WR		
4	Sri B. B. Panda.	EIC, PD.		
5	<del>P. K. Mohanty</del>	<del>E</del>		
6	P. K. Nanda.	SE, Monetary, DoWR.	9437314810	
7	C. R. Dasgupta JMD - Construction	GA		
8	P. K. Mohanty	ED (T) OLIC		
9	B. K. Mohapatra	SECSC) OLIC Bhubaneswar		
10	N. Biswal	EE OLIC JRD	9437292435	
11	Susil Kr. Barik	E.E. OLIC Eng	9937532602	
12	Gangadhar Tropalky	E.E. OLIC Nab	9937747326	
13	Santosh Kumar Mishra	E.E., OLIC, Angul.	9040262256	
14	Dilip Kumar Das	EE OLIC Bhubaneswar	9937181998	
15	P. K. Behera	AE, Estt OLIC Bhubaneswar	94372-22599	
16	B. K. Das	EE OLIC Bhubaneswar	9437572970	
17	H. S. Ray	E.E., L.F. Bhubaneswar	9437567537	
18	R. N. Samal	EE & T. RKL	9438312524	
19	S. Panda	EE DTP OLIC	9437234269	

SL.No.	Member Present	Designation	Contact No. & E-mail Address.	Signature
1	2	3	4	5
20	R.C. Karan	ER Bargarh.	9437077988	
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				