PURI IRRIGATION DIVISION

NAME OF THE SUB-DIVISION:-Pipili Irrigation Sub-Division

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Daya left embankment	C.E.				24.00	Mahanadi	Daya	Khurda	00 to 6km	18.00 to 16.13	1.5:1	4.40	1160		TBL is maintained
								Daya	Puri	6.00 to 10.20km	16.13 to 14.460	1.5:1	5.0	480		Raising & Strengthening work done under RDIF fund.
								Daya	Puri	10.200 to 13.370km	14.460 to 13.650	1.5:1	3.2			TBL is maintained
								Daya	Puri	13.370 to 13.457km	11.4	1.5:1	10.0			Existing cause way near village Madhipur having length of 87 mtr. with rubble stone masonary. During high flood the flood water passes over it.
								Daya	Puri	13.457 to 17.400km	13.300 to 11.940	1.5:1	3.0			TBL is maintained
								Daya	Puri	17.400 to 17.619km	10.25	1.5:1	8.00			Existing causeway near village Kanti having a length of 219mtr. Made with dry stone masonary, flood water passess over it.
								Daya	Puri	17.619 to 24.00km	11.90 to 10.920	1.5:1	3.00	1090		TBL is maintained
2	Bhargovi right embankment	C.E.				24.80	Mahanadi	Bhargovi	Khurda	00 to (-)0.800	18.00 to 17.20	1.5:1	4.4			TBL is maintained
								Bhargovi	Puri	00 to 4.50	17.20 to 16.500	1.5:1	3.5			TBL is maintained
								Bhargovi	Khurda	4.500 to 7.00	16.500 to 16.00	1.5:1	3.6			TBL is maintained
								Bhargovi	Puri	7.00 to 8.50	16.00 to 15.700	1.5:1	3.6			TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
								Bhargovi	Khurda	8.500 to 9.300	16.200 to 15.800	1.5:1	3.8			TBL is maintained
								Bhargovi	Puri	9.300 to 10.00	15.800 to 15.760	1.5:1	3.8			TBL is maintained
								Bhargovi	Puri	10.00 to 20.00	15.760 to 13.360	1.5:1	5.0			TBL is maintained. Embankment strengthening and improvement in progress under RIDF Package.
								Bhargovi	Puri	20.00 to 24.00	13.360 to 12.400	1.5:1	4.0			TBL is maintained. Embankment strengthening and improvement in progress under RIDF Package.
								Bhargovi	Puri	24 to 28	11.54	1.5:1	4.0			TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
NAME OF THE SUB-DIVISION:-Delang Irrigation Sub-Division																
1	Daya left embankment	C.E.				36.00	Mahanadi	Daya	Puri	24.00 to 25.00 km	10.5	1.5:1	3.00	1340		TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.
								Daya	Puri	25.00 to 35	8.6	1.5:1	3.00			TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.
								Daya	Puri	35 to 45	5.2	1.5:1	3.00			TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.
								Daya	Puri	45 to 51.50	3.4	1.5:1	4.5			TBL is maintained
								Daya	Puri	51.50 to 60.00	3.4	1.5:1	4.0			TBL is maintained
2	Luna right embankment	C.E.				26.00	Mahanadi	Luna	Puri	00 to 7.50km	4.6	1.5:1	3.0			TBL is maintained
								Luna	Puri	7.50 to 11.80	4.4	1.5:1	3.5			TBL is maintained. Embankment strengthening & road improvement in progress undr IRC & IS.

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
								Luna	Puri	11.80 to 25.00	3.1	1.5:1	3.7	850		TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
3	Luna left embankment	C.E.				16.00	Mahanadi	Luna	Puri	00 to 5.00 Km & 10.00 Km to 16km	5.02	1.5:1	2.5	180		TBL is maintained
										5.00 Km to 10.00 Km	5.02	1.5:1	2.5	180		TBL is maintained. Embankment strengthening & road improvement in progress undr IRC & IS.
4	Andalasing ring bundha			TRE		6.20	Mahanadi	Daya	Puri	00 to 6.2	5.20	1.5:1	2.50	70		TBL is maintained
5	Teisipur Nadakhanda right & left / Mendhakhia			TRE		6.00	Mahanadi	Nadakhand	Puri	00 to 6.50	3.50	1.5:1	2.0			TBL is maintained
6	Machhapada Barapolia right/Dadaragada			TRE		3.00	Mahanadi	Machhpada	Puri	00 to 3	3.5	1.5:1	2.0			TBL is maintained
7	Kalapadar saline ring bandha				Saline	10.41	Mahanadi	Makara	Puri	00 to 10.400	3.50	1.5:1	3.00	100		TBL is maintained
NAME OF THE SUB-DIVISION:-Sakhigopal Irrigation Sub-Division																
1	Bhargovi right embankment	C.E.				63.50	Mahanadi	Bhargovi	Puri	24 to 28	11.54	1.5:1	4.0			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
							Mahanadi	Bhargovi	Puri	28 to 31	10.25	1.5:1	4.0			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
							Mahanadi	Bhargovi	Puri	31 to 41	8.32	1.5:1	4.0			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
							Mahanadi	Bhargovi	Puri	41 to 51	7.25	1.5:1	4.0			TBL is maintained
							Mahanadi	Bhargovi	Puri	51 to 60	6.21	1.5:1	4.0			TBL is maintained
							Mahanadi	Bhargovi	Puri	60 to 69	5.14	1.5:1	4.0			TBL is maintained
							Mahanadi	Bhargovi	Puri	69 to 83	4.22	1.5:1	3.6			TBL is maintained
							Mahanadi	Bhargovi	Puri	83 to 87.50	3.71	1.5:1	3.5			TBL is maintained
							Mahanadi									TBL is maintained
2	Bhargovi Ratnachira left & right embankment	C.E.				44.00	Mahanadi	Ratnachira	Puri		4.50	1.5:1	3.00			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
3	Luna left embankment	C.E.				11.00	Mahanadi	Luna	Puri	16 to 27	5.02	1.5:1	2.5			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
4	Kurunti right & left		OAE			21.60	Mahanadi	Kurunti	Puri		4.5	1.5:1	3.5			TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
5	Luna Ratnachira right & left		OAE			11.68	Mahanadi	Luna	Puri		5.3	1.5:1	4.0			TBL is maintained
6	Bhailpur flood embankment (Left)			TRE		1.60	Mahanadi		Puri		3.60	1.5:1	2.0			TBL is maintained
7	Bhailipur Flood embankment (Right)			TRE		4.00	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
8	Ghatakudi bundh			TRE		4.70	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
9	Barua bundh			TRE		4.80	Mahanadi		Puri		4.00	1.5:1	3.5			TBL is maintained
10	Sahanikera ring bundh			TRE		2.80	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
11	Sahanikera Mouza bundh			TRE		3.20	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
12	Sarakani bundh			TRE		9.70	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
13	Baramukundapur			TRE		3.20	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
14	Baidei gherry			TRE		2.00	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
15	Gouda bundha			TRE		3.20	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
NAME OF THE SUB-DIVISION:-Puri Irrigation Sub-Division																
1	Bhargovi left embankment	C.E.				48.00	Mahanadi	Bhargovi	Puri	37.00 to 40.50 km	9.82	1.5:1	4.00	1002	5 nos. spur .near Bangurba .	TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.
								Bhargovi	Puri	40.50 to 41.00	10.45	1.5:1	5.00			TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
								Bhargovi	Puri	41 to 47	7.92	1.5:1	5.00			TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.
								Bhargovi	Puri	47 to 51	7.50	1.5:1	3.00			TBL is maintained. Embankment strengthening & improvement in progress under RIDF Package.
								Bhargovi	Puri	51 to 56	7.00	1.5:1	3.00			TBL is maintained
								Bhargovi	Puri	56 to 60	7.15	1.5:1	4.00	958		TBL is maintained
								Bhargovi	Puri	60 to 67	6.25	1.5:1	4.00			TBL is maintained
								Bhargovi	Puri	67 to 71	5.72	1.5:1	4.00			TBL is maintained
								Bhargovi	Puri	71 to 75	5.45	1.5:1	4.00			TBL is maintained
								Bhargovi	Puri	75 to 77	5.80	1.5:1	3.60			TBL is maintained
								Bhargovi	Puri	77 to 83.70	5.30	1.5:1	4.00			TBL is maintained
								Bhargovi	Puri	73.70 to 85	3.90	1.5:1	3.50			TBL is maintained
2	Dhaudia right embankment		OAE			5.00	Mahanadi	Dhaudia	Puri		4.5	1.5:1	4.0			TBL is maintained
3	Dhaudia left embankment		OAE			2.00	Mahanadi	Dhaudia	Puri		4.5	1.5:1	4.0			TBL is maintained
4	Kanchi right embankment		OAE			8.00	Mahanadi	Kanchi	Puri		4.5	1.5:1	4.0			TBL is maintained
5	Kanchi left embankment		OAE			7.00	Mahanadi	Kanchi	Puri		4.5	1.5:1	4.0			TBL is maintained
6	Atharanala right embkt.		OAE			5.00	Mahanadi	Musanai	Puri		4.5	1.5:1	4.0			TBL is maintained
7	Atharanala left embkt.		OAE			5.00	Mahanadi	Musanai	Puri		4.5	1.5:1	4.0			TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
8	Nuanai left embankment		OAE			5.00	Mahanadi	Nuanai	Puri		5.0	1.5:1	4.0			TBL is maintained
9	Nuanai right embankment		OAE			8.00	Mahanadi	Nuanai	Puri		5.0	1.5:1	4.0			TBL is maintained
10	Sunamuhin right embkt.		OAE			13.00	Mahanadi	Sunamuhin	Puri		5.3	1.5:1	4.0	150		TBL is maintained
11	Gobakund cut left embankment		OAE			11.66	Mahanadi	Gobakund	Puri	00 to 4km	10.1	1.5:1	5.0	300		TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
							Mahanadi	Gobakund	Puri	4 to 7.00	6.66	1.5:1	4.5			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
							Mahanadi	Gobakund	Puri	7 to 9	6.45	1.5:1	4.5			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
							Mahanadi	Gobakund	Puri	9 to 11.66	7.93		4.0			TBL is maintained. Embankment strengthening & improvement done under RIDF Package.
12	Gobakund cut right embankment		OAE			11.66	Mahanadi	Gobakund	Puri	00 to 4	10.2	1.5:1	5.0			TBL is maintained. Strengthening & improvement done by RD Deptt.

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
								Gobakund	Puri	4 to 9	7.7	1.5:1	4.0			TBL is maintained. Strengthening & improvement done by RD Deptt.
								Gobakund	Puri	9	6.5	1.5:1	3.5			TBL is maintained. Strengthening & improvement done by RD Deptt.
								Gobakund	Puri	9 to 11.66	8.6	1.5:1	5.0			TBL is maintained. Strengthening & improvement done by RD Deptt.
13	Niajpur cut embankment		OAE			2.50	Mahanadi	Siaro cut	Puri	6.5	1.5:1	3.5				TBL is maintained
14	Eastkania right embankment.			TRE		8.00	Mahanadi		Puri		6.50	1.5:1	4.0			TBL is maintained
15	Chadadesphuani left and right			TRE		16.00	Mahanadi		Puri		3.50	1.5:1	3.5			TBL is maintained
16	Raghabaganda Bundha			TRE		3.50	Mahanadi		Puri		3.50	1.5:1	3.5			TBL is maintained
17	Bedibundh from Alaupur to Patjosipur.			TRE		3.50	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
18	-do- from Barana to Akhupada			TRE		2.50	Mahanadi		Puri		3.50	1.5:1	3.5			TBL is maintained
19	-do- from Alapur to Kantasala			TRE		3.20	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
20	-do- from Jaganathpur to Kantasala			TRE		4.50	Mahanadi		Puri		3.50	1.5:1	3.5			TBL is maintained
21	-do- from Akhupada to Chasisri			TRE		3.45	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
22	Choudamouza right breachnalla (Right &Left)			TRE		6.00	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
23	Damodarpur Nallah embankment			TRE		4.60	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
24	Kothakan Madhipur bundh			TRE		3.60	Mahanadi		Puri		4.00	1.5:1	3.5			TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
25	Hatagadia Flood embankment (Right			TRE		1.60	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
26	Samang cut embankment			TRE		3.00	Mahanadi		Puri		3.60	1.5:1	2.0			TBL is maintained
27	Batagaon to Khandia bundh embankment			TRE		3.50	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
28	Nadiakhia link embankment cutting RD 8.50 km of Luna left			TRE		1.80	Mahanadi		Puri		4.00	1.5:1	3.5			TBL is maintained
29	Dhanikera TRE			TRE		0.50	Mahanadi		Puri		3.20	1.5:1	3.5			TBL is maintained
30	Kaupala TRE			TRE		0.50	Mahanadi		Puri		3.50	1.5:1	2.0			TBL is maintained
31	Kaupala to Baniakera			TRE		1.20	Mahanadi		Puri		4.00	1.5:1	3.5			TBL is maintained
32	Batagaon Uttarkana			TRE		3.50	Mahanadi		Puri		3.60	1.5:1	2.0			TBL is maintained
33	Mangarajpur Khandia Bandha			TRE		0.80	Mahanadi		Puri		4.00	1.5:1	3.5			TBL is maintained
34	Alapur to Jenasahi			TRE		1.20	Mahanadi		Puri		3.60	1.5:1	2.5			TBL is maintained
35	Paikerapur saline ring				Saline	12.80	Mahanadi		Puri		3.50	1.5:1	2.50	73		TBL is maintained
36	Bajrakota saline ring				Saline	14.48	Mahanadi		Puri		3.60	1.5:1	3.00	287		TBL is maintained
37	Malud saline ring				Saline	25.47	Mahanadi		Puri		3.50	1.5:1	3.00	58		TBL is maintained
38	Krushnaprasad saline ring				Saline	30.27	Mahanadi		Puri		3.50	1.5:1	2.50	373		TBL is maintained
39	Sial saline ring				Saline	18.20	Mahanadi		Puri		3.60	1.5:1	4.00	226		TBL is maintained
40	Kiakudi saline ring				Saline	0.80	Mahanadi		Puri		3.20	1.5:1	2.50			TBL is maintained
41	Hundasamantrapur saline ring				Saline	4.00	Mahanadi		Puri		3.50	1.5:1	2.50			TBL is maintained
42	Mulakapari saline ring				Saline	4.60	Mahanadi		Puri		3.20	1.5:1	2.50			TBL is maintained
43	Kandakhai saline ring				Saline	0.88	Mahanadi		Puri		3.20	1.5:1	2.60			TBL is maintained
44	Jamuna saline ring				Saline	2.50	Mahanadi		Puri		3.50	1.5:1	3.50	520		TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
45	Titipo saline ring				Saline	21.30	Mahanadi		Puri		3.50	1.5:1	2.50	1160		TBL is maintained
46	Nuapada saline ring				Saline	8.90	Mahanadi		Puri		3.50	1.5:1	3.50			TBL is maintained
47	Chitrakota saline ring				Saline	5.88	Mahanadi		Puri		4.0	1.5:1	3.50			TBL is maintained
48	Kurupal saline ring				Saline	6.00	Mahanadi		Puri		3.5	1.5:1	2.50	230		TBL is maintained
49	Analakudi saline ring				Saline	3.00	Mahanadi		Puri		3.5	1.5:1	3.00			TBL is maintained
50	Bentakuda saline ring				Saline	2.50	Mahanadi		Puri		3.5	1.5:1	2.00			TBL is maintained
51	Satapada saline ring				Saline	21.50	Mahanadi		Puri		3.6	1.5:1	4.00	870		TBL is maintained
52	Tuagambhari saline ring				Saline	10.50	Mahanadi		Puri		4.0	1.5:1	3.50	127		TBL is maintained
53	Mahisaberhampur saline ring				Saline	8.50	Mahanadi		Puri		3.2	1.5:1	2.60	40		TBL is maintained
54	Adhenipari saline ring				Saline	2.80	Mahanadi		Puri		3.5	1.5:1	2.30	336		TBL is maintained
55	Khirisahi saline ring				Saline	2.50	Mahanadi		Puri		4.0	1.5:1	3.00	250		TBL is maintained
56	Nadiakhia saline ring				Saline	1.80	Mahanadi		Puri		3.5	1.5:1	3.50			TBL is maintained
57	Siara Khandakera saline ring				Saline	0.50	Mahanadi		Puri		3.50	1.5:1	2.50			TBL is maintained
58	Siara Gunthala saline ring				Saline	0.50	Mahanadi		Puri		3.50	1.5:1	3.50			TBL is maintained
59	Tala Kokal Haridas saline ring				Saline	9.00	Mahanadi		Puri		4.00	1.5:1	3.50			TBL is maintained
60	Uthanikuda saline ring				Saline	4.20	Mahanadi		Puri		3.50	1.5:1	2.50	300		TBL is maintained
61	Gadachilika ring bundh				Saline	1.60	Mahanadi		Puri		3.50	1.5:1	3.00			TBL is maintained
62	Mangalasingh khara saline ring near vill. Nandala				Saline	5.00	Mahanadi		Puri		3.50	1.5:1	2.00			TBL is maintained
63	East Chilika saline ring				Saline	17.00	Mahanadi		Puri		3.60	1.5:1	4.00			TBL is maintained
64	Talamal podakera saline ring				Saline	9.00	Mahanadi		Puri		3.50	1.5:1	3.50			TBL is maintained
65	Nuanai saline embankment				Saline	6.40	Mahanadi		Puri		3.50	1.5:1	2.50			TBL is maintained

Sl. No.	Name of the embankment	Category of the embankment				Length in Km.	Name of the Basin	Name of the River	District	Reach	Status of the Embankment (Reach wise)					Brief description about defficiency in parameters
		C.E.	OAE	TRE	SE						TBL "m"	Side Slope	Top width"m"	Revetment packing "m"	Spur in Nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
66	Ekanalia saline embankment (left & right)				Saline	22.40	Mahanadi		Puri		3.50	1.5:1	3.50			TBL is maintained
67	Gaudakera saline embankment				Saline	3.21	Mahanadi		Puri		4.00	1.5:1	3.50			TBL is maintained
68	Benakania saline embankment				Saline	6.40	Mahanadi		Puri		3.50	1.5:1	2.50			TBL is maintained
69	Buxikania saline embankment (left & right)				Saline	16.00	Mahanadi		Puri		3.50	1.5:1	3.00			TBL is maintained
70	Southkania saline embankment`				Saline	28.80	Mahanadi		Puri		3.50	1.5:1	2.00			TBL is maintained
71	Choudamouza saline embankment				Saline	20.80	Mahanadi		Puri		3.60	1.5:1	4.00			TBL is maintained
72	Apiti Bhubanpur saline ring (East Chilika Embkt.)				Saline	14.09	Mahanadi		Puri		4.00	1.5:1	3.50			TBL is maintained
						925.74										

Executive Engineer,
Puri Irrigation Division, Puri